



City of Detroit

Inspector's Daily Report

10/19/2020 8:48 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 10/16/2020	Day of Week Friday	Seq. No. 1	Import Date 10/30/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name DH Dwight Harris				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DH, Dwight Harris		Revised By		Revision Date	Revision No.
Temperatures Low: 49 ° F High: 60 ° F		Weather Sunny			

Comments

Westside Concrete Co. began at 7:30 am preparing to place new concrete sidewalks and ramps on Carpenter between Dequindre and Conant. All areas were reinspected and checked to verify proper depth, compaction and proper slope before concrete was placed. Concrete arrived on site at 8:00 am. All sidewalk ramps were constructed with detectable warning surface in accordance with the applicable provisions of Section 803 of the 2012 MDOT Standard and current Department of Public Works, Sidewalk Ramp and Detectable Warning Details R-28. The concrete sidewalk and ramp thickness were constructed according to the City of Detroit Thickness Amendment. All concrete was spray with MDOT approved curing compound. Contractor stamped concrete with a legible stamp bearing company name and the year of construction. Concrete testing was performed by Somat Engineering and Driesenga & Associates personnel, all concrete met approval.

Contractor continued curb and sidewalk removal thru out the day..Special attention was given not to damage water sprinklers, and all other private property. All concrete removed was removed from site. Site visit by Jim Petronski P. E. All new placed concrete and excavated areas were barricades with cones and caution tape. Job site secure and safe at end of the day. Pay items to be posted by Inspector Damian Welborune.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
West Side Concrete Company	Finishers	4	10.00	Backhoe	2	10.00
	Foreman	1	10.00	Bobcat	1	10.00
	Labors	5	10.00	Dump truck	2	10.00
	Operators	4	10.00	Excavator	1	10.00
				Pick up truck/ w Saw	1	10.00
				Stake truck	2	10.00

Reviewed By:

Carly Taylor

Carly Taylor
Jan 12 2021 2:34 PM

(Signature)

(Date)

Date: 10/15/20

Location:

Carpenter

Job No - PW-7018 city of Detroit

[illegible]

Westside Concrete co.

Daily Measurement Report

Flat Work

Date: 10/15/20

Location: Carpenter

Job No - PW-7018 city of Detroit

30 cyl

2

[illegible]

Daily Measurement Report

Flat Work

Date: 10/15/2020

Location: C. ARDENTER -

Job No - PW-7018 city of Detroit

4

[illegible]

Job No - PW-7018 city of Detroit

Inspector Totals

WSP

3

Sheet No. PW7018 of 10,45/20
 Project # PW7018
 Date 10/4/20
 Date

Project PW-7018
 Subject Sidewalk Placement

Computed by D. Harris
 Checked by

Carpenter - Desquindre to COMANT

Ad' -

8027010 Sdwk Ramp Mod. - 403.18 SF. ✓

8027011 - Sdwk 4" Mod. - 1152.1 SF. ✓

8027012 Sdwk. 6" Mod. 57.9 SF. ✓

8030030 - Curb Ramp Opening 122.9 LF.

6037001 Curb CONC Detail CD
 (3,04 yds) 82.2 LF ✓

2047002 - Curb Removal 232.1 LF.

2040055 - Sidewalk Removal

$1721.53 \div 9 =$

191.28 Syds. ✓

8027001 - Detectable Warning
 Surface Tile 55' LF.

MCCOIG MATERIALS
500 E. Seven Mile Rd. Detroit, MI 48203
PHONE: (313) 368-1133
(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

1 - White (Office)
2 - Yellow (Customer)
3 - Pink (Misc.)

SOLD TO: 2318 WESTSIDE CONCRETE CO. P.O. BOX 183368				SHIP TO: V49792 PW-7018 MAJOR ROADS VARIOUS LOCATIONS				TICKET CODE: 1238414 DATE: 10/15/20	
DRIVER INSTRUCTION: CARPENTER AND NB I 75 SERVICE DR // NORTH OF CANIFF							MAP PAGE:	TIME: 7:28	
P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
	107	LARRY MOUNT	4815	33.01	10.00	3.00 in	6.50	1	
ITEM NAME:		QUANTITY:	UOM:	DESCRIPTION:			UNIT PRICE:	EXTENDED:	
P1-SW		10.00	yd	MDOT P1 S35 WRA					
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
CEMENT: GGBFS: FLY ASH:	CMT1-AGM CMGS-AGD	CRH CEMENT MISSISSAUGA SLAG CEMENT ST MARYS CEMENT	MISSISSAUGA DETROIT	MDOT PLANT NO. M-11	GRADE OF CONC.				
COARSE AGG: INTERM AGG: FINE AGG:	L6AA-PIN 2NS-SMR	6AA - PORT INLAND 2NS SPRING MILL RECLAMATION	75-005 47-003	COMPANY REPRESENTATIVE (signature) <i>Kelley J. [Signature]</i>		COLLECTED (circle one) CHECK CASH CREDIT			
DRIVERS COMMENTS:				Customer Requested Ticket Before Discharge Completed ☐					
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket.			
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	X			
CUSTOMER SIGNATURE									
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.									

Truck	Driver	User	Disp Ticket Num	Ticket ID	Time	Date
4815	LAMOUNT	user1	1238414	1238414	7:28	10/15/20
Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID
10.00 yd	P1-SW				W2	326338

Material	Design Qty	Required	Batched	% Var	% Moisture	Actual	Wat
L6AA-PIN	1780 lb	17800 lb	17800 lb	0.00%			
2NS-SMR	1350 lb	13838 lb	13800 lb	-0.27%	2.50% M		40 gl
CMT1-AGM	342 lb	3420 lb	3410 lb	-0.29%			
CMGS-AGD	184 lb	1840 lb	1830 lb	-0.54%			
OWRA-PR	16 oz	158 oz	158 oz	0.13%			
WAT1	28.4 gl	228.6 gl	228.0 gl	-0.24%		228.0 gl	
OAE-BA	5 oz	110 oz	111 oz	0.04%			
HWATER	% #	gl	gl				

Actual	Num Batches: 1							
Load	38759 lb	Design W/C	0.451	Water/Cement	0.452 T	Design	284.0 gl	Actual 268.3 gl To Add: 15.7 gl
Slump	3.00 in	Water in Truck	0.0 gl	Adjust Water	0.0 gl / Load	Trim Water	-1.5 gl / yd	

MCCOIG MATERIALS
500 E. Seven Mile Rd. Detroit, MI 48203
PHONE: (313) 368-1133

1 - White (Office)
 2 - Yellow (Customer)
 3 - Pink (Misc.)

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

SOLD TO: 2318 WESTSIDE CONCRETE CO. P.O. BOX 183368				SHIP TO: V49792 PW-7018 MAJOR ROADS VARIOUS LOCATIONS				TICKET CODE: 1238486 DATE: 10/15/20	
DRIVER INSTRUCTION: CARPENTER AND NB I 75 SERVICE DR // NORTH OF CANIFF							MAP PAGE: DT4273A3	TIME: 14:48	
P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
	107	WILLIE WEST	2403	30.00	30.00	3.00 in	6.50	1	
ITEM NAME:		QUANTITY:	UOM:	DESCRIPTION:			UNIT PRICE:	EXTENDED:	
P1-SW		10.00	yd	MDOT P1 S35 WRA					
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
CEMENT:	CMT1-AGM	CRH CEMENT MISSISSAUGA		MISSISSAUGA	MDOT PLANT NO.	GRADE OF CONC.			
GGGFS:	CMGS-AGD	SLAG CEMENT ST MARYS CEMENT		DETROIT	M-11				
FLY ASH:									
COARSE AGG:	L6AA-PIN	6AA - PORT INLAND		75-005	COMPANY REPRESENTATIVE (signature)				
INTERM AGG:					<i>Rekey J. Thompson</i>				
FINE AGG:	2NS-SMR	2NS SPRING MILL RECLAMATION		47-003	COLLECTED (circle one)				
					X				
DRIVERS COMMENTS:					Customer Requested Ticket Before Discharge Completed ☐				
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket.			
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	X			
						CUSTOMER SIGNATURE			
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.									
UNLOAD PROMPTLY: Excess time will be charged to the buyer.									

Truck	Driver	User	Disp	Ticket Num	Ticket ID	Time	Date
2403	WIWEST	user1		1238486	1238486	14:48	10/15/20

Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID
10.00 yd	P1-SW				W2	326404

Material	Design Qty	Required	Batched	% Var	% Moisture	Actual	Wat
L6AA-PIN	1780 lb	17800 lb	17800 lb	0.00%			
2NS-SMR	1350 lb	13838 lb	13780 lb	-0.42%	2.50% M		40 gl
CMT1-AGM	342 lb	3420 lb	3410 lb	-0.29%			
CMGS-AGD	184 lb	1840 lb	1830 lb	-0.54%			
OWRA-PR	16 oz	158 oz	158 oz	0.13%			
WAT1	28.4 gl	228.6 gl	229.0 gl	0.19%			229.0 gl
OAE-BA	5 oz	110 oz	110 oz	-0.42%			
HWATER	% #	gl	gl				

Actual	Num Batches: 1							
Load	38748 lb	Design W/C: 0.451	Water/Cement	0.452	T	Design	284.0 gl	Actual 269.3 gl To Add: 14.7 gl
Slump	3.00 in	Water in Truck:	0.0 gl	Adjust Water:	0.0 gl / Load	Trim Water:	-1.5 gl / yd	



DRIESENGA & ASSOCIATES, INC.

Engineering • Surveying • Testing

CONCRETE FIELD TEST REPORT

CLIENT: <u>Westside</u>	D&A PROJECT NO.: <u>20205254A</u>	DATE: <u>10 15-10</u>
PROJECT: <u>Detroit RW 7018</u>	INSPECTOR: <u>Jaceline Richards</u>	# <u>01367857</u>
CONTRACTOR: <u>Westside</u>	CONTROL SECTION/MDOT JOB NO.:	
CONCRETE SUPPLIER & CITY: <u>McCoy 7 mi</u>	PROJECT ENGINEER: <u>City of Detroit</u>	
WEATHER: A.M. <u>59° Cloudy</u> P.M.	TIME ARRIVED: <u>7:45</u> SCHEDULED ARRIVAL TIME: <u>8:00</u> TIME LEFT SITE: <u>8:35</u>	
AGGREGATE CORRECTION FACTOR: <u>2</u>		

Pour Description: sidewalks + curb on Carpenter going NE from I-75

Mix Design: P1-SW Quantity Placed (yd³): 100 Lot Number: - Sublot: -
Grade of Concrete: P1 Batch Quantity (yd³): 100 Pour Start: 8:05 Pour End: 8:35

FIELD TEST RESULTS

Truck No.	Ticket #	Batch Time	Start	Empty	Slump (in)	Air Temp. (°F)	Conc. Temp. (°F)	Air Content (%)	Unit Wt. (pcf)	Yield	No. of Cylinders
4815	1238414	728	805		3"	59	66	62	140.8	1.019	WC-4

REMARKS