



City of Detroit

Inspector's Daily Report

11/28/2020 3:04 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 10/20/2020	Day of Week Tuesday	Seq. No. 1	Import Date 12/1/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name DW Damian Welborne				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DW, Damian Welborne		Revised By		Revision Date	Revision No.
Temperatures Low: 43 ° F High: 54 ° F		Weather Mostly Cloudy			

Comments

Carpenter Avenue from Dequinder Street to Conant Street.

West Side Concrete (WSC), Superintendent Lety Deleon.

0730 Hrs – 1800 Hrs.

Along Carpenter Ave. WSC demolished, formed, graded, compacted and cast curbs, curb openings, ramps, landings and sidewalks, and backfilled.

Note: The proprietors' at 19198 – 12200 Carpenter Ave. voiced dis-satisfaction with water ponding in the driveway approach to their facility post asphalt placement.

Postings:

- See IDR written by D. Harris for posting of this day

Visitors:

- None approached, or sought after by, the writer.

Traffic:

- No incidents today.

Attachments:

- None.

Covid-19 check: 96.8°F



City of Detroit

Inspector's Daily Report

11/28/2020 3:04 PM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
West Side Concrete Company	Finisher	3	24.00	Backhoe, Case 580M	1	8.00
	Labor Foreman (Corando)	1	8.00	Pick-Up, Ford	1	8.00
	Laborer	7	56.00	Steak Truck, Ford	2	16.00
	Operator	1	8.00	Tamper, MBW	1	8.00

Reviewed By: Carly Taylor Carly Taylor
Jan 12 2021 2:38 PM
(Signature)

(Date)