



City of Detroit

## Inspector's Daily Report

11/28/2020 3:04 PM

FieldManager 5.3c

**Contract: \_PW-7018, City of Detroit Resurfacing 2020**

|                                                                                         |                                 |                            |                                 |                                                |                                                                  |
|-----------------------------------------------------------------------------------------|---------------------------------|----------------------------|---------------------------------|------------------------------------------------|------------------------------------------------------------------|
| <b>IDR Date</b><br>10/21/2020                                                           | <b>Day of Week</b><br>Wednesday | <b>Seq. No.</b><br>1       | <b>Import Date</b><br>12/1/2020 | <b>Project Engineer</b><br>Jim Petronski - WSP | <b>Construction Engineer</b><br>Steve Bannasch - City of Detroit |
| <b>Inspector's Initials-Name</b><br>DW Damian Welborne                                  |                                 |                            |                                 | <b>Federal Project Number</b>                  | <b>Elec. Attachments</b><br>None                                 |
| <b>Prime Contractor</b><br>Fort Wayne Contracting / Ajax Paving Industries, a joint ven |                                 |                            |                                 |                                                |                                                                  |
| <b>Entered By</b><br>DW, Damian Welborne                                                |                                 | <b>Revised By</b>          |                                 | <b>Revision Date</b>                           | <b>Revision No.</b>                                              |
| <b>Temperatures</b><br><b>Low:</b> 50 ° F <b>High:</b> 63 ° F                           |                                 | <b>Weather</b><br>Overcast |                                 |                                                |                                                                  |



## Inspector's Daily Report

### Comments

Carpenter Avenue from Dequinder Street to Conant Street.

West Side Concrete (WSC), Superintendent Lety Deleon.

0730 Hrs – 1800 Hrs.

Along Carpenter Ave. WSC formed, graded, compacted and cast curbs, curb openings, ramps, landings and sidewalks as follows:

NE corner at Klinger – ramp & landing;  
NE corner at Sobieski – ramps & landings;  
NE corner at Charest – landing;  
NE corner at McDougall – ramp, landing & sidewalk;  
NW corner at Jos Campau – landing;  
NE corner at Main – ramp & sidewalk;  
NE corner at Mackay – ramps & sidewalk;  
NW corner at Mackay – ramp & sidewalk;  
NE corner at Arlington – ramp & sidewalk;  
NW corner at Arlington – ramp & sidewalk;  
2441 Carpenter – lead access;  
NE corner at Goddard – curbs, ramp, sidewalk, monument adjust & gas valve adjust;  
NW corner at Goddard – curbs, ramp & sidewalk;  
Across from NE corner at Fleming – curb, ramp & sidewalk;  
SE corner at Fleming – sidewalk;  
SW corner at Goddard – sidewalk;  
Across from NE corner at St. Auburn – curb, ramp & sidewalks;  
SE corner at St. Auburn – sidewalk; and,  
NE corner at Dequinder – curbs, ramp & sidewalk.

#### Postings:

- TOTAL – 175.78 SYD Sidewalk removed;
- TOTAL – 1019.65 SFT 4 INCH Sidewalk cast;
- TOTAL – 531.84 SFT 6 INCH Ramps cast;
- TOTAL – 91.93 LFT Curb removed;
- TOTAL – 43.93 LFT Curb Detail CD cast; and,
- TOTAL – 48.00 LFT Curb Openings cast.

#### Visitors:

- None approached, or sought after by, the writer.

#### Traffic:

- No incidents today.

#### Attachments:

- Sidewalk & Curb Removal & Replacement Locations Worksheet (electronic copy);
- McCoig Concrete Ticket (hard copy);
- Driesenga QC Concrete Field Test Report (hard copy); and,
- MDOT 1174 Report (electronic copy).



# Inspector's Daily Report

11/28/2020 3:04 PM

FieldManager 5.3c

## Contractors

| Contractor's Name          | Personnel               | No. | Hrs.  | Equipment                  | No. | Hrs.  |
|----------------------------|-------------------------|-----|-------|----------------------------|-----|-------|
| West Side Concrete Company | Finisher                | 3   | 30.00 | Backhoe, Case 580M         | 2   | 20.00 |
|                            | Labor Foreman (Corando) | 1   | 10.00 | Dump Truck, Sterling 5 Yrd | 1   | 10.00 |
|                            | Laborer                 | 7   | 70.00 | Pick-Up, Ford              | 1   | 10.00 |
|                            | Operator                | 2   | 20.00 | Pick-Up, Lincoln           | 1   | 5.00  |
|                            | Superintendent (Lety)   | 1   | 5.00  | Steak Truck, Ford          | 2   | 20.00 |
|                            |                         |     |       | Tamper, MBW                | 1   | 10.00 |

## Item Postings

| Item/Material Description                                                                          | Item Code | Prop. Line | Project | Category | Quantity  | Unit | Location                                                 | Brkdwn ID | Attn |
|----------------------------------------------------------------------------------------------------|-----------|------------|---------|----------|-----------|------|----------------------------------------------------------|-----------|------|
| _ Curb, Conc, Detail CD, Modified<br>Contractor: West Side Concrete Company                        | _6037001  | 0360       | PW-7018 | 0000     | 43.930    | Ft   | Carpenter Avenue from Dequinder Street to Conant Street. |           |      |
|                                                                                                    |           |            |         |          |           |      |                                                          |           |      |
|                                                                                                    |           |            |         |          |           |      |                                                          |           |      |
|                                                                                                    |           |            |         |          |           |      |                                                          |           |      |
| Concrete, Grade P1                                                                                 |           |            |         |          |           |      | 1.58 Cyd                                                 |           |      |
| Material Remarks: Materials: McCiog Mix # P1- SW.<br>Visually identified and accepted.             |           |            |         |          |           |      |                                                          |           |      |
| Curing Compound, White                                                                             |           |            |         |          |           |      | 0.84 Gal                                                 |           |      |
| Material Remarks: Materials: Chem Master Safe Cure 1000 MDOT<br>Visually identified and accepted.  |           |            |         |          |           |      |                                                          |           |      |
| _ Curb, Rem, Modified<br>Contractor: West Side Concrete Company                                    | _2047002  | 0040       | PW-7018 | 0000     | 91.930    | Ft   | Carpenter Avenue from Dequinder Street to Conant Street. |           |      |
|                                                                                                    |           |            |         |          |           |      |                                                          |           |      |
| _ Detectable Warning Surface<br>Tile, Modified<br>Contractor: West Side Concrete Company           | _8027001  | 0380       | PW-7018 | 0000     | 70.000    | Ft   | Carpenter Avenue from Dequinder Street to Conant Street. |           |      |
|                                                                                                    |           |            |         |          |           |      |                                                          |           |      |
|                                                                                                    |           |            |         |          |           |      |                                                          |           |      |
|                                                                                                    |           |            |         |          |           |      |                                                          |           |      |
| Detectable Warning Surface                                                                         |           |            |         |          |           |      | 70.00 Ft                                                 |           |      |
| Material Remarks: Materials: Sure Wrex ADA Solutions;<br>Visually identified and accepted.         |           |            |         |          |           |      |                                                          |           |      |
| _ Sidewalk, Conc, 4 inch, Modified<br>Contractor: West Side Concrete Company                       | _8027011  | 0400       | PW-7018 | 0000     | 1,019.650 | Sft  | Carpenter Avenue from Dequinder Street to Conant Street. |           |      |
|                                                                                                    |           |            |         |          |           |      |                                                          |           |      |
|                                                                                                    |           |            |         |          |           |      |                                                          |           |      |
|                                                                                                    |           |            |         |          |           |      |                                                          |           |      |
|                                                                                                    |           |            |         |          |           |      |                                                          |           |      |
|                                                                                                    |           |            |         |          |           |      |                                                          |           |      |
| Concrete, Grade P1                                                                                 |           |            |         |          |           |      | 12.46 Cyd                                                |           |      |
| Material Remarks: Materials: McCiog Mix # P1- SW.<br>Visually identified and accepted.             |           |            |         |          |           |      |                                                          |           |      |
| Curing Compound, White                                                                             |           |            |         |          |           |      | 20.39 Gal                                                |           |      |
| Material Remarks: Materials: Chem Master Safe Cure 1000 MDOT.<br>Visually identified and accepted. |           |            |         |          |           |      |                                                          |           |      |
| Joint Filler, Fiber                                                                                |           |            |         |          |           |      | 15.75 Syd                                                |           |      |
| Material Remarks: Material: W.R. Meadows Sealtight.<br>Visually identified and accepted.           |           |            |         |          |           |      |                                                          |           |      |



City of Detroit

## Inspector's Daily Report

11/28/2020 3:04 PM

FieldManager 5.3c

## Item Postings

| Item/Material Description                                                                          | Item Code | Prop. Line | Project | Category | Quantity | Unit | Location                                                 | Brkdwn ID | Attn |
|----------------------------------------------------------------------------------------------------|-----------|------------|---------|----------|----------|------|----------------------------------------------------------|-----------|------|
| _ Sidewalk, Conc, 6 inch, Modified                                                                 | _8027012  | 0410       | PW-7018 | 0000     | 30.500   | Sft  | Carpenter Avenue from Dequinder Street to Conant Street. |           |      |
| Contractor: West Side Concrete Company                                                             |           |            |         |          |          |      |                                                          |           |      |
| Concrete, Grade P1                                                                                 |           |            |         |          |          |      | 0.56                                                     | Cyd       |      |
| Material Remarks: Materials: McCiog Mix # P1- SW. Visually identified and accepted.                |           |            |         |          |          |      |                                                          |           |      |
| Curing Compound, White                                                                             |           |            |         |          |          |      | 0.61                                                     | Gal       |      |
| Material Remarks: Materials: Chem Master Safe Cure 1000 MDOT. Visually identified and accepted.    |           |            |         |          |          |      |                                                          |           |      |
| _ Water Shutoff, Adj, Modified                                                                     | _8237050  | 0900       | PW-7018 | 0000     | 1.000    | Ea   | Carpenter Avenue from Dequinder Street to Conant Street. |           |      |
| Contractor: Fort Wayne Contracting / Ajax Paving Industries, a joint ven                           |           |            |         |          |          |      |                                                          |           |      |
| Item Remarks: NE corner at Goddard St.                                                             |           |            |         |          |          |      |                                                          |           |      |
| Adjustment performed in sidewalk by West Side Concrete utilizing existing survey monument cover.   |           |            |         |          |          |      |                                                          |           |      |
| _ Water Shutoff, Adj, Modified                                                                     | _8237050  | 0900       | PW-7018 | 0000     | 1.000    | Ea   | Carpenter Avenue from Dequinder Street to Conant Street. |           |      |
| Contractor: Fort Wayne Contracting / Ajax Paving Industries, a joint ven                           |           |            |         |          |          |      |                                                          |           |      |
| Item Remarks: NE corner at Goddard St.                                                             |           |            |         |          |          |      |                                                          |           |      |
| Adjustment performed in sidewalk by West Side Concrete utilizing existing natural gas valve cover. |           |            |         |          |          |      |                                                          |           |      |
| Curb Ramp Opening, Conc                                                                            | _8030030  | 0420       | PW-7018 | 0000     | 48.000   | Ft   | Carpenter Avenue from Dequinder Street to Conant Street. |           |      |
| Contractor: West Side Concrete Company                                                             |           |            |         |          |          |      |                                                          |           |      |
| Concrete, Grade P1                                                                                 |           |            |         |          |          |      | 0.00                                                     | Cyd       |      |
| Material Remarks: Materials: McCiog Mix # P1- SW. Visually identified and accepted.                |           |            |         |          |          |      |                                                          |           |      |
| Curing Compound, White                                                                             |           |            |         |          |          |      | 0.60                                                     | Gal       |      |
| Material Remarks: Materials: Chem Master Safe Cure 1000 MDOT. Visually identified and accepted.    |           |            |         |          |          |      |                                                          |           |      |
| Sidewalk, Rem                                                                                      | _2040050  | 0030       | PW-7018 | 0000     | 175.780  | Syd  | Carpenter Avenue from Dequinder Street to Conant Street. |           |      |
| Contractor: West Side Concrete Company                                                             |           |            |         |          |          |      |                                                          |           |      |

Reviewed By: Carly Taylor Carly Taylor  
 (Signature) Jan 12 2021 2:41 PM

(Date)



**Somat Engineering**  
INCORPORATED



## SIDEWALK & CURB REMOVAL & REPLACEMENT LOCATIONS

**DATE:** 2020-10-21

**OWNER:** City of Detroit

**JOB NUMBER:** PW-7018

**CONTRACTOR:** Ajax Paving Industries

**PROJECT NAME:** PW-7018 City of Detroit Resurfacing 2020

**PROJECT ENGINEER:** Jim Petronski

**LOCATION:** Carpenter Ave., Detroit, MI

**SHEETS:** 1 of 4

| Sidewalk                |             |            |       |        |                  |          |                |          |                | Curb             |          |              |           |                        |                    |
|-------------------------|-------------|------------|-------|--------|------------------|----------|----------------|----------|----------------|------------------|----------|--------------|-----------|------------------------|--------------------|
| Address                 | Length (ft) | Width (ft) | SYD   | SFT    | Comments         | 4" (Sft) | 4" Roots (Sft) | 6" (Sft) | 6" Roots (Sft) | Address          | Rem (ft) | Det. CD (ft) | Ramp (ft) | 2 ft Integral Rem (ft) | 2 ft Integral (ft) |
| NE corner at Klinger    | 6.00        | 6.50       | 4.33  | 39.00  | South ADA Ramp   |          |                | 39.00    |                |                  |          | 0.00         |           |                        |                    |
| "                       | 6.00        | 6.00       | 4.00  | 36.00  | Landing          | 36.00    |                |          |                |                  |          | 0.00         |           |                        |                    |
| NE corner at Sobieski   | 6.00        | 6.58       | 4.39  | 39.48  | South ADA Ramp   |          |                | 39.48    |                |                  |          | 0.00         |           |                        |                    |
| "                       | 6.00        | 6.00       | 4.00  | 36.00  | Landing          | 36.00    |                |          |                |                  |          | 0.00         |           |                        |                    |
| NE corner at Charest    | 6.00        | 6.00       | 4.00  | 36.00  | Landing          | 36.00    |                |          |                |                  |          | 0.00         |           |                        |                    |
| NE corner at McDougall  | 4.92        | 6.00       | 3.28  | 29.52  | West ADA Ramp    |          |                | 29.52    |                |                  |          | 0.00         |           |                        |                    |
| "                       | 6.00        | 6.00       | 4.00  | 36.00  | Landing          | 36.00    |                |          |                |                  |          | 0.00         |           |                        |                    |
| "                       | 6.92        | 4.92       | 3.78  | 34.05  | East Sidewalk    | 34.05    |                |          |                |                  |          | 0.00         |           |                        |                    |
| "                       | 8.00        | 4.92       | 4.37  | 39.36  | West Sidewalk    | 39.36    |                |          |                |                  |          | 0.00         |           |                        |                    |
| NW corner at Jos Campau | 6.00        | 5.00       | 3.33  | 30.00  | Landing          | 30.00    |                |          |                |                  |          | 0.00         |           |                        |                    |
| NE corner at Main       | 4.75        | 6.00       | 3.17  | 28.50  | West ADA Ramp    |          |                | 28.50    |                |                  |          | 0.00         |           |                        |                    |
| "                       | 1.92        | 2.00       | 0.43  | 3.83   | Corner           |          |                | 3.83     |                |                  |          | 0.00         |           |                        |                    |
| NE corner at Mackay     | 6.00        | 6.17       | 4.11  | 37.02  | East ADA Ramp    |          |                | 37.02    |                |                  |          | 0.00         |           |                        |                    |
|                         | 3.42        | 6.00       | 2.28  | 20.52  | West ADA Ramp    |          |                | 20.52    |                |                  |          | 0.00         |           |                        |                    |
|                         | 1.38        | 2.25       | 0.34  | 3.09   | Corner           |          |                | 3.09     |                |                  |          | 0.00         |           |                        |                    |
| NW corner at Mackay     | 2.75        | 6.00       | 1.83  | 16.50  | East ADA Ramp    |          |                | 16.50    |                |                  |          | 0.00         |           |                        |                    |
| Total Quantities        |             |            | 51.65 | 464.87 | Total Quantities | 247.41   | 0.00           | 217.46   | 0.00           | Total Quantities | 0.00     | 0.00         | 0.00      | 0.00                   | 0.00               |

**FIELD INSPECTOR:** D. Welborne (OEI)

**DATE:** 2020-10-21

**REVIEWED BY:** \_\_\_\_\_

**DATE:** \_\_\_\_\_

## SIDEWALK & CURB REMOVAL & REPLACEMENT LOCATIONS

**DATE:** 2020-10-21

**OWNER:** City of Detroit

**JOB NUMBER:** PW-7018

**CONTRACTOR:** Ajax Paving Industries

**PROJECT NAME:** PW-7018 City of Detroit Resurfacing 2020

**PROJECT ENGINEER:** Jim Petronski

**LOCATION:** Carpenter Ave., Detroit, MI

**SHEETS:** 2 of 4

| Sidewalk               |             |            |       |        |                  |          |                |          |                | Curb                 |          |              |           |                        |                    |
|------------------------|-------------|------------|-------|--------|------------------|----------|----------------|----------|----------------|----------------------|----------|--------------|-----------|------------------------|--------------------|
| Address                | Length (ft) | Width (ft) | SYD   | SFT    | Comments         | 4" (Sft) | 4" Roots (Sft) | 6" (Sft) | 6" Roots (Sft) | Address              | Rem (ft) | Det. CD (ft) | Ramp (ft) | 2 ft Integral Rem (ft) | 2 ft Integral (ft) |
|                        | 1.50        | 1.13       | 0.19  | 1.69   | Corner           |          |                | 1.69     |                |                      |          | 0.00         |           |                        |                    |
| NE corner at Arlington | 4.75        | 6.00       | 3.17  | 28.50  | East ADA Ramp    |          |                | 28.50    |                |                      |          | 0.00         |           |                        |                    |
|                        | 6.00        | 5.92       | 3.95  | 35.52  | Landing          | 35.52    |                |          |                |                      |          | 0.00         |           |                        |                    |
| NW corner at Arlington | 4.58        | 6.00       | 3.05  | 27.48  | East ADA Ramp    |          |                | 27.48    |                |                      |          | 0.00         |           |                        |                    |
|                        | 6.00        | 5.92       | 3.95  | 35.52  | Landing          | 35.52    |                |          |                |                      |          | 0.00         |           |                        |                    |
| 2441 Carpenter         | 3.00        | 7.33       | 2.44  | 21.99  | Lead Access      | 21.99    |                |          |                |                      |          | 0.00         |           |                        |                    |
| NE corner at Goddard   | 4.08        | 6.00       | 2.72  | 24.48  | West ADA Ramp    |          |                | 24.48    |                | NE corner at Goddard | 24.42    | 12.42        | 12.00     |                        |                    |
|                        | 6.00        | 7.08       | 4.72  | 42.48  | East ADA Ramp    |          |                | 42.48    |                |                      |          | 0.00         |           |                        |                    |
|                        | 6.00        | 6.00       | 4.00  | 36.00  | Landing          | 36.00    |                |          |                |                      |          | 0.00         |           |                        |                    |
|                        | 6.00        | 5.33       | 3.55  | 31.98  | North Sidewalk   | 31.98    |                |          |                |                      |          | 0.00         |           |                        |                    |
|                        | 4.92        | 13.67      | 7.47  | 67.26  | East Sidewalk    | 67.26    |                |          |                |                      |          | 0.00         |           |                        |                    |
|                        | 3.42        | 4.92       | 1.87  | 16.83  | Corner           |          |                | 16.83    |                |                      |          | 0.00         |           |                        |                    |
| NW corner at Goddard   | 4.83        | 6.00       | 3.22  | 28.98  | East ADA Ramp    |          |                | 28.98    |                | NW corner at Goddard | 27.17    | 15.17        | 12.00     |                        |                    |
|                        | 6.00        | 6.50       | 4.33  | 39.00  | South ADA Ramp   |          |                | 39.00    |                |                      |          | 0.00         |           |                        |                    |
|                        | 6.00        | 10.33      | 6.89  | 61.98  | North Sidewalk   | 61.98    |                |          |                |                      |          | 0.00         |           |                        |                    |
|                        | 7.42        | 6.00       | 4.95  | 44.52  | West Sidewalk    | 44.52    |                |          |                |                      |          | 0.00         |           |                        |                    |
| Total Quantities       |             |            | 60.47 | 544.20 | Total Quantities | 334.77   | 0.00           | 209.43   | 0.00           | Total Quantities     | 51.59    | 27.59        | 24.00     | 0.00                   | 0.00               |

**FIELD INSPECTOR:** D. Welborne (OEI)

**DATE:** 2020-10-21

**REVIEWED BY:**

**DATE:**

## SIDEWALK & CURB REMOVAL & REPLACEMENT LOCATIONS

**DATE:** 2020-10-21

**OWNER:** City of Detroit

**JOB NUMBER:** PW-7018

**CONTRACTOR:** Ajax Paving Industries

**PROJECT NAME:** PW-7018 City of Detroit Resurfacing 2020

**PROJECT ENGINEER:** Jim Petronski

**LOCATION:** Carpenter Ave., Detroit, MI

**SHEETS:** 3 of 4

| Sidewalk                            |             |            |              |               |                         |               |                |              |                | Curb                                |              |              |              |                        |                    |
|-------------------------------------|-------------|------------|--------------|---------------|-------------------------|---------------|----------------|--------------|----------------|-------------------------------------|--------------|--------------|--------------|------------------------|--------------------|
| Address                             | Length (ft) | Width (ft) | SYD          | SFT           | Comments                | 4" (Sft)      | 4" Roots (Sft) | 6" (Sft)     | 6" Roots (Sft) | Address                             | Rem (ft)     | Det. CD (ft) | Ramp (ft)    | 2 ft Integral Rem (ft) | 2 ft Integral (ft) |
|                                     | 4.08        | 5.00       | 2.27         | 20.40         | Corner                  |               |                | 20.40        |                |                                     |              | 0.00         |              |                        |                    |
| Across from NE corner at Fleming    | 6.00        | 6.00       | 4.00         | 36.00         | South ADA Ramp          |               |                | 36.00        |                | Across from NE corner at Fleming    | 6.50         | 0.50         | 6.00         |                        |                    |
|                                     | 6.00        | 6.00       | 4.00         | 36.00         | Landing                 | 36.00         |                |              |                |                                     |              | 0.00         |              |                        |                    |
|                                     | 8.25        | 6.00       | 5.50         | 49.50         | East Sidewalk           | 49.50         |                |              |                |                                     |              | 0.00         |              |                        |                    |
|                                     | 3.92        | 6.00       | 2.61         | 23.52         | West Sidewalk           | 23.52         |                |              |                |                                     |              | 0.00         |              |                        |                    |
| SE corner at Fleming                | 6.00        | 6.00       | 4.00         | 36.00         | Landing                 | 36.00         |                |              |                |                                     |              | 0.00         |              |                        |                    |
| SW corner at Goddard                | 6.00        | 6.17       | 4.11         | 37.02         | Landing                 | 37.02         |                |              |                |                                     |              | 0.00         |              |                        |                    |
| Across from NE corner at St. Auburn | 6.00        | 6.50       | 4.33         | 39.00         | South ADA Ramp          |               |                |              | 39.00          | Across from NE corner at St. Auburn | 8.67         | 2.67         | 6.00         |                        |                    |
|                                     | 6.00        | 6.00       | 4.00         | 36.00         | Landing                 | 36.00         |                |              |                |                                     |              | 0.00         |              |                        |                    |
|                                     | 7.33        | 6.00       | 4.89         | 43.98         | East Sidewalk           | 43.98         |                |              |                |                                     |              | 0.00         |              |                        |                    |
|                                     | 4.83        | 6.00       | 3.22         | 28.98         | West Sidewalk           | 28.98         |                |              |                |                                     |              | 0.00         |              |                        |                    |
| SE corner at St. Auburn             | 5.00        | 7.00       | 3.89         | 35.00         | Landing                 | 35.00         |                |              |                |                                     |              | 0.00         |              |                        |                    |
| NE corner at Dequinder              | 6.00        | 5.83       | 3.89         | 34.98         | East ADA Ramp           |               |                | 34.98        |                | NE corner at Dequinder              | 25.17        | 13.17        | 12.00        |                        |                    |
|                                     | 6.17        | 6.00       | 4.11         | 37.02         | South ADA Ramp          | 37.02         |                |              |                |                                     |              | 0.00         |              |                        |                    |
|                                     | 6.33        | 6.00       | 4.22         | 37.98         | East Sidewalk           | 37.98         |                |              |                |                                     |              | 0.00         |              |                        |                    |
| <b>Total Quantities</b>             |             |            | <b>59.04</b> | <b>531.38</b> | <b>Total Quantities</b> | <b>401.00</b> | <b>0.00</b>    | <b>91.38</b> | <b>39.00</b>   | <b>Total Quantities</b>             | <b>40.34</b> | <b>16.34</b> | <b>24.00</b> | <b>0.00</b>            | <b>0.00</b>        |

**FIELD INSPECTOR:** D. Welborne (OEI)

**REVIEWED BY:**
**DATE:** 2020-10-21

**DATE:**



**SHEETS:** 4 of 4

**DATE:**