



City of Detroit

Inspector's Daily Report

10/27/2020 9:32 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 10/22/2020	Day of Week Thursday	Seq. No. 1	Import Date 10/30/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name DH Dwight Harris				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DH, Dwight Harris		Revised By		Revision Date	Revision No.
Temperatures Low: 48 ° F High: 66 ° F		Weather Rain			

Comments

No work by contractor due to rain.

Reviewed By: Carly Taylor Carly Taylor
(Signature) Jan 12 2021 2:44 PM

(Date)

side Concrete co.

Daily Measurement Report

Flat Work

Date: 10/20/2020

Location: CARPENTER COMPANY

Job No - PW-7018 city of Detroit

[illegible]

Daily Measurement Report

Flat Work

Location: Carpenter/CONANT

Job No - PW-7018 city of Detroit

Cor. #	Station/loc.	ADA Inserts	Sdwik Ramp	Sidewalk 4"	Sidewalk 6"	Sidewalk 4" or 6" Tree root	Curb Ramp opening	Curb, CD	Curb Rem	Sidewalk Rem
	NE Charost	5	3.5 x 6.0 = 21.0	8.3 x 3.5 = 29.05						
		5	6.0 x 6.5 = 39.0	7.0 x 6.0 = 42.0						
	N Main			6.0 x 6.5 = 39.0						
	E 1st			6.0 x 6.5 = 39.0						
	E 1st Ave			7.0 x 6.5 = 45.5						
				8.0 x 6.5 = 52.0						
	NE Mitchell			6.0 x 6.0 = 36.0						
	NW Mitchell			6.0 x 6.0 = 36.0						
	NW Jos Camp	5	6.0 x 5.0 = 30.0	4.0 x 4.0 = 16.0	2.5 x 3.5 = 8.75					
		5	3.7 x 6.0 = 22.2	8.0 x 6.0 = 48.0						
				6.8 x 5.8 = 39.44						
				11.2 x 6.5 = 72.8						
	NE MAINE									
	NE Mackay						8	5.5	13.5	
	NW "						17	5	22	
	NE Arlington						8	4	12	
	NW Arlington						9	13.8	22.8	
							10	7	17	
	Totals	20 ft	112.2	494.79	8.75	Structure Adjust	52	35.3	87.3	sft
	Inspector Totals	30 ft	83.32 sft	462.0 sft	8.75	2 EA	70.9	37.3	108.2	syd
			119.552	956.79						129.00

MCCOIG MATERIALS
500 E. Seven Mile Rd. Detroit, MI 48203
PHONE: (313) 368-1133

1 - White (Office)
2 - Yellow (Customer)
3 - Pink (Misc.)

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

SOLD TO: 2318 WESTSIDE CONCRETE CO. P.O. BOX 183368				SHIP TO: V49792 PW-7018 MAJOR ROADS VARIOUS LOCATIONS				TICKET CODE: 1238689 DATE: 10/20/20	
DRIVER INSTRUCTION: CARPENTER & JOSEPH CAMPAU // NORTH OF CANIFF // EAST OF I-75							MAP PAGE: 8:42	TIME: 8:42	
P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
	116	WILLIE WEST	2403	33.01	10.00	3.00 in	6.50	1	
ITEM NAME:		QUANTITY:	UOM:	DESCRIPTION:			UNIT PRICE:	EXTENDED:	
P1-SW		10.00	yd	MDOT P1 S35 WRA					
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
CEMENT:	CMT1-AGM	CRH CEMENT MISSISSAUGA	MISSISSAUGA	MDOT PLANT NO.	GRADE OF CONC.				
GGBS:	CMGS-AGD	SLAG CEMENT ST MARYS CEMENT	DETROIT	M-11					
FLY ASH:									
COARSE AGG:	L6AA-PIN	6AA - PORT INLAND	75-005	COMPANY REPRESENTATIVE (signature) <i>Kelley Thompson</i>					
INTERM AGG:									
FINE AGG:	2NS-SMR	2NS SPRING MILL RECLAMATION	47-003	X	COLLECTED (circle one) CHECK CASH CREDIT				
DRIVERS COMMENTS:				Customer Requested Ticket Before Discharge Completed ☐					
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket.			
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	X CUSTOMER SIGNATURE			
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.									
UNLOAD PROMPTLY: Excess time will be charged to the buyer.									

Truck	Driver	User	Disp Ticket Num	Ticket ID	Time	Date
2403	WIWEST	user1	1238689	1238689	8:42	10/20/20

Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID
10.00 yd	P1-SW				W2	326607

Material	Design Qty	Required	Batched	% Var%	% Moisture	Actual	Wat
L6AA-PIN	1780 lb	17800 lb	17800 lb	0.00%			
2NS-SMR	1350 lb	13905 lb	13860 lb	-0.32%	3.00% M		48 gl
CMT1-AGM	342 lb	3420 lb	3410 lb	-0.29%			
CMGS-AGD	184 lb	1840 lb	1830 lb	-0.54%			
OWRA-PR	16 oz	158 oz	158 oz	0.13%			
WAT1	28.4 gl	215.5 gl	216.0 gl	0.25%			216.0 gl
OAE-BA	5 oz	110 oz	111 oz	0.04%			
HWATER	% #	gl	gl				

Actual	Num Batches: 1							
Load	38719 lb	Design W/C: 0.451	Water/Cement: 0.452 T	Design	284.0 gl	Actual	264.4 gl	To Add: 19.6 gl
Slump:	3.00 in	Water in Truck: 0.0 gl	Adjust Water: 0.0 gl / Load	Trim Water:	-2.0 gl / yd			

MCCOIG MATERIALS
500 E. Seven Mile Rd. Detroit, MI 48203
PHONE: (313) 368-1133

1 - White (Office)
2 - Yellow (Customer)
3 - Pink (Misc.)

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

SOLD TO: 2318 WESTSIDE CONCRETE CO. P.O. BOX 183368				SHIP TO: V49792 PW-7018 MAJOR ROADS VARIOUS LOCATIONS				TICKET CODE: 1238722 DATE: 10/20/20	
DRIVER INSTRUCTION: CARPENTER & JOSEPH CAMPAU // NORTH OF CANIFF // EAST OF I-75							MAP PAGE: DT4273C2	TIME: 10:52	
P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
	116	STANFORD PENN	6634	33.01	20.00	3.00 in	6.50	1	
ITEM NAME:		QUANTITY:	UOM:	DESCRIPTION:			UNIT PRICE:	EXTENDED:	
P1-SW		10.00	yd	MDOT P1 S35 WRA					
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
CEMENT:	CMT1-AGM	CRH CEMENT MISSISSAUGA	MISSISSAUGA	MDOT PLANT NO.	GRADE OF CONC.				
GGGFS:	CMGS-AGD	SLAG CEMENT ST MARYS CEMENT	DETROIT	M-11					
FLY ASH:									
COARSE AGG:	L6AA-PIN	6AA - PORT INLAND	75-005	COMPANY REPRESENTATIVE (signature)  COLLECTED (circle one) ☒ CHECK ☐ CASH ☐ CREDIT					
INTERM AGG:	2NS-SMR	2NS SPRING MILL RECLAMATION	47-003						
FINE AGG:									
DRIVERS COMMENTS:				Customer Requested Ticket Before Discharge Completed ☐					
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket. X CUSTOMER SIGNATURE			
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:				
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.									

Truck	Driver	User	Disp Ticket Num	Ticket ID	Time	Date
6634	STPENN	user1	1238722	1238722	10:52	10/20/20

Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID
10.00 yd	P1-SW				W2	326641

Material	Design Qty	Required	Batched	% Var	% Moisture	Actual	Wat
L6AA-PIN	1780 lb	17800 lb	17820 lb	0.11%			
2NS-SMR	1350 lb	14040 lb	14040 lb	0.00%	4.00% M	65 gl	
CMT1-AGM	342 lb	3420 lb	3430 lb	* 0.29%			
CMGS-AGD	184 lb	1840 lb	1820 lb	< -1.09%			
OWRA-PR	16 oz	158 oz	158 oz	0.13%			
WAT1	28.4 gl	199.3 gl	199.0 gl	-0.15%		199.0 gl	
OAE-BA	5 oz	110 oz	110 oz	-0.42%			
HWATER	% #	gl	gl				

Actual	Num Batches: 1							
Load	38787 lb	Design W/C: 0.451	Water/Cement: 0.451	T	Design	284.0 gl	Actual	263.7 gl To Add: 20.3 gl
Slump:	3.00 in	Water in Truck:	0.0 gl	Adjust Water:	0.0 gl / Load	Trim Water:	-2.0 gl / yd	



DRIESEN & ASSOCIATES, INC.

Engineering • Surveying • Testing

CONCRETE FIELD TEST REPORT

CLIENT: <u>Westside Concrete</u>	D&A PROJECT NO.: <u>2020525.4A</u>	DATE: <u>10-20-2020</u>
PROJECT: <u>Detroit PD - 7015</u>	INSPECTOR: <u>Patrick Drummer</u>	
CONTRACTOR: <u>Westside Concrete</u>	CONTROL SECTION/MDOT JOB NO.: <u> </u>	
CONCRETE SUPPLIER & CITY: <u>McGraw - Detroit</u>	PROJECT ENGINEER: <u>City of Detroit</u>	
WEATHER: <u>Clear</u> A.M. <u>9:15</u> P.M. <u> </u>	TIME ARRIVED: <u> </u> SCHEDULED ARRIVAL TIME: <u> </u> TIME LEFT SITE: <u> </u>	
AGGREGATE CORRECTION FACTOR: <u>1.2</u>		

Pour Description: Curb & sidewalk from Moran St to Gallagher St - Various Locations

Mix Design: P1.50 Quantity Placed (yd³): Lot Number: Sublot:
Grade of Concrete: P1 Batch Quantity (yd³): 33 Pour Start: 9:15 Pour End:

FIELD TEST RESULTS

Truck No.	Ticket #	Batch Time	Start	Empty	Slump (in)	Air Temp. (°F)	Conc. Temp. (°F)	Air Content (%)	Unit Wt. (pcf)	Yield	No. of Cylinders
2403	1238689	9:42	9:15		3 3/4	45	60	7.0	144.4	.993	4 GCI

REMARKS

* Dwyer w/ VSP indicated of High Slump

PW 7018 10/21/2020
ADA Ramps & Sidewalks
CARPENTER bet. Dequindes & Conant
Dwight Harris

8027010 Sidewalk Ramp Mod - 195.52 sq ft.
0.5

8027011 Sidewalk 4" Mod. .33 956.79 sq ft.
11.6

8027012 Sidewalk 6" Mod. 0.5 8.75 sq ft.
1.6

8030030 Curb Ramp Opening 1.66 70.9 L.Ft.
.9

603700 Curb CONC. Detail CD 1.83 37.3 L.Ft.
.035

2047002 Curb Removal 108.2 L.Ft.

2040055 Sidewalk Removal - 129.00 sq ft

8027001 Detectable Warning
Surface Tile 30 L.Ft.

4037050 Dr. Structure, Adj. 2 EA
CASE 2 Mod.



NATIONAL INDUSTRIAL MAINTENANCE

M

32614

WORK ORDER

DATE 10-21-20

START 7:00AM

FINISH

JOB NO. 016-20 ORDER NO. RELEASE NO. PW 7018

SUN.

MON.

TUES.

WED.

THURS.

FRI.

SAT.

WORK FOR:

FT. WAYNE

PHONE:

STREET ADDRESS:

CITY:

STATE:

REPORT TO:

TIME TO REPORT:

JOB SITE: VARIOUS LOCATIONS

EQUIPMENT REQUIRED:

JETTER VAC

DESCRIPTION OF WORK:

CIVIL STRUCTURES & JET LINES

☐ R.T.J.☐ O.O.T.

FIELD PERSONNEL

TRAVEL

HOURS WORKED

MILEAGE

HOURS

SHOP

JOB

TOTAL

SCOTT PARKINSON

1

EQUIPMENT USED:

JC 379 JETTER WATER BLASTER VACUUM TANKER IND. VAC

POWER RODDER BUCKET MACHS. STM. CLNR. CLAM

PUMP SIZE TYPE MANIFEST#

MISCELLANEOUS EQUIPMENT: YARDS:

MATERIALS: 1 PR C10H GLOVES

25 - STRUCTURES COMPLETED

250 - FT OF LINE JETTING

MANIFEST # 010934670 FIE TONS

Work performed, debris removal and dump location arranged by customer.

To be completed by job foreman only:
Is this a prevailing wage job?☒ YES ☐ NO

INITIAL

JOB FOREMAN