



City of Detroit

## Inspector's Daily Report

11/28/2020 3:04 PM

FieldManager 5.3c

**Contract:** \_PW-7018, City of Detroit Resurfacing 2020

|                                                                                         |                              |                            |                                 |                                                |                                                                  |
|-----------------------------------------------------------------------------------------|------------------------------|----------------------------|---------------------------------|------------------------------------------------|------------------------------------------------------------------|
| <b>IDR Date</b><br>10/26/2020                                                           | <b>Day of Week</b><br>Monday | <b>Seq. No.</b><br>1       | <b>Import Date</b><br>12/1/2020 | <b>Project Engineer</b><br>Jim Petronski - WSP | <b>Construction Engineer</b><br>Steve Bannasch - City of Detroit |
| <b>Inspector's Initials-Name</b><br>DW Damian Welborne                                  |                              |                            |                                 | <b>Federal Project Number</b>                  | <b>Elec. Attachments</b><br>None                                 |
| <b>Prime Contractor</b><br>Fort Wayne Contracting / Ajax Paving Industries, a joint ven |                              |                            |                                 |                                                |                                                                  |
| <b>Entered By</b><br>DW, Damian Welborne                                                |                              | <b>Revised By</b>          |                                 | <b>Revision Date</b>                           | <b>Revision No.</b>                                              |
| <b>Temperatures</b><br><b>Low:</b> 43 ° F <b>High:</b> 48 ° F                           |                              | <b>Weather</b><br>Overcast |                                 |                                                |                                                                  |

### Comments

Carpenter Avenue from Dequinder Street to Conant Street.

West Side Concrete (WSC), Superintendent Lety Deleon.

0800 Hrs – 1630 Hrs.

Along Carpenter Ave., WSC cleaned up and removed stones on concrete, forms, safety tape, felled broken branches, tree roots and excesses of excavated soil and rough graded utilizing the excess of excavated soil at the SE corner of McDougall, NE corner of Sobieski, 3407 Carpenter, 3323 Carpenter, NE corner of Charest, along the north curb between Gallagher and Charest, across from the NE corner of St. Aubin, SE corner of St. Aubin, 2037 Carpenter, 2031 Carpenter, 2013 Carpenter, 2067 Carpenter, 1961 Carpenter, NE corner at Dequinder and the southeast corner of Lumpkin.

AWSC also hauled demolished sidewalk concrete off of the site.

Postings:

- None.

Visitors:

- None approached, or sought after by, the writer.

Traffic:

- No incidents today.

Attachments:

- None.

Covid-19 check: 97.1°F



City of Detroit

## Inspector's Daily Report

11/28/2020 3:04 PM

FieldManager 5.3c

### Contractors

| Contractor's Name          | Personnel | No. | Hrs.  | Equipment                  | No. | Hrs. |
|----------------------------|-----------|-----|-------|----------------------------|-----|------|
| West Side Concrete Company | Laborer   | 1   | 8.00  | Backhoe, Case 580M         | 1   | 8.00 |
|                            | Operator  | 2   | 16.00 | Backhoe, Case 580M         | 1   | 2.00 |
|                            |           |     |       | Dump Truck, Sterling 5 Yrd | 1   | 2.00 |

Reviewed By: Carly Taylor Carly Taylor  
Jan 12 2021 2:51 PM  
(Signature)

(Date)