



City of Detroit

Inspector's Daily Report

12/7/2020 1:35 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 10/26/2020	Day of Week Monday	Seq. No. 1	Import Date 12/15/2020	Project Engineer Jim Petronski / Ian Duncan - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name KS Kobi Smith				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By KS, Kobi Smith		Revised By		Revision Date	Revision No.
Temperatures Low: 42 ° F High: 48 ° F		Weather Cloudy			

Comments

7am -- At another job location.

8am - Arrived on Carpenter where Westside concrete are performing clean up of the work areas working EB. They are removing tree limbs, branches, stones, rocks and any other construction debris as they attempt to begin restoring the work areas on Carpenter St. D. Welborne is following and reporting this item of work.

Shortly afterward I arrived on Wyoming Ave where National Industrial Maintenance are cleaning structures (catch basins) working from 8 mile SB towards McNichols. The operator is utilizing the jetter nozzle of the excess of 4000 psi to break loose any obstructions and clean the pipes along with using the Vac Truck to suck up all debris and materials found in the catch basins and sewer lines. All lines were cleaned to 90% or better flowability per the contract and MDOT specifications. D. Harris is reporting on this work performed.

4 pm - Contractors were busy wrapping up for the day.

Visitors:

None

Materials:

none

Barricades:

none

Other:

None

Reviewed By: _____
(Signature)

(Date)