



City of Detroit

Inspector's Daily Report

10/30/2020 5:08 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 10/27/2020	Day of Week Tuesday	Seq. No. 1	Import Date 11/23/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name DH Dwight Harris				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DH, Dwight Harris		Revised By		Revision Date	Revision No.
Temperatures Low: 39 ° F High: 50 ° F		Weather Rain			

Comments

Westside Concrete Co. began at 8:00 am saw cutting curbs and sidewalk as directed to place new ADA ramps on Tireman between Southfield Service Drive to Spinoza. All existing ramps and coners that did not meet ADA standards were marked out for removal. Contracor began sidewalk and curb removal and continued thru out the day. Specia attention was given not to damage water sprinklers and all other private property. All concrete removed was removed from site. Areas removed were measured, but will be posted with placement. Barricades and caution tape were used to close off excavated areas from pedestrain traffic. Job site secure and safe at the end of the day.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
West Side Concrete Company	Operators	4	8.00	Backhoe	1	8.00
				Bobcat	1	8.00
				Dump truck	1	8.00
				Pick up truck/ w Saw	1	8.00

Reviewed By: Carly Taylor Carly Taylor
Jan 12 2021 2:52 PM
(Signature)

(Date)