



City of Detroit

Inspector's Daily Report

11/28/2020 3:04 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 10/28/2020	Day of Week Wednesday	Seq. No. 1	Import Date 12/1/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name DW Damian Welborne				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DW, Damian Welborne		Revised By		Revision Date	Revision No.
Temperatures Low: 39 ° F High: 43 ° F		Weather Partly Cloudy			



Inspector's Daily Report

Comments

Tireman Avenue from Spinoza Street to the Southfield Freeway.

West Side Concrete (WSC), Superintendent Lety Deleon.

0730 Hrs – 1830 Hrs.

Along Tireman Ave. WSC demolished, formed, graded, compacted curbs and sidewalks for the replacement and introduction of ADA ramps as follows:

NW corner at Penrod;
NE corner at Faust;
NW corner at Faust;
NE corner at Greenview;
NW corner at Greenview;
NE corner at Brace;
NW corner at Brace;
NE corner at Stahelin;
NW corner at Stahelin;
NE corner at Artesian;
NW corner at Artesian;
NE corner at Warwick;
NW corner at Warwick;
NE corner at Piedmont;
NW corner at Piedmont;
NE corner at Grandville;
NW corner at Grandville;
NE corner at Westwood;
NW corner at Westwood;
NE corner at Minock;
NW corner at Minock;
NE corner at Auburn;
NW corner at Auburn;
NE corner at Plainview;
NW corner at Plainview;
NE corner at Evergreen;
NE corner at Vaughan;
NW corner at Vaughan;
NE corner at Heyden;
NW corner at Heyden;
NE corner at Stout;
NW corner at Stout;
NE corner at Fielding;
NW corner at Fielding;
NE corner at Patton;
NW corner at Patton;
NE corner at Braile;
NW corner at Braile;
NE corner at Pierson;
NW corner at Pierson;
NE corner at Burt;
NW corner at Burt;
NE corner at Trinity;
NW corner at Trinity;
NE corner at Spinoza;
SW corner at Pierson; and,
SE corner at Pierson.



City of Detroit

Inspector's Daily Report

11/28/2020 3:04 PM

FieldManager 5.3c

Postings:

- None

Visitors:

- None approached, or sought after by, the writer.

Traffic:

- No incidents today.

Attachments:

- None.

Covid-19 check: 96.6°F

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
West Side Concrete Company	Labor Foreman (Corando)	1	2.00	Backhoe, Case 580M	1	3.00
				Backhoe, Case 580M	1	8.00
	Laborer	3	15.00	Dump Truck' Stearling	1	7.00
	Laborer	4	4.00	5 Yrd		
	Operator	2	16.00	Dump Truck, Sterling 5	2	8.00
	Operator	1	7.00	Yrd		
	Superintndent (Lety)	1	3.00	Excavator, Cat 305E2	1	6.50
				Mini-Loader, Cat 262D, with Rammer 77E	1	8.00
				Breaker		
				Pick-Up, Chevy	1	5.00
				Pick-Up, Ford	2	2.00
				Pick-Up, Licoln	1	3.00
				Steak Truck, Ford	2	6.00
				Tamper, MBW	1	3.00

Reviewed By: Carly Taylor Carly Taylor
Jan 12 2021 2:54 PM
(Signature)

(Date)