



City of Detroit

## Inspector's Daily Report

10/30/2020 5:12 PM

FieldManager 5.3c

Contract: \_PW-7018, City of Detroit Resurfacing 2020

|                                                                                         |                                |                          |                                  |                                                |                                                                  |
|-----------------------------------------------------------------------------------------|--------------------------------|--------------------------|----------------------------------|------------------------------------------------|------------------------------------------------------------------|
| <b>IDR Date</b><br>10/29/2020                                                           | <b>Day of Week</b><br>Thursday | <b>Seq. No.</b><br>1     | <b>Import Date</b><br>11/23/2020 | <b>Project Engineer</b><br>Jim Petronski - WSP | <b>Construction Engineer</b><br>Steve Bannasch - City of Detroit |
| <b>Inspector's Initials-Name</b><br>DH Dwight Harris                                    |                                |                          |                                  | <b>Federal Project Number</b>                  | <b>Elec. Attachments</b><br>None                                 |
| <b>Prime Contractor</b><br>Fort Wayne Contracting / Ajax Paving Industries, a joint ven |                                |                          |                                  |                                                |                                                                  |
| <b>Entered By</b><br>DH, Dwight Harris                                                  |                                | <b>Revised By</b>        |                                  | <b>Revision Date</b>                           | <b>Revision No.</b>                                              |
| <b>Temperatures</b><br><b>Low:</b> 39 ° F <b>High:</b> 45 ° F                           |                                | <b>Weather</b><br>Cloudy |                                  |                                                |                                                                  |

## Comments

Westside Concrete Co. began at 8:00 am saw cutting curbs and sidewalk as directed to place new ADA ramps on Tireman between Southfield Service Drive to Spinoza. All existing ramps and coners that did not meet ADA standards were marked out for removal. Contracor continued with sidewalk and curb removal and continued thru out the day. Special attention was given not to damage water sprinklers and all other private property. All concrete removed was removed from site. Barricades and caution tape were used to close off excavated areas from pedestrain traffic. Job site secure and safe at the end of the day.

## Contractors

| Contractor's Name          | Personnel | No. | Hrs.  | Equipment            | No. | Hrs.  |
|----------------------------|-----------|-----|-------|----------------------|-----|-------|
| West Side Concrete Company | Finshers  | 4   | 10.00 | Backhoe              | 2   | 10.00 |
|                            | Foreman   | 1   | 10.00 | Bobcat               | 1   | 10.00 |
|                            | Labors    | 4   | 10.00 | Dump truck           | 2   | 10.00 |
|                            | Operators | 4   | 10.00 | Excavator            | 1   | 10.00 |
|                            |           |     |       | Pick up truck/ w Saw | 1   | 10.00 |
|                            |           |     |       | Stake truck          | 2   | 10.00 |

Reviewed By: Carly Taylor Carly Taylor  
Jan 12 2021 2:55 PM  
(Signature)

(Date)

Date: 10/28/2020 Foreman: NATIONAL INDUSTRIAL MAINTENANCE  
 Job#: PW 7018 Inspector: DWIGHT HARRIS

Project Description: Structure CLEANING  
 Wyoming - 6 mile to 8 mile

| Northside Wyoming    |           | DR. Struct.   |  |  |  |  |  |
|----------------------|-----------|---------------|--|--|--|--|--|
| LEADS / INTERSECTION | LEAD LANE | LEAD CLEANING |  |  |  |  |  |
| NS N. Chippewa       | 1         | 10'           |  |  |  |  |  |
| 18691 Wyoming        | 1         | 10'           |  |  |  |  |  |
| 18641 Wyoming        | 1         | 10'           |  |  |  |  |  |
| 18419 Wyoming        | 1         | 10'           |  |  |  |  |  |
| NS S. of Dickford    | 1         | 10'           |  |  |  |  |  |
| NW Curtis            | 1         | 10'           |  |  |  |  |  |
| S. of Curtis         | 1         | 10'           |  |  |  |  |  |
| 18025 Wyoming        | 1         | 10'           |  |  |  |  |  |
| S. of Thatcher       | 1         | 10'           |  |  |  |  |  |
| S. of Thatcher       | 1         | 10'           |  |  |  |  |  |
| NE - 6 mile          | 1         | 10'           |  |  |  |  |  |
| NW - 6 mile          | 1         | 10'           |  |  |  |  |  |
|                      |           |               |  |  |  |  |  |
|                      |           |               |  |  |  |  |  |
|                      | 12        | 120'          |  |  |  |  |  |

Side TIREMAN

[illegible]



NATIONAL INDUSTRIAL MAINTENANCE

M 32619 WORK ORDER

DATE 10-28-20

START 7:00AM

FINISH

JOB NO. ORDER NO. RELEASE NO.

SUN.

MON.

TUES.

WED.

THURS.

FRI.

SAT.

WORK FOR: FT. WAYNE PHONE:

STREET ADDRESS:

CITY: STATE:

REPORT TO: TIME TO REPORT:

JOB SITE: VARIOUS LOCATIONS

EQUIPMENT REQUIRED: JETTER VHC

DESCRIPTION OF WORK: CLEAN STRUCTURES & JET LINES

| <input type="checkbox"/> R.T.J.<br><input type="checkbox"/> O.O.T. | FIELD PERSONNEL | TRAVEL  |       | HOURS WORKED |     | TOTAL |
|--------------------------------------------------------------------|-----------------|---------|-------|--------------|-----|-------|
|                                                                    |                 | MILEAGE | HOURS | SHOP         | JOB |       |
|                                                                    | SCOTT PARKINSON |         | 1     |              |     |       |
|                                                                    |                 |         |       |              |     |       |
|                                                                    |                 |         |       |              |     |       |
|                                                                    |                 |         |       |              |     |       |
|                                                                    |                 |         |       |              |     |       |
|                                                                    |                 |         |       |              |     |       |
|                                                                    |                 |         |       |              |     |       |
|                                                                    |                 |         |       |              |     |       |
|                                                                    |                 |         |       |              |     |       |

EQUIPMENT USED:

JL-379 JETTER WATER BLASTER VACUUM TANKER IND. VAC  
POWER RODDER BUCKET MACHS. STM. CLNR. CLAM  
PUMP SIZE TYPE MANIFEST#

MISCELLANEOUS EQUIPMENT: YARDS:

MATERIALS: 1 PRZ CLOTH GLOVES

19 - STRUCTURES COMPLETED

190 - FT OF LINE JETTING

MANIFEST # 010434630 FIE TONS

Work performed, debris removal and dump location arranged by customer.

To be completed by job foreman only:  
Is this a prevailing wage job?

☒ YES ☐ NO INITIAL

JOB FOREMAN