



City of Detroit

Inspector's Daily Report

11/28/2020 3:04 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 10/29/2020	Day of Week Thursday	Seq. No. 1	Import Date 12/1/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name DW Damian Welborne				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DW, Damian Welborne		Revised By		Revision Date	Revision No.
Temperatures Low: 43 ° F High: 50 ° F		Weather Mostly Cloudy			



Inspector's Daily Report

Comments

Tireman Avenue from Spinoza Street to the Southfield Freeway.

West Side Concrete (WSC), Superintendent Lety Deleon.

0730 Hrs – 1830 Hrs.

Along Tireman Ave. WSC formed, graded, compacted and cast curbs, curb openings, ramps, landings and sidewalks as follows:

NE corner Ashton – curbs & sidewalks;
NW corner Ashton – curbs & sidewalks;
NE corner Rosemont – curbs, ramps & sidewalks;
NW corner Rosemont – curbs, ramps & sidewalks;
NE corner Penrod – curbs, ramps & sidewalks;
NW corner Penrod – curbs, ramps & sidewalks;
NE corner Faust – curbs, ramps & sidewalks;
NE corner Greenview – curbs;
NE corner Brace – curbs & landings;
NE corner Stahelin – curbs & ramp;
NW corner Artesian – curbs;
NE corner Minock – curbs;
NW corner Minock – curbs;
NW corner Piedmont – curbs;
NE corner Warwick – curbs; and,
NW corner Warwick – curbs.

Postings:

- TOTAL – 97.53 SYD Sidewalk removed;
- TOTAL – 626.29 SFT 4 INCH Sidewalk cast;
- TOTAL – 251.46 SFT 6 INCH Ramps cast;
- TOTAL – 336.18 LFT Curb removed;
- TOTAL – 162.68 LFT Curb Detail CD cast; and,
- TOTAL – 167.50 LFT Curb Openings cast.

Visitors:

- None approached, or sought after by, the writer.

Traffic:

- No incidents today.

Attachments:

- Sidewalk & Curb Removal & Replacement Locations Worksheet (electronic copy);
- McCoig Concrete Ticket (hard copy);
- Driesenga QC Concrete Field Test Report (hard copy); and,
- MDOT 1174 Report (electronic copy).

Covid-19 check: 96.4°F



Inspector's Daily Report

11/28/2020 3:04 PM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
West Side Concrete Company	Finisher	3	25.50	Backhoe, Case 580M	2	16.00
	Labor Foreman (Corando)	1	8.50	Dump Truck, Sterling 5 Yrd	2	16.00
	Laborer	5	40.00	Excavator, Cat 305E2	1	8.00
	Laborer	1	8.50	Mini-Loader, Cat 262D, with Rammer 77E	1	8.00
	Operator	2	16.00	Breaker		
	Superintndent (Lety)	1	8.00	Pick-Up, Chevy	2	17.00
				Pick-Up, Ford	1	8.50
				Pick-Up, Licoln	1	8.00
				Steak Truck, Ford	2	17.00
				Tamper, MBW	1	8.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Curb, Conc, Detail CD, Modified _60370010360 PW-7018 0000 162.680 Ft Tireman Avenue from Spinoza Street to the Southfield Freeway.									
Contractor: West Side Concrete Company									
Concrete, Grade P1							6.02	Cyd	
Material Remarks: Materials: McCiog Mix # P1- SW. Visually identified and accepted.									
Curing Compound, White							1.63	Gal	
Material Remarks: Materials: Chem Master Safe Cure 1000 MDOT. Visually identified and accepted.									
_ Curb, Rem, Modified _20470020040 PW-7018 0000 336.180 Ft Tireman Avenue from Spinoza Street to the Southfield Freeway.									
Contractor: West Side Concrete Company									
_ Detectable Warning Surface _80270010380 PW-7018 0000 47.000 Ft Tireman Avenue from Spinoza Street to the Southfield Freeway.									
Tile, Modifie d Contractor: West Side Concrete Company									
Detectable Warning Surface							47.00	Ft	
Material Remarks: Materials: Sure Wrex ADA Solutions; Visually identified and accepted.									
_ Sidewalk Ramp, ADA, Modified _80270100390 PW-7018 0000 251.460 Sft Tireman Avenue from Spinoza Street to the Southfield Freeway.									
Contractor: West Side Concrete Company									
Concrete, Grade P1							4.66	Cyd	
Material Remarks: Materials: McCiog Mix # P1- SW. Visually identified and accepted.									
Curing Compound, White							5.03	Gal	
Material Remarks: Materials: Chem Master Safe Cure 1000 MDOT. Visually identified and accepted.									



City of Detroit

Inspector's Daily Report

11/28/2020 3:04 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
Sidewalk, Conc, 4 inch, Modified	_8027011	0400	PW-7018	0000	626.290	Sft	Tireman Avenue from Spinoza Street to the Southfield Freeway.		
Contractor: West Side Concrete Company									
Concrete, Grade P1							7.66	Cyd	
Material Remarks: Materials: McCiog Mix # P1- SW. Visually identified and accepted.									
Curing Compound, White							12.53	Gal	
Material Remarks: Materials: Chem Master Safe Cure 1000 MDOT. Visually identified and accepted.									
Joint Filler, Fiber							11.96	Syd	
Material Remarks: Material: W.R. Meadows Sealtight. Visually identified and accepted.									
Curb Ramp Opening, Conc	_8030030	0420	PW-7018	0000	167.500	Ft	Tireman Avenue from Spinoza Street to the Southfield Freeway.		
Contractor: West Side Concrete Company									
Concrete, Grade P1							4.86	Cyd	
Material Remarks: Materials: McCiog Mix # P1- SW. Visually identified and accepted.									
Curing Compound, White							2.25	Gal	
Material Remarks: Materials: Chem Master Safe Cure 1000 MDOT. Visually identified and accepted.									
Sidewalk, Rem	_2040050	0030	PW-7018	0000	97.530	Syd	Tireman Avenue from Spinoza Street to the Southfield Freeway.		
Contractor: West Side Concrete Company									

Reviewed By: _____
(Signature)

(Date)



Somat Engineering
INCORPORATED



SIDEWALK & CURB REMOVAL & REPLACEMENT LOCATIONS

DATE: 2020-10-29

OWNER: City of Detroit

JOB NUMBER: PW-7018

CONTRACTOR: Ajax Paving Industries

PROJECT NAME: PW-7018 City of Detroit Resurfacing 2020

PROJECT ENGINEER: Jim Petronski

LOCATION: Tireman Ave., Detroit, MI

SHEETS: 1 of 2

Sidewalk										Curb					
Address	Length (ft)	Width (ft)	SYD	SFT	Comments	4" (Sft)	4" Roots (Sft)	6" (Sft)	6" Roots (Sft)	Address	Rem (ft)	Det. CD (ft)	Ramp (ft)	2 ft Integral Rem (ft)	2 ft Integral (ft)
NE corner Ashton	9.75	5.67	6.14	55.28	East Sidewalk	55.28				NE corner Ashton	18.25	6.25	12.00		
	5.67	6.17	3.89	34.98	North Sidewalk	34.98						0.00			
NW corner Ashton	11.00	5.00	6.11	55.00	West Sidewalk	55.00				NW corner Ashton	19.75	7.75	12.00		
	6.00	9.42	6.28	56.52	North Sidewalk	56.52						0.00			
NE corner Rosemont	6.00	5.00	3.33	30.00	East Sidewalk	30.00				NE corner Rosemont	17.50	5.50	12.00		
	6.00	5.58	3.72	33.48	North Sidewalk	33.48						0.00			
	3.08	5.00	1.71	15.40	West Ramp			15.40				0.00			
	3.25	6.00	2.17	19.50	South Ramp			19.50				0.00			
NW corner Rosemont	6.17	5.42	3.72	33.44	West Sidewalk	33.44				NW corner Rosemont	21.00	9.00	6.00		
	5.42	5.42	3.26	29.38	North sidewalk	29.38						0.00			
	4.67	5.00	2.59	23.35	East Ramp			23.35				0.00			
	5.00	3.33	1.85	16.65	South Ramp			16.65				0.00			
NE corner Penrod	6.08	5.50	3.72	33.44	West Sidewalk	33.44				NE corner Penrod	19.00	7.00	12.00		
	5.67	5.42	3.41	30.73	North Sidewalk	30.73						0.00			
	4.00	5.00	2.22	20.00	West Ramp			20.00				0.00			
	3.50	5.00	1.94	17.50	South Ramp			17.50				0.00			
NW corner Penrod	5.75	5.50	3.51	31.63	West Sidewalk	31.63				NW corner Penrod	18.00	6.00	12.00		
	5.50	9.42	5.76	51.81	North Sidewalk	51.81						0.00			
	4.42	5.00	2.46	22.10	East Ramp			22.10				0.00			
Total Quantities			67.80	610.19	Total Quantities	475.69	0.00	134.50	0.00	Total Quantities	113.50	41.50	66.00	0.00	0.00

FIELD INSPECTOR: D. Welborne (OEI)

DATE: 2020-10-29

REVIEWED BY:

DATE:

SIDEWALK & CURB REMOVAL & REPLACEMENT LOCATIONS

DATE: 2020-10-29

OWNER: City of Detroit

JOB NUMBER: PW-7018

CONTRACTOR: Ajax Paving Industries

PROJECT NAME: PW-7018 City of Detroit Resurfacing 2020

PROJECT ENGINEER: Jim Petronski

LOCATION: Tireman Ave., Detroit, MI

SHEETS: 2 of 2

Sidewalk										Curb					
Address	Length (ft)	Width (ft)	SYD	SFT	Comments	4" (Sft)	4" Roots (Sft)	6" (Sft)	6" Roots (Sft)	Address	Rem (ft)	Det. CD (ft)	Ramp (ft)	2 ft Integral Rem (ft)	2 ft Integral (ft)
	3.17	5.00	1.76	15.85	South Ramp			15.85				0.00			
NE corner Faust	5.83	5.42	3.51	31.60	East Sidewalk	31.60				NE corner Faust	31.75	19.75	12.00		
	5.00	5.00	2.78	25.00	North Sidewalk	25.00						0.00			
	4.08	5.00	2.27	20.40	West Ramp			20.40				0.00			
	4.33	5.00	2.41	21.65	South Ramp			21.65				0.00			
NE corner Greenview	4.50	7.00	3.50	31.50	East Ramp			31.50		NE corner Greenview	10.17	4.17	6.00		
NE corner Brace	8.00	5.75	5.11	46.00	West Landing	46.00				NE corner Brace	40.00	28.00	12.00		
	6.00	8.00	5.33	48.00	South Landing	48.00						0.00			
NE corner Stahelin	5.33	5.17	3.06	27.56	West ADA			27.56		NE corner Stahelin	6.83	1.33	5.50		
			0.00	0.00		0.00		0.00			14.00	8.00	6.00		
NW corner Artesian			0.00	0.00	East ADA	0.00		0.00		NW corner Artesian	15.10	9.10	6.00		
NE corner Minock			0.00	0.00	West & South ADA	0.00		0.00		NE corner Minock	28.00	16.00	12.00		
NW corner Minock			0.00	0.00	South ADA	0.00				NW corner Minock	23.83	17.83	6.00		
NW corner Piedmont			0.00	0.00	East & South ADA	0.00				NW corner Piedmont	19.17	7.17	12.00		
NE corner Warwick			0.00	0.00	West & South ADA	0.00				NE corner Warwick	17.83	5.83	12.00		
NW corner Warwick			0.00	0.00	East & South ADA	0.00				NW corner Warwick	16.00	4.00	12.00		
			0.00	0.00		0.00						0.00			
			0.00	0.00		0.00						0.00			
Total Quantities			29.73	267.55	Total Quantities	150.60	0.00	116.96	0.00	Total Quantities	222.68	121.18	101.50	0.00	0.00

FIELD INSPECTOR: D. Welborne (OEI)

DATE: 2020-10-29

REVIEWED BY:
DATE: