



City of Detroit

Inspector's Daily Report

10/30/2020 5:14 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 10/30/2020	Day of Week Friday	Seq. No. 1	Import Date 11/23/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name DH Dwight Harris				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DH, Dwight Harris		Revised By		Revision Date	Revision No.
Temperatures Low: 35 ° F High: 39 ° F		Weather Cloudy			

Comments

National Industrial Maintenance began at 7:30 cleaning structures on Carpenter between Dequindre and Conant. Cleaning consisted of cleaning each catch basin in the project area with a vac truck equipped with high velocity hydro pressure for jetting of the sewer lines. Each basin was restored to a at least 90% of the pipe's carrying capacity as specified in the specifications. Sewer lines were jetted approx 10' in each basin. All debris from basins was removed from site and disposed of at an approved location. All basin were re bolted down upon completion. Job site clean and secure at the end of the day.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
National Industrial Maintenance - Michigan, Inc.	Operator	1	8.00	Vac truck	1	8.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Dr Structure Cleaning, Modified Contractor: National Industrial Maintenance - Michigan, Inc. Item Remarks: Final Field Inspection	_4037050	0170	PW-7018	0000	20.000	Ea	Carpenter between Dequindre and Conant		
_ Dr Structure Lead, Cleaning, Modified Contractor: National Industrial Maintenance - Michigan, Inc. Item Remarks: Final Field Inspection	_4037001	0100	PW-7018	0000	100.000	Ft	Carpenter between Dequindre and Conant		

Reviewed By: Carly Taylor Carly Taylor
Jan 12 2021 3:01 PM
(Signature)

(Date)

Date: 10/30/2020 Foreman:

LOG SHEET

Job: PW7018

Inspector:

NATIONAL INDUSTRIAL MAINTENANCE

Page 1 of 2

Project Description:

Structure CLEANING

CARPENTER - DEQUINDRE TO COMANT

ROADWAY	LEITS / INTERSECTION	LED LANE	DR. Struct. LEAD CLEANING					
SS	E. of Dequindre	1		90° Elbow trap	UNABLE	to jet		
	E. of St. Aubin	1		"	"	"	"	
Southside	W. of Fleming	1		"	"	"	"	
"	2358 CARPENTER	1						
	2614 CARPENTER	1	10'					
	SW JOS CAMPAU	1		90° Elbow TRAP				
	W. of Gallagher	1		" "	"			
	SE. Gallagher	1						
	E. of Gallagher	1						
↓	3530 CARPENTER	1		" "	"			
Northside	W. of Moran	1						
	3323 CARPENTER	1	10'					
	W. of Gallagher	1	10'					
	W. of Chestnut	1	10'					
	W. of McDougall	1	10'					

15EA 50'

LOG SHEET

Date: 10/30/2020 Foreman: NATIONAL INDUSTRIAL MAINTENANCE
 Job#: PW-1018 Inspector: Dwight Harns
 Project Description: Structure Cleaning
 Carpenter - Dequindre to GONANT

Page 2 of 2

LIMITS / INTERSECTION	LEG-LANE	DR. STRUCT. LEAD CLEANING	12" CW	15" CB	112' PM	112' TH	12" WKB
W. of Mitchell	1	10'					197
NW. JOSE CAMPAN	1	10'					175
W. of JOSE CAMPAN	1	10'	150	24			
W. of MARINE	1	10'	150	25			
2533 CARPENTER	1	10'	90	13			
SOUTH CLACK	1		100				
MC NICHOLS W	1		170	28	1	1	3
MC NICHOLS W	5		199	29			
MC NICHOLS W	1		150	29			
GURIES ST TO MC NICHOLS	116						10'
	5	150'					
	15	50'					
	20 EA	2100'	1,034	150	3	1	5



NATIONAL INDUSTRIAL MAINTENANCE
WORK ORDER

M 32621

DATE 10-30-20
START 7:00 AM
FINISH _____

JOB NO. _____ ORDER NO. _____ RELEASE NO. _____

SUN. MON. TUES. WED. THURS. FRI. SAT.

WORK FOR: FT. WAYNE PHONE: _____

STREET ADDRESS: _____

CITY: _____ STATE: _____

REPORT TO: _____ TIME TO REPORT: _____

JOB SITE: VARIOUS LOCATIONS

EQUIPMENT REQUIRED: JETTER VAC

DESCRIPTION OF WORK: CLEAN STRUCTURES & JET LINES

☐ R.T.J. ☐ O.O.T.	FIELD PERSONNEL	TRAVEL		HOURS WORKED		TOTAL
		MILEAGE	HOURS	SHOP	JOB	
	<u>SCOTT PARLINSON</u>		<u>1</u>			

EQUIPMENT USED:

JL-379 JETTER _____ WATER BLASTER _____ VACUUM TANKER _____ IND. VAC
_____ POWER RODDER _____ BUCKET MACHS. _____ STM. CLNR. _____ CLAM
_____ PUMP _____ SIZE _____ TYPE _____ MANIFEST# _____

MISCELLANEOUS EQUIPMENT: _____ YARDS: _____

MATERIALS: 1 PR C10791 GLOVES

20 - STRUCTURES COMPLETED

100 - FT OF LINE JETTING

MANIFEST # 0109346241 FIVE TONS

Work performed, debris removal and dump location arranged by customer.

To be completed by job foreman only:
Is this a prevailing wage job?

☒ YES ☐ NO INITIAL

JOB FOREMAN [Signature]



NATIONAL INDUSTRIAL MAINTENANCE

WORK ORDER

M

32621

DATE 10-30-20

START 7:00 AM

FINISH

JOB NO. ORDER NO. RELEASE NO.

SUN. MON. TUES. WED. THURS. FRI. SAT.

WORK FOR: FT. WAYNE PHONE:

STREET ADDRESS:

CITY: STATE:

REPORT TO: TIME TO REPORT:

JOB SITE: VARIOUS LOCATIONS

EQUIPMENT REQUIRED: JETTER VAC

DESCRIPTION OF WORK: CLEAN STRUCTURES & JET LINES

☐ R.T.J. ☐ O.O.T.	FIELD PERSONNEL	TRAVEL		HOURS WORKED		TOTAL
		MILEAGE	HOURS	SHOP	JOB	
	SCOTT PARKINSON		1			

EQUIPMENT USED:

JC-379 JETTER WATER BLASTER VACUUM TANKER IND. VAC
POWER RODDER BUCKET MACHS. STM. CLNR. CLAM
PUMP SIZE TYPE MANIFEST#

MISCELLANEOUS EQUIPMENT: YARDS:

MATERIALS: 1 PR C10791 GLOVES

20 - STRUCTURES COMPLETED

100 - FT OF LINE JETTING

MANIFEST # 010934624 FILE TONS

Work performed, debris removal and dump location arranged by customer.

To be completed by job foreman only:
Is this a prevailing wage job?☒ YES ☐ NO

INITIAL

JOB FOREMAN

Date: 10/30/2020

FOURGE C

LOG SHEET

NATIONAL INDUSTRIAL MAINTENANCE

Page 1 of 2

Job#: PW7018

Inspector:

Dwight Harris

Project Description:

Structure CLEANING
CARPENTER - DEQUINDRE & COMANT

ROADWAY	LEITS / INTERSECTION	LEO-LANE	DR. Struct. LEAD CLEANING					
SS	E. of Dequindre	1		90° Elbow TRAP	UNABLE	to jet		
	E. of St. Aubin	1		"	"	"	"	
Southside	W. of Fleming	1		"	"	"	"	
"	2358 CARPENTER	1						
	2614 CARPENTER	1	10'					
	SW JOS CAMPAN	1		90° Elbow TRAP				
	W. of Gallagher	1		" "	"			
	SE Gallagher	1						
	E. of Gallagher	1						
↓	3530 CARPENTER	1		" "	"			
Northside	W. of Moran	1						
	3323 CARPENTER	1	10'					
	W. of Gallagher	1	10'					
	W. of Chestnut	1	10'					
	N. of McDougall	1	10'					

15EA 50'

LOG SHEET

DATE: 10/30/2020 FOR: NATIONAL INDUSTRIAL MAINTENANCE

Page 2 of 2

Job#: PW7018 Inspector: Dwight Harns

Project Description: Structure cleaning

Carpenter - Dequindre to Conant

[illegible]