



City of Detroit

Inspector's Daily Report

11/11/2020 8:28 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 11/2/2020	Day of Week Monday	Seq. No. 1	Import Date 11/23/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name DH Dwight Harris				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DH, Dwight Harris		Revised By		Revision Date	Revision No.
Temperatures Low: 42 ° F High: 50 ° F		Weather Sunny			

Comments

Westside Concrete Co.begin at 7:30 am saw cutting of gutter,curb and sidewalk needed to place new ADA ramps on Tireman between Southfield Service Drive and Spinoza. All areas were previously marked out by WSP Inspection staff, giving special attention to ADA standards. Contractor also began and continued thru out the day, curb and sidewalk removal. Special attention was given not to damage water sprinkler and all other private property. All concrete removed was removed from site. Contractor began to place forms for new concrete placement. Slopes and grades were checked and met City of Detroit ADA standards. All excavated areas were barricaded with cones and caution tape. New concrete placement to begin on tomorrow. Removal items to be recorded with placement.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
West Side Concrete Company	Finshers	4	10.00	Backhoe	3	10.00
	Foreman	2	10.00	Bobcat	1	10.00
	Labors	3	10.00	Dump truck	2	10.00
	Operators	4	10.00	Pick up truck	2	10.00
				Pick up truck/ w Saw	1	10.00
				Stake truck	2	10.00

Reviewed By: Carly Taylor Carly Taylor
Jan 12 2021 3:03 PM
(Signature)

(Date)