



City of Detroit

Inspector's Daily Report

11/13/2020 3:04 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 11/3/2020	Day of Week Tuesday	Seq. No. 1	Import Date 11/23/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name DH Dwight Harris				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DH, Dwight Harris		Revised By		Revision Date	Revision No.
Temperatures Low: 43 ° F High: 60 ° F		Weather Sunny			

Comments

Westside Concrete Co. began at 7:30 am preparing to place new concrete sidewalks and ramps on Tireman between Southfield Service Drive and Spinoza. All areas were reinspected and checked to verify proper depth, compaction and proper slope before concrete was placed. Concrete arrived on site at 9:15 am. All sidewalk ramps were constructed with detectable warning surface in accordance with the applicable provisions of Section 803 of the 2012 MDOT Standard and current Department of Public Works, Sidewalk Ramp and Detectable Warning Details R-28. The concrete sidewalk and ramp thickness were constructed according to the City of Detroit Thickness Amendment. All concrete was sprayed with MDOT approved curing Compound. Contractor stamped concrete with of legible stamp bearing company name and year of construction. Concrete testing was performed by Somat Engineering and Driesenga & Associates personnel, all concrete met approval. Job site clean and safe at the end of the day.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
West Side Concrete Company	Finishers	4	10.00	Backhoe	3	10.00
	Finishers	4	10.00	Bobcat	1	10.00
	Foreman	2	10.00	Dump truck	2	10.00
	Labors	3	10.00	Pick up truck	3	10.00
	Operators	4	10.00	Pick up truck/ w Saw	1	10.00
				Stake truck	2	10.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Curb, Conc, Detail CD, Modified _60370010360 PW-7018 0000 52.500 Ft Tireman- Southfield Service Drive to Spinoza									
Contractor: West Side Concrete Company									
Concrete, Grade P1							1.94	Cyd	
Material Remarks: McCoig Materials									
Curing Compound, White							0.53	Gal	
_ Curb, Rem, Modified _20470020040 PW-7018 0000 102.000 Ft Tireman- Southfield Service Drive to Spinoza									
Contractor: West Side Concrete Company									
Item Remarks: Final Filed Measure									

Contract: _PW-7018

IDR: 11/3/2020, DH, 1

Page 1 of 3



Inspector's Daily Report

11/13/2020 3:04 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
Detectable Warning Surface Tile, Modified Contractor: West Side Concrete Company Item Remarks: Final Field Measure Detectable Warning Surface Material Remarks: Westside Concrete Co.	_8027001	0380	PW-7018	0000	70.000	Ft	Tireman- Southfield Service Drive to Spinoza		
						70.00	Ft		
Sidewalk Ramp, ADA, Modified Contractor: West Side Concrete Company Item Remarks: Final Field Measure Concrete, Grade P1 Material Remarks: McCoig Materials Curing Compound, White Material Remarks: Westside Concrete Co.	_8027010	0390	PW-7018	0000	645.570	Sft	Tireman- Southfield Service Drive to Spinoza		
						11.95	Cyd		
						12.91	Gal		
Sidewalk, Conc, 4 inch, Modified Contractor: West Side Concrete Company Item Remarks: Final Field Measure Concrete, Grade P1 Material Remarks: McCoig Materials Curing Compound, White Material Remarks: Westside Concrete Co.	_8027011	0400	PW-7018	0000	758.850	Sft	Tireman- Southfield Service Drive to Spinoza		
						9.27	Cyd		
						15.18	Gal		
Sidewalk, Conc, 6 inch, Modified Contractor: West Side Concrete Company Item Remarks: Final Field Measure Concrete, Grade P1 Material Remarks: McCoig Materials Curing Compound, White Material Remarks: Westside Concrete Co.	_8027012	0410	PW-7018	0000	40.000	Sft	Tireman- Southfield Service Drive to Spinoza		
						0.00	Cyd		
						0.80	Gal		
Curb Ramp Opening, Conc Contractor: West Side Concrete Company Item Remarks: Final Filed Measure Concrete, Grade P1 Material Remarks: McCoig Materials Curing Compound, White Material Remarks: Westside Concrete Co.	_8030030	0420	PW-7018	0000	49.500	Ft	Tireman- Southfield Service Drive to Spinoza		
						1.52	Cyd		
						0.20	Gal		



City of Detroit

Inspector's Daily Report

11/13/2020 3:04 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
Sidewalk, Rem	_204005	0030	PW-7018	0000	160.500	Syd	Tireman- Southfld Service Drive to Spinoza		
Contractor: West Side Concrete Company									
Item Remarks: Final Filed Measure									

Reviewed By: Carly Taylor Carly Taylor
Jan 12 2021 3:06 PM
(Signature)

(Date)

Job No - PW-7018 city of Detroit

[illegible]

N

Job No - PW-7018 city of Detroit

[illegible]

Summary Sheet

Sheet No of

Project #

Project PW-7018
Subject Sidewalk Removal & Replacement

Computed by Dwight Harris Date 11/03/2020
Checked by Date

TIREMAN - Southfield Service Drive to Spindora

8027010	Sidewalk Ramp Mod.	-	645.57	sf.	✓
8027011	Sidewalk 4" Mod	-	758.85	sf.	✓
8027012	Sidewalk 6" Mod	-	40	sf.	✓
8030030	Curb Ramp Opening	-	49.5	Lft.	✓
603700	Curb CONC. DETAIL ED	-	52.5	Lft.	✓
2047002	Curb Removal	-	102.0	Lft.	✓
2040055	Sidewalk Removal	-	160.5	syds	✓
8027001	DETECTABLE WARNING SURFACE TILE		70	Lft.	✓



WORK ORDER

DATE 11-3-20

START 7:00 AM

FINISH

JOB NO. _____ ORDER NO. _____ RELEASE NO. _____

SUN.

MON.

TUES.

WED.

THURS

FRI.

SAT.

**WORK
FOR:**

FR. WAYNE

PHONE:

STREET ADDRESS:

CITY: STATE:

REPORT
TO:

TIME TO REPORT:

JOB SITE:

VARIOUS LOCATIONS

**EQUIPMENT
REQUIRED:**

JETTER VINC

DESCRIPTION OF WORK:

CLIP AND STRUCTURES & JET LINKS

[illegible]

EQUIPMENT USED:

JL-379 JETTER _____ WATER BLASTER _____ VACUUM TANKER _____ IND. VAC _____

POWER RODDER _____ BUCKET MACHS. _____ STM. CLNR. _____ CLAM _____

PUMP	SIZE	TYPE	MANIFEST#
1	100	100	100
2	100	100	100
3	100	100	100
4	100	100	100
5	100	100	100
6	100	100	100
7	100	100	100
8	100	100	100
9	100	100	100
10	100	100	100
11	100	100	100
12	100	100	100
13	100	100	100
14	100	100	100
15	100	100	100
16	100	100	100
17	100	100	100
18	100	100	100
19	100	100	100
20	100	100	100
21	100	100	100
22	100	100	100
23	100	100	100
24	100	100	100
25	100	100	100
26	100	100	100
27	100	100	100
28	100	100	100
29	100	100	100
30	100	100	100
31	100	100	100
32	100	100	100
33	100	100	100
34	100	100	100
35	100	100	100
36	100	100	100
37	100	100	100
38	100	100	100
39	100	100	100
40	100	100	100
41	100	100	100
42	100	100	100
43	100	100	100
44	100	100	100
45	100	100	100
46	100	100	100
47	100	100	100
48	100	100	100
49	100	100	100
50	100	100	100
51	100	100	100
52	100	100	100
53	100	100	100
54	100	100	100
55	100	100	100
56	100	100	100
57	100	100	100
58	100	100	100
59	100	100	100
60	100	100	100
61	100	100	100
62	100	100	100
63	100	100	100
64	100	100	100
65	100	100	100
66	100	100	100
67	100	100	100
68	100	100	100
69	100	100	100
70	100	100	100
71	100	100	100
72	100	100	100
73	100	100	100
74	100	100	100
75	100	100	100
76	100	100	100
77	100	100	100
78	100	100	100
79	100	100	100
80	100	100	100
81	100	100	100
82	100	100	100
83	100	100	100
84	100	100	100
85	100	100	100
86	100	100	100
87	100	100	100
88	100	100	100
89	100	100	100
90	100	100	100
91	100	100	100
92	100	100	100
93	100	100	100
94	100	100	100
95	100	100	100
96	100	100	100
97	100		

MISCELLANEOUS EQUIPMENT: _____ YARDS: _____

MATERIALS: 1-PR CLOTH GLOVE

11 - STRUCTURES COMPLETED

110 - FT OF LIND JETTING

manifest ^{fl} 010934619 FILE

Tons

Work performed, debris removal and dump location arranged by customer.

To be completed by job foreman only:
Is this a prevailing wage job?

☒ YES ☐ NO

2

INITIAL

JOB FOREMAN

P. G. WELSHOME