



City of Detroit

Inspector's Daily Report

11/28/2020 3:04 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 11/3/2020	Day of Week Tuesday	Seq. No. 1	Import Date 12/1/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name DW Damian Welborne				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DW, Damian Welborne		Revised By		Revision Date	Revision No.
Temperatures Low: 37 ° F High: 57 ° F		Weather Sunny			



Inspector's Daily Report

Comments

THREE SITES / TWO CONTRACTORS

FIRST SITE / FIRST CONTRACTOR. Monroe Street from St. Antoine Street to the I-375 Freeway.

National Industrial Maintenance (NIM), Operator Scott Parkinson.

0730 Hrs – 0800 Hrs.

Along Monroe St. NIM found no catch basins within the limits of the work to be cleaned. The writer concurs.

Postings:

-None.

Visitors:

- None approached, or sought after by, the writer.

Traffic:

- No incidents today.

Attachments:

- None.

SECOND SITE / FIRST CONTRACTOR. Forest Avenue from Trumbull Street to John R Street.

National Industrial Maintenance (NIM), Operator Scott Parkinson.

0800 Hrs – 1130 Hrs.

Along Forest Ave. NIM cleaned eleven catch basin structures and the lead pipes therefound as follows:

- South curb across from the east edge of the west driveway of Freedom Place;
- North curb east edge of the west driveway of Freedom Place;
- South curb east edge of the west driveway of the Detroit Day School for the Deaf;
- North curb east edge of the east driveway of Freedom Place;
- Southwest corner at Fourth St.;
- Northwest corner at Fourth St.;
- Southeast corner at Fourth St.;
- South curb at 667 West Forest St.;
- North curb at 666 West Forest St.;
- South curb at 52 East Forest St.; and,
- North curb across from 52 East Forest St.

Four catch basins were not cleaned; Their locations and the reason for skipping them are as follows:

- Southeast corner at the Lodge Fwy. (not adjusted under this contract and existing ADA style cover found cracked);
- Northeast corner at the Lodge Fwy. (not adjusted under this contract and existing ADA style cover like that found at the southeast corner);
- South curb at 453 West Forest St. (parked car); and,
- North curb across from 453 West Forest St. (parked car).

Postings:

-11 drainage structures cleaned.

Visitors:

- None approached, or sought after by, the writer.



Inspector's Daily Report

Traffic:

- No incidents today.

Attachments:

- None.

THIRD SITE / SECOND CONTRACTOR. Tireman Avenue from Spinoza Street to the Southfield Freeway.

West Side Concrete (WSC), Superintendent Lety Deleon.

0800 Hrs – 1630 Hrs.

Along Tireman Ave. WSC continued saw cutting, breaking and demolishing existing corner curbs and sidewalks eastbound and casting new concrete ADA curbs, ramps, landings and sidewalks westbound

-Note: There exists a "Level 3" cover and structure in the sidewalk at the northeast corner of Tireman Ave. and Burt Rd. The rim elevation of the cover restricts westbound sidewalk slope to 10.0%. There is a secured subplate under the cover. Adjustment of the cover is ill advised, unless WSC can secure the services of AT&T. WSC instructed to cast new sidewalk in the berm south of and around the structure.

Postings:

-Reference IDR authored by D. Harris for Tireman Ave. postings for this day.

Visitors:

- None approached, or sought after by, the writer.

Traffic:

- No incidents today.

Attachments:

- None.

Covid-19 check: 96.4°F

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
National Industrial Maintenance - Michigan, Inc.	Operator (Scott)	1	4.00	Vac-All, Western Star	1	4.00



City of Detroit

Inspector's Daily Report

11/28/2020 3:04 PM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
West Side Concrete Company	Finisher	3	24.00	Backhoe, Case 580M	2	16.00
	Labor Foreman (Corando)	1	8.00	Concrete Saw, Magnum PS-6585	1	4.00
	Laborer	5	40.00	Dump Truck, Sterling 5 Yrd	2	16.00
	Operator	3	24.00	Excavator, Cat 305E2	1	8.00
	Superintndent (Lety)	1	8.00	Mini-Loader, Cat 262D, with Rammer 77E	1	8.00
				Breaker		
				Pick-Up, Chevy	2	16.00
				Pick-Up, Chevy	1	4.00
				Pick-Up, Ford	1	8.00
				Pick-Up, Licoln	1	8.00
				Steak Truck, Ford	2	16.00
				Tamper, MBW	1	8.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_Dr Structure Cleaning, Modified, Adj	4037050	0925	PW-7018	0000	11.000	Ea	Forest Avenue from Trumbull Street to John R Street.		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: Work performec by National Industrial Maintenance.									
_Dr Structure Lead, Cleaning, Modified	_4037001	0100	PW-7018	0000	110.000	Ft	Forest Avenue from Trumbull Street to John R Street.		
Contractor: National Industrial Maintenance - Michigan, Inc.									

Reviewed By: Carly Taylor Carly Taylor
Jan 12 2021 3:07 PM
(Signature)

(Date)