



City of Detroit

Inspector's Daily Report

11/13/2020 3:15 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 11/4/2020	Day of Week Wednesday	Seq. No. 1	Import Date 11/23/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name DH Dwight Harris				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DH, Dwight Harris		Revised By		Revision Date	Revision No.
Temperatures Low: 46 ° F High: 55 ° F		Weather Sunny			

Comments

Westside Concrete Co. began at 7:30 am preparing to place new concrete sidewalks and ramps on Tireman between Southfield Service Drive and Spinoza. All areas were reinspected and checked to verify proper depth, compaction and proper slope before concrete was placed. Concrete arrived on site at 11:15 am. Concrete was rejected after retest due to low air content and concrete in truck over 90 minutes. 2nd concrete truck arrived at 12:15 pm, test were taken and passed. All sidewalk ramps were constructed with detectable warning surface in accordance with the applicable provisions of Section 803 of the 2012 MDOT Standard and current Department of Public Works, Sidewalk Ramp and Detectable Warning Details R-28. The concrete sidewalk and ramp thickness were constructed according to the City of Detroit Thickness Amendment. All concrete was sprayed with MDOT approved curing Compound. Contractor stamped concrete with of legible stamp bearing company name and year of construction. Concrete testing was performed by Somat Engineering and Driesenga & Associates personnel, all concrete met approval. Job site was clean and safe at the end of the day.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
West Side Concrete Company	Finishers	1	10.00	Backhoe	3	10.00
	Finshers	4	10.00	Bobcat	1	10.00
	Foreman	2	10.00	Dump truck	2	10.00
	Labors	3	10.00	Pick up truck	3	10.00
	Operators	4	10.00	Pick up truck/ w Saw	1	10.00
				Stake truck	2	10.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Curb, Conc, Detail CD, Modified _60370010360 PW-7018									
Contractor: West Side Concrete Company									
Item Remarks: Final Field Measure									
Concrete, Grade P1									
Material Remarks: McCoig Materials									
Curing Compound, White									
Material Remarks: Westside Concrete Co.									



Inspector's Daily Report

11/13/2020 3:15 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Curb, Rem, Modified Contractor: West Side Concrete Company Item Remarks: Final Field Measure	_2047002	0040	PW-7018	0000	191.000	Ft	Tireman - Southfield Service Drive to Spinoza		
_ Detectable Warning Surface Tile, Modified Contractor: West Side Concrete Company Item Remarks: Final Field Measure	_8027001	0380	PW-7018	0000	25.000	Ft	Tireman - Southfield Service Drive to Spinoza		
Detectable Warning Surface Material Remarks: Westside Concrete Co.						25.00	Ft		
_ Sidewalk Ramp, ADA, Modified Contractor: West Side Concrete Company Item Remarks: Final Field Measure	_8027010	0390	PW-7018	0000	213.550	Sft	Tireman - Southfield Service Drive to Spinoza		
Concrete, Grade P1 Material Remarks: McCoig Materials						3.95	Cyd		
Curing Compound, White Material Remarks: Westside Concrete Co.						4.27	Gal		
_ Sidewalk, Conc, 4 inch, Modified Contractor: West Side Concrete Company Item Remarks: Final Field Measure	_8027011	0400	PW-7018	0000	786.320	Sft	Tireman - Southfield Service Drive to Spinoza		
Concrete, Grade P1 Material Remarks: McCoig Materials						9.60	Cyd		
Curing Compound, White Material Remarks: Westside Concrete Co.						15.73	Gal		
Curb Ramp Opening, Conc Contractor: West Side Concrete Company Item Remarks: Final Field Measure	_8030030	0420	PW-7018	0000	99.500	Ft	Tireman - Southfield Service Drive to Spinoza		
Concrete, Grade P1 Material Remarks: McCoig Materials						3.06	Cyd		
Curing Compound, White Material Remarks: Westside Concrete Co.						0.00	Gal		
Sidewalk, Rem Contractor: West Side Concrete Company Item Remarks: Final Field Measure	_2040055	0030	PW-7018	0000	111.100	Syd	Tireman - Southfield Service Drive to Spinoza		

Reviewed By: Carly Taylor Carly Taylor
Jan 12 2021 3:09 PM
(Signature)

(Date)

Work

[illegible]

WSP Summary Sheet

Sheet No of

Project #

Date 11/04/2020

Date

Project PW7018

Computed by Dwight Harris

Subject SIDEWALK REMOVAL & REPLACEMENT

Checked by

TIREMAN - Southfield Service Dr. to SPINOZA

8027010	Sidewalk Ramp Mod	- 213.55 sft.	✓
8027011	Sidewalk 4" Mod	- 786.32 sft.	✓
8027012	Sidewalk 6" Mod	-	
8030030	curb Ramp Opening	- 99.5 Lft.	✓
603700	curb CONC. DETAIL CD	- 91.5 Lft.	✓
2047002	curb Removal	- 191.0 Lft.	✓
2040055	Sidewalk Removal	- 111.1 Syd.	✓
8027001	DETECTABLE WARNING SURFACE TILE	25 Lft.	✓

WSP Summary Sheet

Sheet No of

Project #

Project PW7018

Computed by Dwight Harris Date 11/04/2020

Subject SIDEWALK REMOVAL & REPLACEMENT

Checked by Date

TIREMAN - Southfield Service Dr. to Spinoza

8027010	Sidewalk Ramp Mod	-	213.55 sft.	✓
8027011	Sidewalk 4" Mod	-	786.32 sft.	✓
8027012	Sidewalk 6" Mod	-		
8030030	Curb Ramp Opening	-	99.5 Lft.	✓
603700	Curb CONC. DETAIL CD	-	91.5 Lft.	✓
2047002	Curb Removal	-	191.0 Lft.	✓
2040055	Sidewalk Removal	-	111.1 syd.	✓
8027001	DETECTABLE WARNING SURFACE TILE		25 Lft.	✓



NATIONAL INDUSTRIAL MAINTENANCE

M

32836

WORK ORDER

DATE 11-4-20

START 7:00AM

FINISH

JOB NO. ORDER NO. RELEASE NO.

SUN. MON. TUES. (WED.) THURS. FRI. SAT.

WORK FOR: FT. WAYNE

PHONE:

STREET ADDRESS:

CITY: STATE:

REPORT TO: TIME TO REPORT:

JOB SITE: VARIOUS LOCATIONS

EQUIPMENT REQUIRED: JETTER/VAC

DESCRIPTION OF WORK: CLEAN STRUCTURES & JET LINES

☐ R.T.J. ☐ O.O.T.	FIELD PERSONNEL	TRAVEL		HOURS WORKED		TOTAL
		MILEAGE	HOURS	SHOP	JOB	
	SCOTT PARKINSON		1			

EQUIPMENT USED:

JL379 JETTER WATER BLASTER VACUUM TANKER IND. VAC
POWER RODDER BUCKET MACHS. STM. CLNR. CLAM
PUMP SIZE TYPE MANIFEST#

MISCELLANEOUS EQUIPMENT: YARDS:

MATERIALS: 1-PK CLOTH GLOVES

24 - STRUCTURES COMPLETED

240 - FT OF LINE JETTING

MANIFEST # 010934616 FIVE TONS

Work performed, debris removal and dump location arranged by customer.

To be completed by job foreman only:
Is this a prevailing wage job?☒ YES ☐ NO

JOB FOREMAN

INITIAL