



City of Detroit

Inspector's Daily Report

11/13/2020 3:16 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 11/5/2020	Day of Week Thursday	Seq. No. 1	Import Date 11/23/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name DH Dwight Harris				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DH, Dwight Harris		Revised By		Revision Date	Revision No.
Temperatures Low: 45 ° F High: 65 ° F		Weather Sunny			

Comments

Westside Concrete Co. began at 7:30 am preparing to place new concrete sidewalks and ramps on Tireman between Southfield Service Drive and Spinoza. All areas were reinspected and checked to verify proper depth, compaction and proper slope before concrete was placed. Concrete arrived on site at 9:15 am. All sidewalk ramps were constructed with detectable warning surface in accordance with the applicable provisions of Section 803 of the 2012 MDOT Standard and current Department of Public Works, Sidewalk Ramp and Detectable Warning Details R-28. The concrete sidewalk and ramp thickness were constructed according to the City of Detroit Thickness Amendment. All concrete was sprayed with MDOT approved curing Compound. Contractor stamped concrete with of legible stamp bearing company name and year of construction. Concrete testing was performed by Somat Engineering and Driesenga & Associates personnel, all concrete met approval. Job site clean and safe at the end of the day.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
West Side Concrete Company	Finshers	4	10.00	Backhoe	3	10.00
	Foreman	1	10.00	Bobcat	1	10.00
	Labors	3	10.00	Dump truck	2	10.00
	Operators	3	10.00	Pick up truck	3	10.00
				Pick up truck/ w Saw	1	10.00
				Stake truck	2	10.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Curb, Conc, Detail CD, Modified _60370010360 PW-7018 0000 85.300 Ft Tireman- Southfield Service Drive to Spinoza									
Contractor: West Side Concrete Company									
Item Remarks: Final Filed Measure									
Concrete, Grade P1							3.16	Cyd	
Material Remarks: McCoig Materials									
Curing Compound, White							0.85	Gal	
Material Remarks: Westside Concrete Co,									
_ Curb, Rem, Modified _20470020040 PW-7018 0000 241.900 Ft Tireman- Southfield Service Drive to Spinoza									
Contractor: West Side Concrete Company									
Item Remarks: Final Filed Measure									

Contract: _PW-7018

IDR: 11/5/2020, DH, 1

Page 1 of 3



Inspector's Daily Report

11/13/2020 3:16 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
Detectable Warning Surface Tile, Modified	_8027001	0380	PW-7018	0000	55.000	Ft	Tireman- Southfield Service Drive to Spinoza		
Contractor: West Side Concrete Company									
Item Remarks: Final Filed Measure									
Detectable Warning Surface					55.00	Ft			
Material Remarks: Westside Concrete Co.									
_ Sidewalk Ramp, ADA, Modified	_8027010	0390	PW-7018	0000	409.650	Sft	Tireman- Southfield Service Drive to Spinoza		
Contractor: West Side Concrete Company									
Item Remarks: Final Filed Measure									
Concrete, Grade P1					7.90	Cyd			
Material Remarks: McCoig Materials									
Curing Compound, White					8.19	Gal			
Material Remarks: Westside Concrete Co.									
_ Sidewalk, Conc, 4 inch, Modified	_8027011	0400	PW-7018	0000	1,052.420	Sft	Tireman- Southfield Service Drive to Spinoza		
Contractor: West Side Concrete Company									
Item Remarks: Final Filed Measure									
Concrete, Grade P1					13.00	Cyd			
Material Remarks: McCoig Materials									
Curing Compound, White					21.05	Gal			
Material Remarks: Westside Concrete Co.									
_ Sidewalk, Conc, 6 inch, Modified	_8027012	0410	PW-7018	0000	35.800	Sft	Tireman- Southfield Service Drive to Spinoza		
Contractor: West Side Concrete Company									
Item Remarks: Final Filed Measure									
Concrete, Grade P1					0.66	Cyd			
Material Remarks: McCoig Materials									
Curing Compound, White					0.72	Gal			
Material Remarks: Westside Concrete Co.									
Curb Ramp Opening, Conc	_8030030	0420	PW-7018	0000	156.600	Ft	Tireman- Southfield Service Drive to Spinoza		
Contractor: West Side Concrete Company									
Item Remarks: Final Filed Measure									
Concrete, Grade P1					4.60	Cyd			
Material Remarks: McCoig Materials									
Curing Compound, White					0.25	Gal			
Material Remarks: Westside Concrete Co.									



City of Detroit

Inspector's Daily Report

11/13/2020 3:16 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
Sidewalk, Rem	_204005	0030	PW-7018	0000	166.430	Syd	Tireman- Southfield Service Drive to Spinoza		
Contractor: West Side Concrete Company									
Item Remarks: Final Filed Measure									

Reviewed By: Carly Taylor Carly Taylor
Jan 12 2021 3:11 PM
(Signature)

(Date)

Flat Work 30 ctd

Location: Tireman

[illegible]

Location: 7150

Flat Work

Job No - PW-7018 city of Detroit

[illegible]



Summary Sheet

Sheet No of

Project #

Date 11/05/2020

Project

PW 7018

Computed by

Dwight Halks

Subject

Sidewalk Removal & Replacement

Checked by

Date

TIREMAN - Southfield Service Dr. to SPINOZA

8027010 Sidewalk Ramp Mod - 409.65 sft. ✓

8027011 Sidewalk 4" Mod. - 1052.42 sft. ✓

8027012 Sidewalk 6" Mod - 35.8 sft. ✓

8030030 - curb Ramp Opening - 156.6 Lft. ✓

603700 - curb conc. Detail CD - 85.3 Lft.

2047002 - curb Removal - 241.9 Lft. ✓

2040055 - Sidewalk Removal - 166.43 syds ✓

8027001 Detectable Warning Surface Tile 55 Lft.



Summary Sheet

Sheet No of

Project #

Project PW 7018
Subject Sidewalk Removal & Replacement

Computed by Dwight Hales Date 11/05/2020
Checked by Date

TIREMAN - Southfield Service Dr. to SPIROZA

8027010 Sidewalk Ramp Mod - 409.65 sft. ✓

8027011 Sidewalk 4" Mod. - 1,052.42 sft. ✓

8027012 Sidewalk 6" Mod - 35.8 sft. ✓

8030030 - curb Ramp Opening - 156.6 Lft. ✓

603700 - curb Conc. Detail CD - 85.3 Lft.

2047002 - curb Removal - 241.9 Lft. ✓

2040055 - Sidewalk Removal - 166.43 syds ✓

8027001 Detectable Warning
Surface Tile 55 Lft.