



City of Detroit

Inspector's Daily Report

11/28/2020 3:05 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 11/5/2020	Day of Week Thursday	Seq. No. 1	Import Date 12/1/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name DW Damian Welborne				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DW, Damian Welborne		Revised By		Revision Date	Revision No.
Temperatures Low: 54 ° F High: 64 ° F		Weather Mostly Cloudy			

Comments

Tireman Avenue from Spinoza Street to the Southfield Freeway.

West Side Concrete (WSC), Superintendent Lety Deleon.

0730 Hrs – 1100 Hrs.

Along Tireman Ave. WSC demolished and introduced westbound and eastbound ADA corners working from the east end westbound. WSC formed for the new work as they went along.

Postings:

- None.

Visitors:

- None approached, or sought after by, the writer.

Traffic:

- No incidents today.

Attachments:

- None.

Covid-19 check: 96.6°F



City of Detroit

Inspector's Daily Report

11/28/2020 3:05 PM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
West Side Concrete Company	Finisher	3	27.00	Backhoe, Case 580M	2	18.00
	Labor Foreman (Corando)	1	9.00	Concrete Saw, Magnum PS-6585	1	9.00
	Laborer	11	99.00	Dump Truck, Sterling 5 Yrd	2	18.00
	Operator	2	18.00	Excavator, Cat 305E2	1	9.00
	Superintndent (Lety)	1	4.50	Mini-Loader, Cat 262D, with Rammer 77E Breaker	1	9.00
				Pick-Up, Chevy	2	18.00
				Pick-Up, Ford	1	9.00
				Pick-Up, Licoln	1	4.50
				Steak Truck, Ford	2	19.00
				Tamper, MBW	1	9.00

Reviewed By: Carly Taylor Carly Taylor
Jan 12 2021 3:12 PM
(Signature)

(Date)