



City of Detroit

Inspector's Daily Report

11/28/2020 3:05 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 11/6/2020	Day of Week Friday	Seq. No. 1	Import Date 12/1/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name DW Damian Welborne				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DW, Damian Welborne		Revised By		Revision Date	Revision No.
Temperatures Low: 48 ° F High: 70 ° F		Weather Mostly Sunny			



Inspector's Daily Report

Comments

Tireman Avenue from Spinoza Street to the Southfield Freeway.

West Side Concrete (WSC), Superintendent Lety Deleon.

0730 Hrs – 1700 Hrs.

Along Tireman Ave. WSC formed, graded, compacted and cast curbs, curb openings, ramps, landings and sidewalks as follows:

SE corner at Pierson – landing;
SE corner at Fielding – landing;
SW corner at Stout – landing;
SE corner at Stout – ramps & sidewalks;
SW corner at Heyden – ramps & sidewalks;
SE corner at Heyden – sidewalks;
SW corner at Vaughan – sidewalk;
SE corner at Vaughan – ramps, landings & sidewalks;
SW corner at Plainview – ramps, landings & sidewalks;
SE corner at Plainview – ramps & sidewalk;
SW corner at Auburn – ramp;
SE corner at Auburn – ramp;
NE corner at Auburn – landing;
SW corner at Minock – ramps;
SE corner at Minock – ramps & sidewalk;
SW corner at Westwood – ramp & landing;
NE corner at Westwood – ramp & sidewalk;
NW corner at Westwood – curbs & ramp;
SW corner at Grandville – curbs, ramp & sidewalk;
NE corner at Grandville – ramp & sidewalks;
NW corner at Grandville – ramp & sidewalk;
SW corner at Piedmont – curbs, ramps & landings;
SW corner at Warwick – curbs, ramps & landings;
SW corner at Artesian – curbs;
19111 Tireman – driveway with roots;
SE corner at Artesian – curbs;
SW corner at Stahelin – curbs;
SW corner at Faust; and,
SE corner at Faust.

Postings:

- TOTAL – 193.82 SYD Sidewalk removed;
- TOTAL – 748.95 SFT 4 INCH Sidewalk cast;
- TOTAL – 72.00 SFT 4 INCH Sidewalk with Roots cast;
- TOTAL – 822.76 SFT 6 INCH Ramps cast;
- TOTAL – 100.73 SFT 6 INCH Sidewalk cast;
- TOTAL – 174.20 LFT Curb removed;
- TOTAL – 90.20 LFT Curb Detail CD cast; and,
- TOTAL – 84.00 LFT Curb Openings cast.

Visitors:

- None approached, or sought after by, the writer.

Traffic:

- No incidents today.

Attachments:



City of Detroit

Inspector's Daily Report

11/28/2020 3:05 PM

FieldManager 5.3c

- Sidewalk & Curb Removal & Replacement Locations Worksheet (electronic copy);
- McCoig Concrete Ticket (hard copy);
- Driesenga QC Concrete Field Test Report (hard copy); and,
- MDOT 1174 Report (electronic copy).

Covid-19 check: 96.8°F

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
West Side Concrete Company	Finisher	3	27.00	Backhoe, Case 580M	3	27.00
	Labor Foreman (Corando)	1	9.00	Dump Truck, Sterling 5 Yrd	2	18.00
	Laborer	8	72.00	Mini-Loader, Cat 262D, with Rammer 77E	1	9.00
	Operator	3	27.00	Breaker		
	Superintendent (Lety)	1	9.00	Pick-Up, Chevy	2	18.00
				Pick-Up, Ford	1	9.00
				Pick-Up, Lincoln	1	9.00
				Steak Truck, Ford	2	18.00
				Tamper, MBW	1	9.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Curb, Conc, Detail CD, Modified _60370010360 PW-7018 0000 90.200 Ft Tireman Avenue from Spinoza Street to the Southfield Freeway.									
Contractor: West Side Concrete Company									
Concrete, Grade P1							3.34	Cyd	
Material Remarks: Materials: McCoig Mix # P1- SW. Visually identified and accepted.									
Curing Compound, White							0.90	Gal	
Material Remarks: Materials: Chem Master Safe Cure 1000 MDOT. Visually identified and accepted.									
_ Curb, Rem, Modified _20470020040 PW-7018 0000 174.200 Ft Tireman Avenue from Spinoza Street to the Southfield Freeway.									
Contractor: West Side Concrete Company									
_ Detectable Warning Surface _80270010380 PW-7018 0000 151.000 Ft Tireman Avenue from Spinoza Street to the Southfield Freeway.									
Tile, Modified									
Contractor: West Side Concrete Company									
Detectable Warning Surface							151.00	Ft	
Material Remarks: Materials: Sure Wrex ADA Solutions; Visually identified and accepted.									



Inspector's Daily Report

11/28/2020 3:05 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Sidewalk Ramp, ADA, Modified Contractor: West Side Concrete Company	_8027010	0390	PW-7018	0000	822.760	Sft	Tireman Avenue from Spinoza Street to the Southfield Freeway.		
Concrete, Grade P1 Material Remarks: Materials: McCiog Mix # P1- SW. Visually identified and accepted.					15.24	Cyd			
Curing Compound, White Material Remarks: Materials: Chem Master Safe Cure 1000 MDOT. Visually identified and accepted.					16.46	Gal			
_ Sidewalk, Conc with Tree Roots, 4 inch, Modified Contractor: West Side Concrete Company	_8037010	0440	PW-7018	0000	72.000	Sft	Tireman Avenue from Spinoza Street to the Southfield Freeway.		
Concrete, Grade P1 Material Remarks: Materials: McCiog Mix # P1- SW. Visually identified and accepted.					0.88	Cyd			
Curing Compound, White Material Remarks: Materials: Chem Master Safe Cure 1000 MDOT. Visually identified and accepted.					1.44	Gal			
_ Sidewalk, Conc, 4 inch, Modified Contractor: West Side Concrete Company	_8027011	0400	PW-7018	0000	748.950	Sft	Tireman Avenue from Spinoza Street to the Southfield Freeway.		
Concrete, Grade P1 Material Remarks: Materials: McCiog Mix # P1- SW. Visually identified and accepted.					9.15	Cyd			
Curing Compound, White Material Remarks: Materials: Chem Master Safe Cure 1000 MDOT. Visually identified and accepted.					14.98	Gal			
Joint Filler, Fiber Material Remarks: Material: W.R. Meadows Sealtight. Visually identified and accepted.					22.56	Syd			
_ Sidewalk, Conc, 6 inch, Modified Contractor: West Side Concrete Company	_8027012	0410	PW-7018	0000	100.730	Sft	Tireman Avenue from Spinoza Street to the Southfield Freeway.		
Concrete, Grade P1 Material Remarks: Materials: McCiog Mix # P1- SW. Visually identified and accepted.					1.87	Cyd			
Curing Compound, White Material Remarks: Materials: Chem Master Safe Cure 1000 MDOT. Visually identified and accepted.					2.01	Gal			



City of Detroit

Inspector's Daily Report

11/28/2020 3:05 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
Curb Ramp Opening, Conc Contractor: West Side Concrete Company	_803003C	0420	PW-7018	0000	84.000	Ft	Tireman Avenue from Spinoza Street to the Southfield Freeway.		
Concrete, Grade P1 Material Remarks: Materials: McCiog Mix # P1- SW. Visually identified and accepted.						2.44	Cyd		
Curing Compound, White Material Remarks: Materials: Chem Master Safe Cure 1000 MDOT. Visually identified and accepted.						1.13	Gal		
Sidewalk, Rem Contractor: West Side Concrete Company	_204005C	0030	PW-7018	0000	193.830	Syd	Tireman Avenue from Spinoza Street to the Southfield Freeway.		

Reviewed By: Carly Taylor Carly Taylor
Jan 12 2021 3:14 PM
(Signature)

(Date)



Somat Engineering
INCORPORATED



SIDEWALK & CURB REMOVAL & REPLACEMENT LOCATIONS

DATE: 2020-11-06

OWNER: City of Detroit

JOB NUMBER: PW-7018

CONTRACTOR: Ajax Paving Industries

PROJECT NAME: PW-7018 City of Detroit Resurfacing 2020

PROJECT ENGINEER: Jim Petronski

LOCATION: Tireman Ave., Detroit, MI

SHEETS: 1 of 4

Sidewalk										Curb					
Address	Length (ft)	Width (ft)	SYD	SFT	Comments	4" (Sft)	4" Roots (Sft)	6" (Sft)	6" Roots (Sft)	Address	Rem (ft)	Det. CD (ft)	Ramp (ft)	2 ft Integral Rem (ft)	2 ft Integral (ft)
SE corner Pierson	5.00	6.00	3.33	30.00	Landing	30.00						0.00			
SE corner Fielding	6.00	4.83	3.22	28.98	Landing	28.98						0.00			
SW corner Stout	5.00	5.00	2.78	25.00	Landing	25.00						0.00			
SE corner Stout	6.80	5.00	3.78	34.00	West Ramp			34.00				0.00			
	5.00	4.75	2.64	23.75	North Ramp			23.75				0.00			
	2.42	2.00	0.54	4.83	Corner			4.83				0.00			
SW corner Heyden	5.75	5.00	3.19	28.75	East Ramp			28.75				0.00			
	5.00	3.83	2.13	19.15	North Ramp			19.15				0.00			
	5.67	11.58	7.30	65.66	South Sidewalk	65.66						0.00			
	2.00	1.50	0.33	3.00	Corner			3.00				0.00			
SE corner Heyden	11.92	5.33	7.06	63.53	East Sidewalk			63.53				0.00			
	5.50	10.67	6.52	58.69	South Sidewalk	58.69						0.00			
SW corner Vaughan	5.58	5.50	3.41	30.69	West Sidewalk	30.69						0.00			
	5.50	6.00	3.67	33.00	South Sidewalk	33.00						0.00			
SE corner Vaughan	5.75	5.00	3.19	28.75	West Ramp			28.75				0.00			
	5.00	2.92	1.62	14.60	North Ramp			14.60				0.00			
	5.00	5.00	2.78	25.00	Landing	25.00						0.00			
	6.58	5.92	4.33	38.95	East Sidewalk	38.95						0.00			
	5.50	4.92	3.01	27.06	South Sidewalk	27.06						0.00			
	1.75	1.05	0.20	1.84	Corner			1.84				0.00			
SW corner Plainview	5.83	5.00	3.24	29.15	East Ramp			29.15				0.00			
Total Quantities			68.26	614.38	Total Quantities	363.03	0.00	251.35	0.00	Total Quantities	0.00	0.00	0.00	0.00	0.00

FIELD INSPECTOR: D. Welborne (OEI)

DATE: 2020-11-06

REVIEWED BY:

DATE:

SIDEWALK & CURB REMOVAL & REPLACEMENT LOCATIONS

DATE: 2020-11-06

OWNER: City of Detroit

JOB NUMBER: PW-7018

CONTRACTOR: Ajax Paving Industries

PROJECT NAME: PW-7018 City of Detroit Resurfacing 2020

PROJECT ENGINEER: Jim Petronski

LOCATION: Tireman Ave., Detroit, MI

SHEETS: 2 of 4

Sidewalk										Curb					
Address	Length (ft)	Width (ft)	SYD	SFT	Comments	4" (Sft)	4" Roots (Sft)	6" (Sft)	6" Roots (Sft)	Address	Rem (ft)	Det. CD (ft)	Ramp (ft)	2 ft Integral Rem (ft)	2 ft Integral (ft)
	5.00	3.25	1.81	16.25	North Ramp			16.25				0.00			
	5.00	5.00	2.78	25.00	Landing	25.00						0.00			
	6.58	5.92	4.33	38.95	East Sidewalk	38.95						0.00			
	5.50	4.92	3.01	27.06	South Sidewalk	27.06						0.00			
	1.75	1.04	0.20	1.82	Corner			1.82				0.00			
SE corner Plainview	7.17	5.00	3.98	35.85	West Ramp			35.85				0.00			
	5.00	3.17	1.76	15.85	North Ramp			15.85				0.00			
	2.50	1.25	0.35	3.13	Corner			3.13				0.00			
NE corner Plainview	5.00	5.00	2.78	25.00	Landing	25.00						0.00			
SW corner Auburn	9.42	8.00	8.37	75.36	Type D			75.36				0.00			
SE corner Auburn	5.00	3.33	1.85	16.65	North Ramp			16.65				0.00			
NE corner Auburn	5.00	5.00	2.78	25.00	Landing	25.00						0.00			
SW corner Minock	6.00	5.00	3.33	30.00	East Ramp			30.00				0.00			
	5.00	2.75	1.53	13.75	North Ramp			13.75				0.00			
	1.34	1.04	0.15	1.39	Corner			1.39				0.00			
SE corner Minock	6.00	5.00	3.33	30.00	West Ramp			30.00				0.00			
	5.00	3.17	1.76	15.85	North Ramp			15.85				0.00			
	1.71	1.20	0.23	2.05	Corner			2.05				0.00			
SW corner Westwood	5.92	6.17	4.06	36.53	North Ramp			36.53				0.00			
	5.92	5.25	3.45	31.08	Landing	31.08						0.00			
Total Quantities			51.84	466.57	Total Quantities	172.09	0.00	294.47	0.00	Total Quantities	0.00	0.00	0.00	0.00	0.00

FIELD INSPECTOR: D. Welborne (OEI)

DATE: 2020-11-06

REVIEWED BY:

DATE:



Somat Engineering
INCORPORATED



SIDEWALK & CURB REMOVAL & REPLACEMENT LOCATIONS

DATE: 2020-11-06

OWNER: City of Detroit

JOB NUMBER: PW-7018

CONTRACTOR: Ajax Paving Industries

PROJECT NAME: PW-7018 City of Detroit Resurfacing 2020

PROJECT ENGINEER: Jim Petronski

LOCATION: Tireman Ave., Detroit, MI

SHEETS: 3 of 4

Sidewalk										Curb					
Address	Length (ft)	Width (ft)	SYD	SFT	Comments	4" (Sft)	4" Roots (Sft)	6" (Sft)	6" Roots (Sft)	Address	Rem (ft)	Det. CD (ft)	Ramp (ft)	2 ft Integral Rem (ft)	2 ft Integral (ft)
	0.67	1.34	0.10	0.89	Corner			0.89				0.00			
NE corner Westwood	6.00	6.00	4.00	36.00	South Ramp			36.00				0.00			
	6.00	5.67	3.78	34.02	North Sidewalk	34.02						0.00			
	1.80	4.50	0.90	8.10	Corner			8.10				0.00			
NW corner Westwood	4.17	6.00	2.78	25.02	East Ramp			25.02		NW corner Westwood	10.20	4.20	6.00		
SW corner Grandville	6.33	4.00	2.81	25.32	North Ramp			25.32		SW corner Grandville	15.25	9.25	6.00		
	6.33	4.75	3.34	30.07	North Sidewalk	30.07						0.00			
NE corner Grandville	4.33	5.33	2.56	23.08	East Ramp			23.08				0.00			
	13.50	5.00	7.50	67.50	South Ramp			67.50				0.00			
	5.00	4.42	2.46	22.10	South Sidewalk	22.10						0.00			
	4.42	7.00	3.44	30.94	Corner			30.94				0.00			
NW corner Grandville	6.00	13.50	9.00	81.00	South Sidewalk	81.00						0.00			
	4.50	9.50	4.75	42.75	Corner			42.75							
SW corner Piedmont	7.33	7.67	6.25	56.22	Type D			56.22		SE corner Piedmont	19.42	7.42	12.00		
	5.75	5.50	3.51	31.63	West Landing			31.63				0.00			
	5.67	5.33	3.36	30.22	South Landing			30.22				0.00			
SW corner Warwick	4.17	5.58	2.59	23.27	West Sidewalk	23.27				SW corner Warwick	20.75	8.75	12.00		
Total Quantities			63.12	568.12	Total Quantities	190.46	0.00	377.66	0.00	Total Quantities	65.62	29.62	36.00	0.00	0.00

FIELD INSPECTOR: D. Welborne (OEI)

DATE: 2020-11-06

REVIEWED BY:

DATE:



SHEETS: 4 of 4

Sidewalk										Curb					
Address	Length (ft)	Width (ft)	SYD	SFT	Comments	4" (Sft)	4" Roots (Sft)	6" (Sft)	6" Roots (Sft)	Address	Rem (ft)	Det. CD (ft)	Ramp (ft)	2 ft Integral Rem (ft)	2 ft Integral (ft)
	5.50	4.25	2.60	23.38	South Sidewalk	23.38						0.00			
SW corner Artesian			0.00	0.00		0.00				SW corner Artesian	14.17	8.17	6.00		
19111 Tireman	8.00	9.00	8.00	72.00	Driveway		72.00					0.00			
SE corner Artesian			0.00	0.00		0.00				SE corner Artesian	25.00	13.00	12.00		
			0.00	0.00		0.00				SW corner Stahelin	11.33	5.33	6.00		
			0.00	0.00		0.00				SW corner Faust	34.50	22.50	12.00		
			0.00	0.00		0.00				SE corner Faust	23.58	11.58	12.00		
			0.00	0.00		0.00						0.00			
			0.00	0.00		0.00						0.00			
			0.00	0.00		0.00						0.00			
			0.00	0.00		0.00						0.00			
			0.00	0.00		0.00						0.00			
			0.00	0.00		0.00						0.00			
			0.00	0.00		0.00						0.00			
			0.00	0.00		0.00						0.00			
			0.00	0.00		0.00						0.00			
			0.00	0.00		0.00						0.00			
			0.00	0.00		0.00						0.00			
			0.00	0.00		0.00						0.00			
Total Quantities			10.60	95.38	Total Quantities	23.38	72.00	0.00	0.00	Total Quantities	108.58	60.58	48.00	0.00	0.00

DATE: _____