



City of Detroit

Inspector's Daily Report

11/28/2020 3:05 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 11/7/2020	Day of Week Saturday	Seq. No. 1	Import Date 12/1/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name DW Damian Welborne				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DW, Damian Welborne		Revised By		Revision Date	Revision No.
Temperatures Low: 50 ° F High: 70 ° F		Weather Hazy			

Comments

Tireman Avenue from Spinoza Street to the Southfield Freeway.

West Side Concrete (WSC), Superintendent Lety Deleon.

0730 Hrs – 1100 Hrs.

Along Tireman Ave. WSC stripped forms, stripped tiles, performed general clean-up tasks and backfilled around westbound and eastbound ADA corners working at the west end of the work; and, set forms around westbound and eastbound ADA corners for ADA at the east end of the work.

Postings:

- None.

Visitors:

- None approached, or sought after by, the writer.

Traffic:

- No incidents today.

Attachments:

- None.

Covid-19 check: -*F



City of Detroit

Inspector's Daily Report

11/28/2020 3:05 PM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
West Side Concrete Company	Labor Foreman (Corando)	1	3.50	Backhoe, Case 580M	3	9.50
	Laborer	6	21.00	Dump Truck, Sterling 5 Yrd	2	7.00
	Operator	2	7.00	Mini-Loader, Cat 262D, with Rammer 77E	1	3.50
	Superintndent (Lety)	1	2.00	Breaker		
				Pick-Up, Ford	1	3.50
				Pick-Up, Licoln	1	2.00
				Steak Truck, Ford	2	7.00

Reviewed By: Carly Taylor Carly Taylor
Jan 12 2021 3:14 PM
(Signature)

(Date)