



City of Detroit

Inspector's Daily Report

11/13/2020 3:39 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 11/9/2020	Day of Week Monday	Seq. No. 1	Import Date 11/23/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name DH Dwight Harris				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DH, Dwight Harris		Revised By		Revision Date	Revision No.
Temperatures Low: 50 ° F High: 69 ° F		Weather Sunny			

Comments

Westside Concrete Co. began at 7:30 am preparing to place new concrete sidewalks and ramps on Tireman between Southfield Service Drive and Spinoza. All areas were reinspected and checked to verify proper depth, compaction and proper slope before concrete was placed. Concrete arrived on site at 9:15 am. All sidewalk ramps were constructed with detectable warning surface in accordance with the applicable provisions of Section 803 of the 2012 MDOT Standard and current Department of Public Works, Sidewalk Ramp and Detectable Warning Details R-28. The concrete sidewalk and ramp thickness were constructed according to the City of Detroit Thickness Amendment. All concrete was sprayed with MDOT approved curing Compound. Contractor stamped concrete with of legible stamp bearing company name and year of construction. Concrete testing was performed by Somat Engineering and Driesenga & Associates personnel, all concrete met approval. Pay items to be posted by Inspector Damain Welbourne.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
West Side Concrete Company	Finishers	4	10.00	Backhoe	2	10.00
	Foreman	2	10.00	Pick up truck	3	10.00
	Labors	4	10.00	Stake truck	2	10.00
	Operators	3	10.00			

Reviewed By: Carly Taylor Carly Taylor
Jan 12 2021 3:15 PM
(Signature)

(Date)