



City of Detroit

Inspector's Daily Report

11/28/2020 3:05 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 11/9/2020	Day of Week Monday	Seq. No. 1	Import Date 12/1/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name DW Damian Welborne				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DW, Damian Welborne		Revised By		Revision Date	Revision No.
Temperatures Low: 48 ° F High: 73 ° F		Weather Mostly Sunny			



Inspector's Daily Report

Comments

Tireman Avenue from Spinoza Street to the Southfield Freeway.

West Side Concrete (WSC), Superintendent Lety Deleon.

0730 Hrs – 1600 Hrs.

Along Tireman Ave. WSC formed, graded, compacted and cast curbs, curb openings, ramps, landings and sidewalks as follows:

SW corner at Vaughan – ramp;
SW corner at Artensian – ramp & sidewalk;
SE corner at Artesian – ramps, landing & sidewalks;
SW corner at Faust – ramps & sidewalks;
SE corner at Faust – ramps, landing & sidewalks;
SW corner at Penrod – sidewalks;
SE corner at Penrod – curbs & sidewalks;
SW corner at Rosemont – curbs & sidewalks;
SE corner at Rosemont – curbs & sidewalks;
SE corner at Ashton – curbs & sidewalks;
SW corner at Ashton – curbs & sidewalks;
NE corner at Ashton – landing; and,
NW corner at Ashton – landing.

Postings:

- TOTAL – 103.13 SYD Sidewalk removed;
- TOTAL – 661.41 SFT 4 INCH Sidewalk cast;
- TOTAL – 253.29 SFT 6 INCH Ramps cast;
- TOTAL – 13.46 SFT 6 INCH Sidewalk cast;
- TOTAL – 98.37 LFT Curb removed;
- TOTAL – 38.37 LFT Curb Detail CD cast; and,
- TOTAL – 60.00 LFT Curb Openings cast.

Visitors:

- None approached, or sought after by, the writer.

Traffic:

- No incidents today.

Attachments:

- Sidewalk & Curb Removal & Replacement Locations Worksheet (electronic copy);
- SRM Concrete Ticket (hard copy);
- Driesenga QC Concrete Field Test Report (hard copy); and,
- MDOT 1174 Report (electronic copy).

Covid-19 check: 96.6°F



Inspector's Daily Report

11/28/2020 3:05 PM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
West Side Concrete Company	Finisher	3	24.00	Backhoe, Case 580M	1	8.00
	Labor Foreman (Corando)	1	8.00	Dump Truck, Sterling 5 Yrd	2	16.00
	Laborer	6	48.00	Mini-Loader, Cat 262D, with Rammer 77E	1	8.00
	Operator	2	16.00	Breaker		
				Pick-Up, Chevy	2	16.00
				Pick-Up, Ford	1	8.00
				Steak Truck, Ford	2	16.00
				Tamper, MBW	1	8.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Curb, Conc, Detail CD, Modified	_60370010360	PW-7018		0000	38.370	Ft	Tireman Avenue from Spinoza Street to the Southfield Freeway.		
Contractor: West Side Concrete Company									
Concrete, Grade P1							1.42	Cyd	
Material Remarks: Materials: SRM Mix # P1- SW. Visually identified and accepted.									
Curing Compound, White							0.38	Gal	
Material Remarks: Materials: Chem Master Safe Cure 1000 MDOT. Visually identified and accepted.									
_ Curb, Rem, Modified	_20470020040	PW-7018		0000	98.370	Ft	Tireman Avenue from Spinoza Street to the Southfield Freeway.		
Contractor: West Side Concrete Company									
_ Detectable Warning Surface	_80270010380	PW-7018		0000	47.000	Ft	Tireman Avenue from Spinoza Street to the Southfield Freeway.		
Tile, Modified									
Contractor: West Side Concrete Company									
Detectable Warning Surface							47.00	Ft	
Material Remarks: Materials: Sure Wrex ADA Solutions; Visually identified and accepted.									
_ Sidewalk Ramp, ADA, Modified	_80270010390	PW-7018		0000	60.000	Sft	Tireman Avenue from Spinoza Street to the Southfield Freeway.		
Contractor: West Side Concrete Company									
Concrete, Grade P1							1.74	Cyd	
Material Remarks: Materials: SRM Mix # P1- SW. Visually identified and accepted.									
Curing Compound, White							1.20	Gal	
Material Remarks: Materials: Chem Master Safe Cure 1000 MDOT. Visually identified and accepted.									



Inspector's Daily Report

11/28/2020 3:05 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Sidewalk, Conc, 4 inch, Modified	_8027011	0400	PW-7018	0000	661.410	Sft	Tireman Avenue from Spinoza Street to the Southfield Freeway.		
Contractor: West Side Concrete Company									
Concrete, Grade P1							8.08	Cyd	
Material Remarks: Materials: SRM Mix # P1- SW. Visually identified and accepted.									
Curing Compound, White							13.23	Gal	
Material Remarks: Materials: Chem Master Safe Cure 1000 MDOT. Visually identified and accepted.									
Joint Filler, Fiber							9.23	Syd	
Material Remarks: Material: W.R. Meadows Sealtight. Visually identified and accepted.									
_ Sidewalk, Conc, 6 inch, Modified	_8027012	0410	PW-7018	0000	13.460	Sft	Tireman Avenue from Spinoza Street to the Southfield Freeway.		
Contractor: West Side Concrete Company									
Concrete, Grade P1							0.25	Cyd	
Material Remarks: Materials: SRM Mix # P1- SW. Visually identified and accepted.									
Curing Compound, White							0.27	Gal	
Material Remarks: Materials: Chem Master Safe Cure 1000 MDOT. Visually identified and accepted.									
Curb Ramp Opening, Conc	_8030030	0420	PW-7018	0000	60.000	Ft	Tireman Avenue from Spinoza Street to the Southfield Freeway.		
Contractor: West Side Concrete Company									
Concrete, Grade P1							1.74	Cyd	
Material Remarks: Materials: SRM Mix # P1- SW. Visually identified and accepted.									
Curing Compound, White							0.80	Gal	
Material Remarks: Materials: Chem Master Safe Cure 1000 MDOT. Visually identified and accepted.									
Sidewalk, Rem	_2040050	0030	PW-7018	0000	103.130	Syd	Tireman Avenue from Spinoza Street to the Southfield Freeway.		
Contractor: West Side Concrete Company									

Reviewed By: Carly Taylor Carly Taylor
Jan 12 2021 3:16 PM
(Signature)

(Date)