



City of Detroit

Inspector's Daily Report

11/13/2020 3:43 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 11/10/2020	Day of Week Tuesday	Seq. No. 1	Import Date 11/23/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name DH Dwight Harris				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DH, Dwight Harris		Revised By		Revision Date	Revision No.
Temperatures Low: 50 ° F High: 70 ° F		Weather Cloudy			

Comments

Westside Concrete Co. began at 7:30 am perparing to place new cocrete sidewalks and ramps on Tireman between Southfield Service Drive and Spinoza. All areas were reinspected and checked to verify proper depth, compaction and proper slope before concrete was placed. Concrete arrived on site at 9:00 am. All sidewalk ramps were constructed with detectable warning surface in accordance with the applicable provisions of Section 803 of the 2012 MDOT Standard and current Department of Public Works, Sidewalk Ramp and Detectable Warning Details R-28. The concrete sidewalk and ramp thickness were constructed according to the City of Detroit Thickness Amendment. All concrete was srayed with MDOT approved curing Compound. Contractor stamped concrete with of legible stamp bearing company name and year of construction. Concrete testing was performed by Somat Engineering and Driesenga & Assoicates personnel, all concrete met approval. Job site clean and safe at the end of the day.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
West Side Concrete Company	Finishers	3	10.00	Backhoe	2	10.00
	Foreman	2	10.00	Pick up truck	3	10.00
	Labors	4	10.00	Stake truck	2	10.00
	Operators	2	10.00			

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Detectable Warning Surface Tile, Modifie d	_80270010380		PW-7018	0000	78.500	Ft	Tireman- Southfield Service Drive to Spinoza		
Contractor: West Side Concrete Company									
Item Remarks: Final Field Measure									
Detectable Warning Surface									
Material Remarks: Westside Concrete Co.									
						78.50	Ft		



City of Detroit

Inspector's Daily Report

11/13/2020 3:43 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Sidewalk Ramp, ADA, Modified	_8027010	0390	PW-7018	0000	346.130	Sft	Tireman- Southfield Service Drive to Spinoza		
Contractor: West Side Concrete Company									
Item Remarks: Final Field Measure									
Concrete, Grade P1						6.40	Cyd		
Material Remarks: SRM Concrete Co.									
Curing Compound, White						6.92	Gal		
Material Remarks: Westside Concrete Co.									
Joint Filler, Fiber						8.00	Syd		
Material Remarks: Westside Concrete Co.									
_ Sidewalk, Conc, 4 inch, Modified	_8027011	0400	PW-7018	0000	250.000	Sft	Tireman- Southfield Service Drive to Spinoza		
Contractor: West Side Concrete Company									
Item Remarks: Final Field Measure									
Concrete, Grade P1						3.00	Cyd		
Material Remarks: SRM Concrete									
Curing Compound, White						5.00	Gal		
Material Remarks: Westside Concrete Co.									
Sidewalk, Rem	_2040055	0030	PW-7018	0000	66.230	Syd	Tireman- Southfield Service Drive to Spinoza		
Contractor: West Side Concrete Company									
Item Remarks: Final Field Measure									

Reviewed By: Carly Taylor Carly Taylor
 (Signature) Jan 12 2021 3:18 PM

 (Date)

11.5.90

[illegible]

Job No - PW-7018 city of Detroit

FD-1A1

[illegible]

WSP Summary Sheet

Sheet No of

Project #

Project PW-7018

Computed by Dwight Harris Date 11/10/2020

Subject Sidewalk Placement

Checked by Date

TIREMAN-SOUTHFIELD SERVICE DRIVE TO SPINOZA

8027010 Sidewalk Ramp Mod. 346.13 Sft.
6.4

8027011 Sidewalk 4" Mod. 250.0 Sft.
3

204055 Sidewalk Removal - 66.23 Sft.

8027001 Detectable Warning
Surface Tile 78.5 Sft.

Westside Concrete co.

Daily Measurement Report

Flat Work

Date: 11/01/2020

Location: TIREMAN-Southfield Job No - PW-7018 city of Detroit

1 of 3

[illegible]

Westside Concrete co.

Daily Measurement Report

Dwight Harris
Flat Work

Date: 11/10/2020

Location: TIREMAN-SOUTHFIELD Job No - PW-7018 city of Detroit

2 of 3

[illegible]

Dwight HALLIS WSP



Summary Sheet

Sheet No of

Project #

Project PW-7018

Computed by Dwight Harris

Date 11/10/2020

Subject Sidewalk Placement

Checked by

Date

TIREMAN-Southfield Service Drive to SPINOZA

8027010 Sidewalk Ramp Mod. 346.13 sf.
6.4

8027011 Sidewalk 4" Mod. 250.0 sf.
3

204055 Sidewalk Removal - 66.23 syds.

8027001 Detachable Warming
Surface Tile 78.5 Lft.