



City of Detroit

Inspector's Daily Report

11/28/2020 3:05 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 11/10/2020	Day of Week Tuesday	Seq. No. 1	Import Date 12/1/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name DW Damian Welborne				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DW, Damian Welborne		Revised By		Revision Date	Revision No.
Temperatures Low: 61 ° F High: 75 ° F		Weather Mostly Sunny			

Comments

Tireman Avenue from Spinoza Street to the Southfield Freeway.

West Side Concrete (WSC), Superintendent Lety Deleon.

0730 Hrs – 1600 Hrs.

Along Tireman Ave. WSC continued clean-up, backfill and raking of around westbound and eastbound ADA corners working at Fielding, Stout, Heyden, Vaughan and Plainview Streets.

WSC also cast concrete for ADA at the west end.

Postings:

- See IDR written be D. Harris for posting of work performed this day.

Visitors:

- None approached, or sought after by, the writer.

Traffic:

- No incidents today.

Attachments:

- None.

Covid-19 check: 96.6°F



City of Detroit

Inspector's Daily Report

11/28/2020 3:05 PM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
West Side Concrete Company	Finisher	3	24.00	Backhoe, Case 580M	2	16.00
	Labor Foreman (Corando)	1	8.00	Dump Truck, Sterling 5 Yrd	1	8.00
	Laborer	4	32.00	Pick-Up, Chevy	1	8.00
	Operator	2	16.00	Pick-Up, Ford	1	8.00
	Superintndent (Lety)	1	8.00	Pick-Up, Licoln	1	8.00
				Steak Truck, Ford	1	8.00

Reviewed By: Carly Taylor Carly Taylor
Jan 12 2021 3:18 PM
(Signature)

(Date)