



City of Detroit

Inspector's Daily Report

11/28/2020 3:05 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 11/11/2020	Day of Week Wednesday	Seq. No. 1	Import Date 12/1/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name DW Damian Welborne				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DW, Damian Welborne		Revised By		Revision Date	Revision No.
Temperatures Low: 37 ° F High: 64 ° F		Weather Mostly Sunny			



Inspector's Daily Report

Comments

ONE SITE / TWO CONTRACTORS.

FIRST SITE / FIRST CONTRACTOR. Tireman Avenue from Spinoza Street to the Southfield Freeway.

National Industrial Maintenance (NIM), Operator Scott Parkinson.

0730 Hrs – 1330 Hrs.

Along Tireman Ave. NIM cleaned catch basin structures and the lead pipes thereat as follows:

- 19611 Tireman Ave.;
- Southeast corner at Auburn St.;
- 19525 Tireman Ave.;
- 19437 Tireman Ave.;
- 19401 Tireman Ave.;
- Southeast corner at Westwood St.;
- Southwest corner at Grandville St.;
- 19237 Tireman Ave.;
- 19145 Tireman Ave.;
- 19119 Tireman Ave. (clogged and cleared);
- 19001 Tireman Ave.;
- 50 FT east of south alley between Artesian St. & Stahelin St.;
- West side of south alley between Stahelin St. & Brace St.;
- Southwest corner at Brace St.;
- 60 FT west of southeast corner of Greenview St.;
- 10 FT east of south alley between Greenview St. & Faust St.;
- 60 FT west of south alley between Faust St. & Penrod St.;
- Southwest corner of Penrod St.;
- 20 FT west of south alley between Penrod St. & Rosemont St.;
- Southwest corner at Rosemont St.;
- Southeast corner at Rosemont St.;
- Southwest corner at Ashton St.;
- 30 FT east of southwest corner at Southfield Fwy; and,
- 30 FT west of northwest corner at Southfield Fwy (previously skipped).

Postings:

- 24 drainage structures cleaned;
- 240 FT drainage structure leads cleaned.

Visitors:

- None approached, or sought after by, the writer.

Traffic:

- No incidents today.

Attachments:

- NIM Work Order.

FIRST SITE / SECOND CONTRACTOR. Tireman Avenue from Spinoza Street to the Southfield Freeway.

West Side Concrete (WSC), Superintendent Lety Deleon.

0730 Hrs – 1600 Hrs.

Along Tireman Ave. WSC continued clean-up, backfill and raking of around westbound and eastbound ADA corners



City of Detroit

Inspector's Daily Report

11/28/2020 3:05 PM

FieldManager 5.3c

working from Burt Rd. to Stahelim St

Postings:

- None.

Visitors:

- None approached, or sought after by, the writer.

Traffic:

- No incidents today.

Attachments:

- None.

Covid-19 check: 96.9°F

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
National Industrial Maintenance - Michigan, Inc.	Operator (Scott)	1	6.00	Vac-All, Western Star	1	6.00
West Side Concrete Company	Labor Foreman (Corando)	1	1.00	Backhoe, Case 580M	1	8.00
	Laborer	2	16.00	Pick-Up, Ford	1	1.00
	Laborer	1	2.00	Pick-Up, Lincoln	1	3.00
	Operator	1	8.00	Steak Truck, Ford	1	2.00
	Superintendent (Lety)	1	3.00			

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Dr Structure Cleaning, Modified, Adj	4037050	0925	PW-7018	0000	24.000	Ea	Tireman Avenue from Spinoza Street to the Southfield Freeway.		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: Work performed by National Industrial Maintenance.									
_ Dr Structure Lead, Cleaning, Modified	_40370010100		PW-7018	0000	240.000	Ft	Tireman Avenue from Spinoza Street to the Southfield Freeway.		
Contractor: National Industrial Maintenance - Michigan, Inc.									

Reviewed By: Carly Taylor Carly Taylor
Jan 12 2021 3:20 PM
(Signature)

(Date)