



City of Detroit

Inspector's Daily Report

11/17/2020 12:52 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 11/12/2020	Day of Week Thursday	Seq. No. 1	Import Date 11/23/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name DH Dwight Harris				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DH, Dwight Harris		Revised By		Revision Date	Revision No.
Temperatures Low: 32 ° F High: 48 ° F		Weather Sunny			

Comments

Fort Wayne Contracting began at 7:15 am setting up arrowboards, construction signs and barricades to perform structure adjustments on W. Grand Blvd between Gr. River and Linwood. Contractor previously used a saw to cut full depth of existing HMA and concrete pavement, curb and gutter as necessary to adjust structure and covers in mailine right- a- way. Excavated concrete pavement and curb were removed from site. The existing frames and covers were carefully removed and the upper portion of the existing structures were repaired as necessary and raised or lowered as required. The new frames and cover were set firmly in place on a full bed of motar so as to fit the required new pavement grade and cross section. All damaged and unacceptable structure covers were removed from site and replaced with new covers. Approved bricks, blocks and motar were used to adjust structures to proper elevation. Contractor removed from site all debris from structures that resulted to his operations. Approved concrete was delivered to site from SRM Concrete. Concrete was placed around new structure cover to match existing grades or to the new pavement grade. Concrete testing was performed and approved by Somat Engineering and Construction Consulting & Testing, Inc personnel. Barricades were placed around all structures to protect from traffic. Site visitation by Jim Petronski PE. Job site clean and secure at the end of the day.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Fort Wayne Contracting, Inc.	Foreman	1	8.00	Bobcat	3	8.00
	Laborers	6	8.00	Cat 914h loader	1	8.00
	Operators	4	8.00	Dump trucks w/trailors	2	8.00
				F750 Stake truck	1	8.00
				Pick up truck	1	8.00
				Stake trucks	3	8.00
				Walk behind saw	1	8.00



Inspector's Daily Report

11/17/2020 12:52 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
Dr Structure Cover, Adj, Case 1, 4037050 0930 PW-7018 Modifie d, Adj Contractor: Fort Wayne Contracting, Inc. Item Remarks: Final Field Measured				0000	31.000	Ea	W. Grand Blvd. - Gr. River to Linwood		
Block, Concrete					278.00	Ea			
Material Remarks: Fort Wayne Contracting Co.									
Brick, Concrete					20.00	Ea			
Material Remarks: Fort Wayne Construction Co.									
Concrete, Type P-NC					12.00	Cyd			
Material Remarks: SRM Concrete									
Curing Compound, Clear					6.20	Gal			
Material Remarks: Fort Wayne Contracting Inc									
Mortar, Standard					0.45	Cyd			
Material Remarks: Fort Wayne Contracting Inc.									
Dr Structure Cover, Type CB, 4037050 0940 PW-7018 Modified, A dj Contractor: Fort Wayne Contracting, Inc. Item Remarks: Final Field Measured				0000	21.000	Ea	W. Grand Blvd. - Gr. River to Linwood		
Structure Cover, Type CB					21.00	Ea			
Material Remarks: Visually inspected and approved.									
Dr Structure Cover, Type PLD 4037050 0950 PW-7018 MH, Modifie d, Adj Contractor: Fort Wayne Contracting, Inc. Item Remarks: Final Field Measured				0000	5.000	Ea	W. Grand Blvd. - Gr. River to Linwood		
Structure Cover, MH, Type PLD					5.00	Ea			
Material Remarks: Visually inspected and approved.									
Dr Structure Cover, Type Water 4037050 0965 PW-7018 MH, Modif ied, Adj Contractor: Fort Wayne Contracting, Inc. Item Remarks: Final Field Measured				0000	4.000	Ea	W. Grand Blvd. - Gr. River to Linwood		
Structure Cover, MH, Type Water					4.00	Ea			
Material Remarks: Fort Wayne Contracting, Inc.									
Dr Structure Cover, Type Water 4037050 0970 PW-7018 Valve Box , Modified, Adj Contractor: Fort Wayne Contracting, Inc. Item Remarks: Final Field Measured				0000	1.000	Ea	W. Grand Blvd. - Gr. River to Linwood		
Structure Cover, Type Water Valve Box					1.00	Ea			
Material Remarks: Visually inspected and approved.									



City of Detroit

Inspector's Daily Report

11/17/2020 12:52 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Water Shutoff, Adj, Modified Contractor: Fort Wayne Contracting, Inc. Item Remarks: Final Field Measured	_823705	0900	PW-7018	0000	3.000	Ea	W. Grand Blvd. - Gr. River to Linwood		
Mortar, Standard Material Remarks: Visually inspected and approved.							0.15 Cyd		
Monument Box Contractor: Fort Wayne Contracting, Inc. Item Remarks: Final Field Measured	_821000	10880	PW-7018	0000	1.000	Ea	W. Grand Blvd. - Gr. River to Linwood		
Casting, Monument Box Material Remarks: Fort Wayne Contracting, Inc..							1.00 Ea		

Reviewed By: Carly Taylor Carly Taylor
(Signature) Jan 12 2021 3:22 PM

(Date)

PROJECT: PW7018

STREET: W. Gr. Blvd : Linwood to Gr. River

DATE: 11-12-20

INSPECTOR: Dwight Harris WSP

Left Lanes Starting at Linwood LOCATIONS		TYPE OF STRUCTURE	#11-Dr Structure Cover, Type CB, Modified	#12-Dr Structure Cover, Type PLD HH, Modified	#13-Dr Structure Cover, Type PLD MH, Modified	#14-Dr Structure Cover, Type Sewer MH, Modified	#15-Dr Structure Cover, Type Water MH, Modified	#16-Dr Structure Cover, Type Water Valve Box, Modified	#18-Dr Structure Cover, Adj, Case 1, Modified	#20- Reconstructin g Dr Structure, Case 1, Modified	#88- Monument Box	#90-Water Shutoff, Adj, Modified		BRICK	BLOCK	REMARK
1	W/S Linwood	CB	1						1					22	-	
2	200' W/Linwood	CB	1						1					-	-	
3	2237	CB	1						1					18	6	
4	E/B on E/S Linton	CB	1						1					16	-	
5	S/B Linton	MH			1				1					-	-	
6	S/B "	WG					1		1					-	7	
7	S/B "	WSO										1		-	-	
8	S/B "	WG					1		1					-	7	
9	S/B "	WSO										1		-	-	
10	W/S Linton	CB	1						1					12	-	
11	N/B Linton	CB	1						1					18	-	
12	"	MH			1				1					-	-	
13	"	MH			1				1					32	-	
14	BIO Green Motor	CB	1						1					18	-	
15	2161	CB	1						1					20	-	
16	2141	CB	1						1					18	-	
17	W/S 2141	WG					1		1					20	-	
18	" "	WG					1		1					20	-	
19	" "	WSO						1				1		-	-	
20	2109	CB	1						1					18	-	
21	W/S 2075	CB	1						1					-	-	
22	E/S Dexter	CB	1						1					18	-	
23	Dexter	WG							1					-	-	
24	Dexter	MH			1				1					32	-	
25	"	MON									1			-	-	
TOTAL			12		4		4	1	21		1	3		282	20	

STREET:

W. Gr. Blvd : Limited to Gr. River

DATE: 11-12

INSPECTOR: Dwight WSP

Left Lanes Cont'd LOCATIONS	TYPE OF STRUCTURE	#11-Dr Structure Cover, Type CB, Modified	#12-Dr Structure Cover, Type PLD HH, Modified	#13-Dr Structure Cover, Type PLD MH, Modified	#14-Dr Structure Cover, Type Sewer MH, Modified	#15-Dr Structure Cover, Type Water MH, Modified	#16-Dr Structure Cover, Type Water Valve Box, Modified	#18-Dr Structure Cover, Adj, Case 1, Modified	#20- Reconstructin g Dr Structure, Case 1, Modified	#88- Monument Box	#90-Water Shutoff, Adj, Modified			BRICK	BLOCK	REMARK
1 Mobil Gas	CB	1						1						20	-	
2 E/s Gr. River E/B	CB	1						1						22	-	
3 E/s Dexter NW	CB	1						1						-	-	
4 at Church	CB	1						1						20	-	
5 at Football field	CB	1						1						18	-	
6 across Town Motel	M/H			1				1						-	-	
7 E/s Town Motel	CB	1						1						20	-	
8 High School	CB	1						1						-	-	
9 W/s Lawton	CB	1						1						22	-	
10 Valero Gas	CB	1						1						18	-	
11																
12																
13																
14																
15																
16																
17																
18																
19																
20																
21																
22																
23																
24																
25																
TOTAL		9		1				10						140		

Totals - 21 5 4 1 31 1 3 422 20

Dwight Hunt WSP

WSP

SUMMARY SHEET

Sheet No of

Project #

Project PW-7018

Computed by DWIGHT HARRIS Date 11/12/2020

Subject Structure Adjustment

Checked by Date

W. Grand Blvd. - DEXTER to Linwood

4037050 - DR. Structure cover - 21 EA.
Type CB Mod 222 block

4037050 DR. Structure cover 5 EA
Type PLD, MH Mod- 50 blocks
10 bricks

4037050 DR. Structure cover - 4 EA.
Type WATER MH. 30 blocks

DR. Structure cover 1 EA
Type WATER VALVE 10 bricks

DR. Structure cover 31 EA
Adj. CASE 1 Mod. 120 block

MONUMENT BOX 1 EA.

Water shut off. 3 EA.
Adj. Mod.



SRM CONCRETE

500 E. Seven Mile Rd. Detroit, MI 48203

PHONE: (313) 368-1133

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

- 1 - White (Office)
- 2 - Yellow (Customer)
- 3 - Pink (Misc.)

SOLD TO: 83140 FORT WAYNE CONTRACTING, INC.				SHIP TO: 16 WEST GRAND AND LINWOOD				TICKET CODE: 817481 DATE: 11/12/20	
DRIVER INSTRUCTION: WESTBOUND W. GR. BLVD WEST FORMLINWOOD							MAP PAGE: 01A1	TIME: 10:18	
P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
	47	DARYLL MACDONA	2434	7.01	7.00	5.00 in	6.50	1	
ITEM NAME:		QUANTITY:	UOM:	DESCRIPTION:			UNIT PRICE:	EXTENDED:	
P-NCOM 1015 1030		7.00 1.00 7.00	yd EA PY	MDOT P-NC W/ MR WO/NCA ENVIRONMENTAL SURCHARGE WINTER CHARGE					
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
CEMENT:	CMT1-LAA	CEMENT T1 LAFARGE ALPENA	ALPENA	MDOT PLANT NO.	GRADE OF CONC.				
GGBFS:				M-11					
FLY ASH:									
COARSE AGG:	L6AA-PIN	6AA - PORT INLAND	75-005	COMPANY REPRESENTATIVE (signature)		COLLECTED (circle one)			
INTERM AGG:				X					
FINE AGG:	2NS-SMR	2NS SPRING MILL RECLAMATION	47-003			CHECK CASH CREDIT			
DRIVERS COMMENTS:				Customer Requested Ticket Before Discharge Completed ☐					
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket.			
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	X			
						CUSTOMER SIGNATURE			
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete.									
UNLOAD PROMPTLY: Excess time will be charged to the buyer.									

Truck	Driver	User	Disp Ticket Num	Ticket ID	Time	Date
2434	DAMACDONAI	user1	817481	817481	10:18	11/12/20
Load Size	Mix Code	Returned	Qty	Mix Age	Seq	Load ID
7.00 CY	P-NCOM				W2	328861

Material	Design Qty	Required	Batched	% Var	% Moisture	Actual	Wat
L6AA-PIN	1780 lb	12460 lb	12460 lb	0.00%			
2NS-SMR	1180 lb	8590 lb	8560 lb	-0.35%	4.00% M		39 gl
CMT1-LAA	658 lb	4606 lb	4600 lb	-0.13%			
WAT1	31.6 gl	94.3 gl	94.0 gl	-0.32%			94.0 gl
OAE-BA	7 oz	85 oz	86 oz	0.04%			
OMRLI-PR	33 oz	230 oz	228 oz	-1.00%			
HWATER	50 %	94 gl	94 gl	-0.32%			94 gl

Actual	Num Batches:	1							
Load	27208 lb	Design W/C:	0.401	Water/Cement:	0.413	A	Design	221.2 gl	Actual 227.5 gl To Add: 0.0 gl
Slump:	5.00 in	Water in Truck:	0.0 gl	Adjust Water:	0.0 gl / Load	Trim Water:	1.0 gl / CY		



SRM CONCRETE
500 E. Seven Mile Rd. Detroit, MI 48203
PHONE: (313) 368-1133

1 - White (Office)
2 - Yellow (Customer)
3 - Pink (Misc.)

(A MINIMUM NOTICE OF 48 HOURS IS REQUIRED FOR ALL CONCRETE DELIVERIES)

SOLD TO: 83140 FORT WAYNE CONTRACTING, INC.				SHIP TO: 16 WEST GRAND AND LINWOOD				TICKET CODE 817498 DATE: 11/12/20	
DRIVER INSTRUCTION: WESTBOUND W. GR. BLVD WEST FORMLINWOOD							MAP PAGE: 01A1	TIME: 12:11	
P.O. NO.:	ORDER NO.:	DRIVER NAME:	TRUCK NO.:	QTY. ORDERED:	QTY. DELIVERED:	DESIGN SLUMP:	DESIGNED AIR:	PLANT NO.:	
	47	DEFAULT, DEFAL	4815	12.00	12.00	5.00 in	6.50	1	
ITEM NAME:		QUANTITY:	UOM:	DESCRIPTION:			UNIT PRICE:	EXTENDED:	
P-NCOM		5.00	yd	MDOT P-NC W/ MR WO/NCA					
1015		1.00	EA	ENVIRONMENTAL SURCHARGE					
SHRT		1.00	EA	SHORT LOAD					
1030		5.00	PY	WINTER CHARGE					
MDOT 1155 STATEMENT: I hereby certified this concrete meets MDOT specifications, materials are approved sources, tested, certified to MDOT.									
CEMENT:	CMT1-LAA	CEMENT T1 LAFARGE ALPENA	ALPENA	MDOT PLANT NO.	GRADE OF CONC.				
GGGFS:				M-11					
FLY ASH:									
COARSE AGG:	L6AA-PIN	6AA - PORT INLAND	75-005	COMPANY REPRESENTATIVE (signature)					
INTERM AGG:				COLLECTED (circle one)					
FINE AGG:	2NS-SMR	2NS SPRING MILL RECLAMATION	47-003	CHECK CASH CREDIT					
DRIVERS COMMENTS:				Customer Requested Ticket Before Discharge Completed ☐					
INITIAL SLUMP:	WATER ADDED:	REQUESTED BY:	FINAL SLUMP:	TESTED AIR:	REVOLUTIONS:	I've read and agreed to the terms on the back side of this delivery ticket.			
LEAVE PLANT:	ARRIVE AT JOB:	START POUR:	FINISH POUR:	LEAVE JOB:	ARRIVE PLANT:	X			
						CUSTOMER SIGNATURE			
SAFETY CAUTION: Fresh concrete can cause severe chemical burns to skin and eyes. Keep fresh concrete off skin. When working use rubber work-boots, gloves, protective eyeglasses, clothing and knee-boards. Do not let concrete or other cement products soak into your skin. Wash your skin promptly after contact with fresh concrete with clean water. If fresh concrete gets into your eyes, flush immediately and repeatedly with water and consult a doctor immediately. Keep children away from dry cement powder and all freshly mixed concrete. UNLOAD PROMPTLY: Excess time will be charged to the buyer.									

Truck 4815 Driver 0 User user1 Disp Ticket Num 817498 Ticket ID 817498 Time Date 12:11 11/12/20

Load Size 5.00 CY Mix Code P-NCOM Returned Qty Mix Age Seq W2 Load ID 328878

Material	Design Qty	Required	Batched	% Var	% Moisture	Actual	Wat
L6AA-PIN	1780 lb	8900 lb	8900 lb	0.00%			
2NS-SMR	1180 lb	6136 lb	6120 lb	-0.26%	4.00% M		28 gl
CMT1-LAA	658 lb	3290 lb	3270 lb	-0.61%			
WAT1	31.6 gl	67.4 gl	67.0 gl	-0.53%			67.0 gl
0AE-BA	7 oz	61 oz	61 oz	-0.08%			
0MR1-PR	33 oz	165 oz	164 oz	-0.30%			
HWATER	50 %	67 gl	68 gl	0.95%			68 gl

Actual Load 19431 lb Design W/C 0.401 Water/Cement 0.417 A Design 158.0 gl Actual 163.2 gl To Add 0.0 gl
Slump: 5.00 in Water in Truck 0.0 gl Adjust Water 0.0 gl / Load Trim Water 1.0 gl / CY

CONCRETE FIELD QA/QC INSPECTION REPORT

[illegible]

General Location: Grand Blvd 3 Linwood

[illegible]

Comments:

Client:

FNC

Date:

11-12-2020

CCT No.:

Page:

Construction Consulting & Testing, Inc. P. O. Box 287 Waterville, Ohio 43566

Ph: 419-878-7304 Fax: 419-878-7305



SUMMARY SHEET

Sheet No of

Project #

Project PW-7018

Computed by Dwight Harris

Date 11/12/2020

Subject Structure Adjustment

Checked by

Date

W. Grand Blvd. - Dexter to Linwood

4037050 - DR. Structure cover - ✓ 21 EA.
Type CB Mod 278 Bricks

4037050 DR. Structure cover 5 EA
Type PLD, MH Mod- ✓ 64 Bricks
16 blocks

4037050 DR. Structure cover - 4 EA.
Type WATER MH. ✓ 40 Bricks
7 blocks

DR. Structure cover 1 EA
Type WATER VALVE ✓ 23 bricks
7 blocks

DR. Structure cover 31 EA
Adj. CASE 1 Mod. ✓ 22 Bricks

MANHOLE BOX ✓ 1 EA.

WATER shut off. ✓ 3 EA.
Adj. Mod.

PROJECT: PW7018

STREET: W. Gr. Blvd : Linwood to Gr. River

DATE: 11-12-20

INSPECTOR: Dwight Harris WSP

Left Lanes Starting at Linwood LOCATIONS		TYPE OF STRUCTURE	#11-Dr Structure Cover, Type CB, Modified	#12-Dr Structure Cover, Type PLD HH, Modified	#13-Dr Structure Cover, Type PLD MH, Modified	#14-Dr Structure Cover, Type Sewer MH, Modified	#15-Dr Structure Cover, Type Water MH, Modified	#16-Dr Structure Cover, Type Water Valve Box, Modified	#18-Dr Structure Cover, Adj, Case 1, Modified	#20- Reconstructin g Dr Structure, Case 1, Modified	#88- Monument Box	#90-Water Shutoff, Adj, Modified	BRICK	BLOCK	REMARK
1	W/S Linwood	CB	1						1				22	-	
2	200' W/Linwood	CB	1						1				-	-	
3	2237	CB	1						1				18	6	
4	E/Bon E/s Lawton	CB	1						1				16	-	
5	S/B Lawton	MH			1				1				-	-	
6	S/B "	WG					1		1				-	7	
7	S/B "	WSO										1	-	-	
8	S/B "	WG					1		1				-	7	
9	S/B "	WSO										1	-	-	
10	W/S Lawton	CB	1						1				12	-	
11	N/B Lawton	CB	1						1				18	-	
12	"	MH			1				1				-	-	
13	"	MH			1				1				32	-	
14	BIO Green Motor	CB	1						1				18	-	
15	2161	CB	1						1				20	-	
16	2141	CB	1						1				18	-	
17	W/S 2141	WG					1		1				20	-	
18	" "	WG					1		1				20	-	
19	" "	WSO						1				1	-	-	
20	2109	CB	1						1				18	-	
21	W/S 2075	CB	1						1				-	-	
22	E/S Dexter	CB	1						1				18	-	
23	Dexter	WG							1				-	-	
24	Dexter	MH			1				1				32	-	
25	"	MON									1		-	-	
TOTAL			12		4		4	1	21		1	3	282	20	

MDOT STRUCTURE WORKSHEET

Page 2 of 2

PROJECT: PW7018

STREET: W. Gr. Blvd : Linwood to Gr. River

DATE: 11-12

INSPECTOR: Dwight WSP

Left Lanes Cont'd LOCATIONS	TYPE OF STRUCTURE	#11-Dr Structure Cover, Type CB, Modified	#12-Dr Structure Cover, Type PLD HH, Modified	#13-Dr Structure Cover, Type PLD MH, Modified	#14-Dr Structure Cover, Type Sewer MH, Modified	#15-Dr Structure Cover, Type Water MH, Modified	#16-Dr Structure Cover, Type Water Valve Box, Modified	#18-Dr Structure Cover, Adj, Case 1, Modified	#20- Reconstructin g Dr Structure, Case 1, Modified	#88- Monument Box	#90-Water Shutoff, Adj, Modified		BRICK	BLOCK	REMARK
1 Mobil Gas	CB	1						1					20	-	
2 E/S Gr. River E/B	CB	1						1					22	-	
3 E/S Dexter No	CB	1						1					-	-	
4 at Church	CB	1						1					20	-	
5 at Football field	CB	1						1					18	-	
6 across Town Motel	MH			1				1					-	-	
7 E/S Town Motel	CB	1						1					20	-	
8 High School	CB	1						1					-	-	
9 W/S Lawton	CB	1						1					22	-	
10 Valero Gas	CB	1						1					18	-	
11															
12															
13															
14															
15															
16															
17															
18															
19															
20															
21															
22															
23															
24															
25															
TOTAL		9		1				10					140		

Totals - 21 5 4 1 31 1 3 422 20

Dwight Hurst WSP



NATIONAL INDUSTRIAL MAINTENANCE

M

32838

WORK ORDER

DATE 11-12-20

START 7:00 AM

FINISH

JOB NO. ORDER NO. RELEASE NO.

SUN.

MON.

TUES.

WED.

THURS.

FRI.

SAT.

WORK FOR: FT. WAYNE

PHONE:

STREET ADDRESS:

CITY: STATE:

REPORT TO: TIME TO REPORT:

JOB SITE: VARIOUS LOCATIONS

EQUIPMENT REQUIRED: JETTER

DESCRIPTION OF WORK: CIVIL STRUCTURES & JET LINES

☐ R.T.J. ☐ O.O.T.	FIELD PERSONNEL	TRAVEL		HOURS WORKED		TOTAL
		MILEAGE	HOURS	SHOP	JOB	
	SCOTT PARKINSON		1			

EQUIPMENT USED:

JC-379 JETTER WATER BLASTER VACUUM TANKER IND. VAC
POWER RODDER BUCKET MACHS. STM. CLNR. CLAM
PUMP SIZE TYPE MANIFEST#

MISCELLANEOUS EQUIPMENT: YARDS:

MATERIALS: 1 PR CIVIL GLOVES

19 - STRUCTURES COMPLETED

190 - FT OF LINE JETTING

MANIFEST # 010934603 FIVE TONS

Work performed, debris removal and dump location arranged by customer.

To be completed by job foreman only:
Is this a prevailing wage job?☒ YES ☐ NO

JOB FOREMAN

INITIAL