



City of Detroit

Inspector's Daily Report

11/28/2020 3:05 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 11/12/2020	Day of Week Thursday	Seq. No. 1	Import Date 12/1/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name DW Damian Welborne				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DW, Damian Welborne		Revised By		Revision Date	Revision No.
Temperatures Low: 30 ° F High: 48 ° F		Weather Clear			



Inspector's Daily Report

Comments

ONE SITE / TWO CONTRACTORS.

FIRST SITE / FIRST CONTRACTOR. Tireman Avenue from Spinoza Street to the Southfield Freeway.

National Industrial Maintenance (NIM), Operator Scott Parkinson.

07300 Hrs – 1300 Hrs.

Along Tireman Ave. NIM cleaned catch basin structures and the lead pipes thereat as follows:

- 20022 Tireman Ave.;
- 20040 Tireman Ave.;
- 20112 Tireman Ave.;
- 20248 Tireman Ave.;
- 20400 Tireman Ave.;
- 20444 Tireman Ave.;
- 20550 Tireman Ave.;
- 20614 Tireman Ave.;
- 20644 Tireman Ave.;
- 20760 Tireman Ave.;
- Northeast corner at Burt Rd.;
- Northeast corner on Burt Rd.;
- Northwest corner on Burt Rd.;
- Northeast corner at Trinity St.;
- 20401 Tireman Ave.;
- 20279 Tireman Ave.;
- 20111 Tireman Ave.;
- 20049 Tireman Ave.; and,
- 20025 Tireman Ave.

- Note: A beehive style cover was found at the invert of the catch basin at 20550 Tireman Ave. NIM's vactor was not able to remove it.

Postings:

- 19 drainage structures cleaned;
- 190 FT drainage structure leads cleaned.

Visitors:

- None approached, or sought after by, the writer.

Traffic:

- No incidents today.

Attachments:

- NIM Work Order.

FIRST SITE / SECOND CONTRACTOR. Tireman Avenue from Spinoza Street to the Southfield Freeway.

West Side Concrete (WSC), Superintendent Lety Deleon.

0730 Hrs – 1600 Hrs.

Along Tireman Ave. WSC continued clean-up, backfill and raking of around westbound and eastbound ADA corners working from Pierson St. east.



City of Detroit

Inspector's Daily Report

11/28/2020 3:05 PM

FieldManager 5.3c

WSC also delivered approximately 10 CYD's of topsoil to the site this day.

Postings:

- None.

Visitors:

- None approached, or sought after by, the writer.

Traffic:

- No incidents today.

Attachments:

- None.

Covid-19 check: 96.8°F

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
National Industrial Maintenance - Michigan, Inc.	Operator (Scott)	1	6.50	Vac-All, Western Star	1	6.50
West Side Concrete Company	Laborer	2	16.00	Backhoe, Case 580M	1	8.00
	Operator	1	8.00	Dump Truck, Sterling 5 Yrd	1	1.00
	Superintendent (Lety)	1	8.00	Pick-Up, Lincoln	1	8.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Dr Structure Cleaning, Modified, Adj	4037050	0925	PW-7018	0000	19.000	Ea	Tireman Avenue from Spinoza Street to the Southfield Freeway.		
Contractor: Fort Wayne Contracting, Inc.									
Item Remarks: Work performed by National Industrial Maintenance.									
_ Dr Structure Lead, Cleaning, Modified	_4037001	0100	PW-7018	0000	190.000	Ft	Tireman Avenue from Spinoza Street to the Southfield Freeway.		
Contractor: National Industrial Maintenance - Michigan, Inc.									

Reviewed By: Carly Taylor Carly Taylor
Jan 12 2021 3:22 PM
(Signature)

(Date)