



City of Detroit

Inspector's Daily Report

11/28/2020 3:05 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 11/13/2020	Day of Week Friday	Seq. No. 1	Import Date 12/1/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name DW Damian Welborne				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DW, Damian Welborne		Revised By		Revision Date	Revision No.
Temperatures Low: 36 ° F High: 48 ° F		Weather Mostly Cloudy			

Comments

Tireman Avenue from Spinoza Street to the Southfield Freeway.

West Side Concrete (WSC), Superintendent Lety Deleon.

0730 Hrs – 1530 Hrs.

Along Tireman Ave., WSC cleared spoils, backfilled and raked and spread topsoil and seed around curb, sidewalk and ADA ramp construction.

Postings:

- None. The Specification for Curb, Conc, Detail CD, the Specification for Sidewalk Ramp, ADA and Detectable Warning Surface and the Specification for Sidewalks all state that the Contractor is to "Restore berm areas disturbed beyond curb (ramp or sidewalk) limits to is original conditions. No separate payment will be made for such restoration but is considered part of the work".

Visitors:

- None approached, or sought after by, the writer.

Traffic:

- No incidents today.

Attachments:

- None

Covid-19 check: 96.8°F

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
West Side Concrete Company	Laborer	2	15.00	Backhoe, Case 580M	1	7.50
	Operator	1	7.50	Pick-Up, Licoln	1	7.50
	Superintndent (Lety)	1	7.50	Steak Truck, Ford	1	7.50

Reviewed By: Carly Taylor Carly Taylor
Jan 12 2021 3:23 PM
(Signature)

(Date)

Contract: _PW-7018

IDR: 11/13/2020, DW, 1

Page 1 of 1