



City of Detroit

Inspector's Daily Report

11/28/2020 3:05 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 11/16/2020	Day of Week Monday	Seq. No. 1	Import Date 12/1/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name DW Damian Welborne				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DW, Damian Welborne		Revised By		Revision Date	Revision No.
Temperatures Low: 37 ° F High: 46 ° F		Weather Mostly Cloudy			

Comments

Forest Avenue from Trumbull Street to John R Street.

West Side Concrete (WSC), Superintendent Lety Deleon.

0800 Hrs – 1630 Hrs.

Along Forest Ave., WSC adjusted channelizers, demolished existing curbs, ADA ramps, landings and sidewalks and set forms as follows:

NW corner of Freedom Place W driveway – curbs, ramps, landings & sidewalks;
 NE corner of Freedom Place W driveway – curbs, ramps, landings & sidewalks;
 S tee across from Freedom Place W driveway – curbs & sidewalks;
 SW corner of School for the Deaf W driveway – curbs, ramps, landings & sidewalks;
 SE corner of School for the Deaf W driveway – curbs, ramps, landings & sidewalks;
 S tee across from Freedom Place E driveway – curbs & sidewalks; and,
 SW corner of School for the Deaf E driveway – curbs, ramps, landings & sidewalks.

Postings:

- None.

Visitors:

- None approached, or sought after by, the writer.

Traffic:

- No incidents today.

Attachments:

- None

Covid-19 check: 96.8°F



City of Detroit

Inspector's Daily Report

11/28/2020 3:05 PM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
West Side Concrete Company	Laborer	2	8.00	Backhoe, Case 580M	1	8.00
	Operator	2	16.00	Dump Truck, Sterling 5	1	8.00
	Superintndent (Lety)	1	2.00	Yrd		
				Mini-Loader, Cat 262D, with Rammer 77E	1	7.00
				Breaker		
				Pick-Up, Licoln	1	2.00
				Steak Truck, Ford	1	4.00

Reviewed By: Carly Taylor Carly Taylor
Jan 12 2021 3:26 PM
(Signature)

(Date)