



City of Detroit

Inspector's Daily Report

11/24/2020 11:00 AM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 11/18/2020	Day of Week Wednesday	Seq. No. 1	Import Date 11/24/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name DH Dwight Harris				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DH, Dwight Harris		Revised By		Revision Date	Revision No.
Temperatures Low: 32 ° F High: 45 ° F		Weather Sunny			

Comments

National Industrial Maintenance Co. arrived on site at 7:30 am. Contractor used stake truck with attached arrowboard to close roadway under viaduct on WB Southfield Service between Plymouth and Schoolcraft in order to clean Catch Basins. Catch Basins were cleaned with a vac truck equipped with velocity hydro pressure for jetting of sewer lines. Each basins cleaned were restored to at least 90% of the pipe's carrying capacity as specified in the specifications. Sewer lines were jetted approx 10' in each basin. All debris from basins were removed from site and disposed of at an approved location. All basins were securely closed upon completion. Basin were not bolted down type. Three basins were sealed tight and unable to open. Detroit Water Department to be notified. All closures were reopened and job site was clean, safe and secure at the end of the day.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
National Industrial Maintenance - Michigan, Inc.	Labor	1	8.00	Flat Bed w/ arrowboard	1	8.00
	Operator	1	8.00	Vac truck	1	8.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_Dr Structure Cleaning, Modified, Adj	4037050	0925	PW-7018	0000	8.000	Ea	WB Southfield Service Drive between Plmouth and Schoolcraft		
Contractor: National Industrial Maintenance - Michigan, Inc.									
Item Remarks: Visually Inspected									
_Dr Structure Lead, Cleaning, Modified	_40370010100		PW-7018	0000	70.000	Ft	WB Southfield Service Drive, under Viaduct between Plymouth and Schoolcraft.		
Contractor: National Industrial Maintenance - Michigan, Inc.									

Item Remarks: Visually inspected and approved.

Reviewed By: Carly Taylor Carly Taylor
Jan 12 2021 3:28 PM
(Signature)

(Date)

WSP

Sheet No. _____ of _____

Project # _____

Project DW-7018

Computed by Dwight Harris Date 11/18/2010

Subject CLEANING STRUCTURES

Checked by _____ Date _____

SOUTHFIELD SERVICE DRIVE - PLYMOUTH TO SCHOOLCRAFT

8 STRUCTURES UNDER VIADUCT OF I 96 FWY & SOUTHFIELD FWY.

70' OF LINE JETTING



NATIONAL INDUSTRIAL MAINTENANCE

M 32842

WORK ORDER

DATE 11-18-20

START 7:00 AM

FINISH

JOB NO. ORDER NO. RELEASE NO.

SUN.

MON.

TUES.

WED.

THURS.

FRI.

SAT.

WORK FOR:

FT. WAYNE

PHONE:

STREET ADDRESS:

CITY:

STATE:

REPORT TO:

TIME TO REPORT:



JOB SITE:

VARIOUS LOCATIONS

EQUIPMENT REQUIRED:

JETTER VAC, ATT

DESCRIPTION OF WORK:

CLEAN STRUCTURES & JET LINES

☐ R.T.J. ☐ O.O.T.	FIELD PERSONNEL	TRAVEL		HOURS WORKED		TOTAL
		MILEAGE	HOURS	SHOP	JOB	
	SCOTT PARKINSON		1			
	TANY BOUGHNER		1			

EQUIPMENT USED:

JL-379 JETTER WATER BLASTER VACUUM TANKER IND. VAC

POWER RODDER BUCKET MACHS. STM. CLNR. CLAM

PUMP SIZE TYPE MANIFEST#

MISCELLANEOUS EQUIPMENT: ATT #6 YARDS:

MATERIALS: 2-PR CLOTH GLOVES

88 - STRUCTURES COMPLETED

70 - FT OF LINE JETTING

3 - STRUCTURES COULD NOT REMOVE COVERS

MANIFEST # 010934577 F112 TONS

Work performed, debris removal and dump location arranged by customer.

To be completed by job foreman only:

Is this a prevailing wage job?

☒ YES☐ NO

INITIAL

JOB FOREMAN



Sheet No of

Project #

Project DW-7018

Computed by Dwight Harris Date 11/18/2020

Subject Cleaning Structures

Checked by Date

SOUTHFIELD SERVICE DRIVE - PLYMOUTH TO SCHOOLCRAFT

8 Structures UNDER VIADUCT OF I 96 FWY & SOUTHFIELD FWY.

70' of line jetting

1



NATIONAL INDUSTRIAL MAINTENANCE

M

32842

WORK ORDER

DATE 11-18-20

START 7:00AM

FINISH

JOB NO. ORDER NO. RELEASE NO.

SUN. MON. TUES. WED. THURS. FRI. SAT.

WORK FOR: FT. WAYNE PHONE:

STREET ADDRESS:

CITY: STATE:

REPORT TO: TIME TO REPORT:

JOB SITE: VARIOUS LOCATIONS

EQUIPMENT REQUIRED: JETTER VAC ATT

DESCRIPTION OF WORK: CLEAN STRUCTURES & JET LINES

R.T.J. O.O.T.	FIELD PERSONNEL	TRAVEL		HOURS WORKED		TOTAL
		MILEAGE	HOURS	SHOP	JOB	
	SCOTT PARKINSON		1			
	TOMMY BOUGHNER		1			

EQUIPMENT USED:

JL-379 JETTER WATER BLASTER VACUUM TANKER IND. VAC
POWER RODDER BUCKET MACHS. STM. CLNR. CLAM
PUMP SIZE TYPE MANIFEST#

MISCELLANEOUS EQUIPMENT: ATT #6 YARDS:

MATERIALS: 2-DR CLOTH GLOVES

88 - STRUCTURES COMPLETED
70 - FT OF LINE JETTING
3 - STRUCTURES COULD NOT REMOVE COVERS

MANIFEST # 010934577 FILE TOWNS

Work performed, debris removal and dump location arranged by customer.

To be completed by job foreman only:
Is this a prevailing wage job?

YES NO

INITIAL

JOB FOREMAN