



City of Detroit

Inspector's Daily Report

12/8/2020 8:02 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 11/20/2020	Day of Week Friday	Seq. No. 1	Import Date 12/9/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name DH Dwight Harris				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DH, Dwight Harris		Revised By		Revision Date	Revision No.
Temperatures Low: 38 ° F High: 52 ° F		Weather Sunny			

Comments

Ajax Paving Industries arrived on site at 7:00 am and began setting up construction signs, arrowboards, and barricades to place 5E3 HMA material in street approaches on W. Grand Blvd between Gr. River and Linwood. Contractor used a vac truck with sweeper and a tractor with broom to clean existing pavement before bond coat was applied. Existing pavement was in sound condition and free of loose material. Bond coat was applied and allowed time to adhere before HMA material was placed. 5E3 HMA material was placed by paver at 1.5 thickness as per specifications. Thickness depth was checked thru out the day, along with temperatures of materials. Temperatures ranged between 280 to 310 degrees thru out the day. Special attention during placement was given in order to maintain the proper slope for water drainage. Material was placed with a paver, with full width vibratory screed that provided a uniformly finish, free of tears, and other blemishes. Steel- Wheeled rollers with vibrators, and sprinklers were used to obtain compaction of material and a smooth finished surface. Density testing was performed by Somat Engineering and Ajax Paving personnel, required density was obtained. Contractor placed 4" White temporary tape for pavement markings. Job site safe and secure at the end of the day.
Site visit by Jim Pertronski PE.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Ajax Paving Industries, Inc.	Flagers	4	8.00	Backhoe	1	8.00
	Foreman	1	8.00	Low Boy Ashpalt	4	8.00
	Labors	4	8.00	Haulers		
	Operators	4	8.00	Paver	1	8.00
				Roller	3	8.00
				Spray Truck	1	8.00
				Stake truck	1	8.00
				Tractor w/Broom	1	8.00
				Vac Truck/ Broom	1	8.00



Inspector's Daily Report

12/8/2020 8:02 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ HMA Approach, Modified, Adj Contractor: Ajax Paving Industries, Inc.	5017031	0975	PW-7018	0000	220.500	Ton	Approaches on W. Grand Blvd bet. Linwood and Gr River		
Item Remarks: Final Field measure									
Bond Coat, Emulsified Asphalt SS-1H						100.00	Gal		
Material Remarks: Ajax Paving Industries									
HMA, 5E3						220.50	Ton		
Material Remarks: Ajax Plant #5									
PavtMrkg,WtRef,Type R, Tape,4 in,Wh,Temp Contractor: P.K. Contracting, Inc. Item Remarks: Final Field measure	_812024	0770	PW-7018	0000	18.000	Ft	Approaches on W. Grand Blvd bet. Linwood and Gr River		
Pavt Mrkg, Type R, Tape, White						18.00	Ft		
Material Remarks: Installed by Ajax Paving Industries									
PavtMrkg,WtRef,Type R, Tape,4 in,Ye,Temp Contractor: P.K. Contracting, Inc. Item Remarks: Final Field measure	_812024	0780	PW-7018	0000	18.000	Ft	Approaches on W. Grand Blvd bet. Linwood and Gr River		
Pavt Mrkg, Type R, Tape, Yellow						18.00	Ft		
Material Remarks: Installed by Ajax Paving Industries									

Reviewed By: Carly Taylor Carly Taylor
Jan 12 2021 3:34 PM
(Signature)

(Date)