



City of Detroit

Inspector's Daily Report

11/28/2020 3:05 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 11/20/2020	Day of Week Friday	Seq. No. 1	Import Date 12/1/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name DW Damian Welborne				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DW, Damian Welborne		Revised By		Revision Date	Revision No.
Temperatures Low: 45 ° F High: 66 ° F		Weather Clear			



Inspector's Daily Report

Comments

TWO SITES / ONE CONTRACTOR.

FIRST SITE / FIRST CONTRACTOR. Forest Avenue from Trumbull Street to John R Street.

West Side Concrete (WSC), Superintendent Lety Deleon.

0730 Hrs – 1430 Hrs.

Along Forest Ave., WSC cast concrete curbs, curb openings, ramps including tiles, landings and sidewalks for the replacement and introduction of ADA's as follows:

NE corner of Freedom Place W driveway – landing;
S tee across from Freedom Place W driveway – landing;
SW corner of School for the Deaf W driveway – landing;
SE corner of School for the Deaf W driveway – landing;
NW corner of Freedom Place E driveway – landing;
NE corner of Freedom Place E driveway – landing;
S tee across from Freedom Place E driveway – landing;
SW corner of School for the Deaf E driveway – landing;
SE corner of School for the Deaf W driveway – landing;
NW corner of John R St. – curb and curb opening;
NW corner of John R St. – S ramp; and,
NW corner of John R St. – SW sidewalk.

WSC also backfilled around and cleaned up spoils from around the work.

SECOND SITE / FIRST CONTRACTOR. Wyoming Avenue from McNichols Road to Eight Mile Road.

West Side Concrete (WSC), Superintendent Lety Deleon.

At 20463 Wyoming Ave., WSC removed forms, backfilled around and cleaned up spoils from around the access walk and driveway.

Postings:

- TOTAL – 32.38 SYD Sidewalk removed;
- TOTAL – 268.78 SFT 4 INCH Sidewalk cast;
- TOTAL – 22.68 SFT 6 INCH Sidewalk cast;
- TOTAL – 12.67 LFT Curb removed; and,
- TOTAL – 12.67 LFT Curb cast.

Visitors:

- None approached, or sought after by, the writer.

Traffic:

- No incidents today.

Attachments:

- Sidewalk & Curb Removal & Replacement Locations Worksheet (electronic copy);
- SRM Concrete Ticket (hard copy);
- Driesenga QC Concrete Field Test Report (hard copy); and,
- MDOT 1174 Report (electronic copy).



Inspector's Daily Report

11/28/2020 3:05 PM

FieldManager 5.3c

Covid-19 check: 96.4°F

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
West Side Concrete Company	Finisher	2	11.00	Backhoe, Case 580M	1	4.50
	Labor Foreman (Corando)	1	7.00	Dump Truck, Sterling 5 Yrd	1	4.50
	Laborer	2	14.00	Pick-Up, Chevy	1	7.00
	Laborer	2	9.00	Pick-Up, Ford	1	7.00
	Operator	1	4.50	Pick-Up, Lincoln	1	5.50
	Superintendent (Lety)	1	5.50	Steak Truck, Ford	1	5.50
				Tamper, MBW	1	7.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Curb, Conc, Detail CD, Modified Contractor: West Side Concrete Company	_6037001	0360	PW-7018	0000	7.500	Ft	Forest Avenue from Trumbull Street to John R Street.		
Concrete, Grade P1							0.28 Cyd		
Material Remarks: Materials: SRM Mix # P1- DETM. Visually identified and accepted.									
Curing Compound, White							0.04 Gal		
Material Remarks: Materials: Chem Master Safe Cure 1000 MDOT. Visually identified and accepted.									
_ Curb, Rem, Modified Contractor: West Side Concrete Company	_2047002	0040	PW-7018	0000	12.670	Ft	Forest Avenue from Trumbull Street to John R Street.		
_ Detectable Warning Surface Tile, Modified	_8027001	0380	PW-7018	0000	5.000	Ft	Forest Avenue from Trumbull Street to John R Street.		
Contractor: West Side Concrete Company									
Detectable Warning Surface							5.00 Ft		
Material Remarks: Materials: Sure Wrex ADA Solutions; Visually identified and accepted.									



Inspector's Daily Report

11/28/2020 3:05 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Sidewalk Ramp, ADA, Modified Contractor: West Side Concrete Company	_802701	0390	PW-7018	0000	22.680	Sft	Forest Avenue from Trumbull Street to John R Street.		
Concrete, Grade P1 Material Remarks: Materials: SRM Mix # P1- DETM. Visually identified and accepted.						0.42	Cyd		
Curing Compound, White Material Remarks: Materials: Chem Master Safe Cure 1000 MDOT. Visually identified and accepted.						0.45	Gal		
Joint Filler, Fiber Material Remarks: Material: W.R. Meadows Sealtight. Visually identified and accepted.						1.14	Syd		
_ Sidewalk, Conc, 4 inch, Modified Contractor: West Side Concrete Company	_802701	10400	PW-7018	0000	268.780	Sft	Forest Avenue from Trumbull Street to John R Street.		
Concrete, Grade P1 Material Remarks: Materials: SRM Mix # P1- DETM. Visually identified and accepted.						5.38	Cyd		
Curing Compound, White Material Remarks: Materials: Chem Master Safe Cure 1000 MDOT. Visually identified and accepted.						5.38	Gal		
Curb Ramp Opening, Conc Contractor: West Side Concrete Company	_803003	0420	PW-7018	0000	5.170	Ft	Forest Avenue from Trumbull Street to John R Street.		
Concrete, Grade P1 Material Remarks: Materials: SRM Mix # P1- DETM. Visually identified and accepted.						0.15	Cyd		
Curing Compound, White Material Remarks: Materials: Chem Master Safe Cure 1000 MDOT. Visually identified and accepted.						0.07	Gal		
Sidewalk, Rem Contractor: West Side Concrete Company	_204005	0030	PW-7018	0000	32.380	Syd	Forest Avenue from Trumbull Street to John R Street.		

Reviewed By: Carly Taylor Carly Taylor
(Signature) Jan 12 2021 3:36 PM

(Date)



Somat Engineering
INCORPORATED



SIDEWALK & CURB REMOVAL & REPLACEMENT LOCATIONS

DATE: 2020-11-20

JOB NUMBER: PW-7018

PROJECT NAME: PW-7018 City of Detroit Resurfacing 2020

LOCATION: Forest Ave., Detroit, MI

OWNER: City of Detroit

CONTRACTOR: Ajax Paving Industries

PROJECT ENGINEER: Jim Petronski

SHEETS: 1 of 1

Sidewalk										Curb					
Address	Length (ft)	Width (ft)	SYD	SFT	Comments	4" (Sft)	4" Roots (Sft)	6" (Sft)	6" Roots (Sft)	Address	Rem (ft)	Det. CD (ft)	Ramp (ft)	2 ft Integral Rem (ft)	2 ft Integral (ft)
Freedom W, NE	5.00	5.00	2.78	25.00	Landing	25.00						0.00			
Freedom T, S	5.00	5.00	2.78	25.00	Landing	25.00						0.00			
Deaf W, SW	5.00	5.00	2.78	25.00	Landing	25.00						0.00			
Deaf W, SE	5.00	5.00	2.78	25.00	Landing	25.00						0.00			
Freedom E, NW	5.00	5.00	2.78	25.00	Landing	25.00						0.00			
Freedom E, NE	5.00	5.00	2.78	25.00	Landing	25.00						0.00			
Deaf T, S	6.00	5.00	3.33	30.00	Landing	30.00						0.00			
Deaf E, SW	5.00	5.00	2.78	25.00	Landing	25.00						0.00			
Deaf E, SE	5.00	5.00	2.78	25.00	Landing	25.00						0.00			
NE corner John R	5.67	4.00	2.52	22.68	South Ramp			22.68		NE corner John R	12.67	7.50	5.17		
"	7.50	5.17	4.31	38.78	West Sidewalk	38.78						0.00			
			0.00	0.00		0.00						0.00			
			0.00	0.00		0.00						0.00			
			0.00	0.00		0.00						0.00			
			0.00	0.00		0.00						0.00			
			0.00	0.00		0.00						0.00			
			0.00	0.00		0.00						0.00			
			0.00	0.00		0.00						0.00			
			0.00	0.00		0.00						0.00			
			0.00	0.00		0.00						0.00			
			0.00	0.00		0.00						0.00			
			0.00	0.00		0.00						0.00			
			0.00	0.00		0.00						0.00			
Total Quantities			32.38	291.46	Total Quantities	268.78	0.00	22.68	0.00	Total Quantities	12.67	7.50	5.17	0.00	0.00

FIELD INSPECTOR: D. Welborne (OEI)

REVIEWED BY: _____

DATE: 2020-11-20

DATE: _____