



City of Detroit

Inspector's Daily Report

12/12/2020 2:56 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 12/9/2020	Day of Week Wednesday	Seq. No. 1	Import Date 12/14/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name DH Dwight Harris				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DH, Dwight Harris		Revised By		Revision Date	Revision No.
Temperatures Low: 32 ° F High: 42 ° F		Weather Sunny			

Comments

PK Contracting began at 9:00 setting up cones and trucks with arrow boards to perform pavement marking at various intersections on Forest between Trumbull and John R. and later relocated to W. Grand Blvd between Gr River and Linwood. Each intersections to be marked were scarified with a non milling grinder. Surfaces were recleaned with a sweeper with vac, and with compressed air removing oil drips, residue and all other debris before pavement marking were placed. Sprayable Themoplastic was applied for crosswalks, lane cross hatching and legends as indicated on City of detroit plans. All excess paint was remove from pavement and site. Job site was in clean and safe condition at the end of the day.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
P.K. Contracting, Inc.	Foreman	2	9.00	Dump truck	1	9.00
	Labors	6	9.00	Paint truck w/ arrow board	1	9.00
				Pick up Truck	1	9.00
				Recesser machine	2	9.00
				Stake truck w/arrow board	5	9.00
				Sweeper w/vac	1	9.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
Pavt Mrkg, Polyurea, 12 inch, Crosswalk	_811011C	0530	PW-7018	0000	280.000	Ft	Forest between Trumbull & John R., Dexter & W. Grand Blvd intersection		
Contractor: P.K. Contracting, Inc.									
Item Remarks: Field Final Measure									
Pavt Mrkg, Glass Beads							31.80 Lbs		
Material Remarks: Visually Inspected									
Pavt Mrkg, Polyurea, White							279.99 Gal		
Material Remarks: Visually Inspected									



Inspector's Daily Report

12/12/2020 2:56 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
Pavt Mrkg, Polyurea, 18 inch, Stop Bar Contractor: P.K. Contracting, Inc. Item Remarks: Field Final Measure Pavt Mrkg, Glass Beads Material Remarks: Visually Inspected Pavt Mrkg, Polyurea, White Material Remarks: Visually Inspected.	_811011	0550	PW-7018	0000	209.000	Ft	Forest between Trumbull & John R., Dexter & W. Grand Blvd intersection		
						35.64	Lbs		
						313.49	Gal		
Pavt Mrkg, Polyurea, 6 inch, Crosswalk Contractor: P.K. Contracting, Inc. Item Remarks: Field Final Measure Pavt Mrkg, Glass Beads Material Remarks: Visually Inspected Pavt Mrkg, Polyurea, White Material Remarks: Visually Inspected	_811009	0480	PW-7018	0000	108.000	Ft	Forest between Trumbull & John R., Dexter & W. Grand Blvd intersection		
						6.14	Lbs		
						53.99	Gal		
Pavt Mrkg, Polyurea, Only Contractor: P.K. Contracting, Inc. Item Remarks: Field Final Measure Pavt Mrkg, Glass Beads Material Remarks: Visually Inspected Pavt Mrkg, Polyurea, Sym Material Remarks: Visually Inspected	_811041	0630	PW-7018	0000	6.000	Ea	Forest between Trumbull & John R., Dexter & W. Grand Blvd intersection		
						15.00	Lbs		
						6.00	Ea		
Pavt Mrkg, Polyurea, Rt Turn Arrow Sym Contractor: P.K. Contracting, Inc. Item Remarks: Field Final Measure Pavt Mrkg, Glass Beads Material Remarks: Visually Inspected Pavt Mrkg, Polyurea, Sym Material Remarks: Visually Inspected	_811041	0640	PW-7018	0000	6.000	Ea	Forest between Trumbull & John R., Dexter & W. Grand Blvd intersection		
						15.00	Lbs		
						6.00	Ea		
Recessing Pavt Mrkg, Transv Contractor: P.K. Contracting, Inc. Item Remarks: Field Final Measure	_811045	10680	PW-7018	0000	1,480.000	Sft	Forest between Trumbull & John R., Dexter & W. Grand Blvd intersection		

Reviewed By: Carly Taylor Carly Taylor
Jan 12 2021 6:19 PM
(Signature)

(Date)



LOG SHEET

Date: 12/09/20

Foreman: DENNY

Job#: PW7018

Inspector: DWIGHT HARRIS WSP

Project Description: PAVEMENT MARKINGS-

8110451 RECESSING PAVT. MARKING, TRANSV.

LOC	ROADWAY	LIMITS / INTERSECTION	LEG-LANE	6" CROSSWALK	18" STOP BAR	12" CROSSHATCH		
	FOREST	Trumbull	E	85'	38			
		John C. Lodge	W		23'			
		Third	E	109'	32'			
		Second	W			140		
		↓	W		41	140		
		CASS	W		40			
		Woodward	W		46			
		John R	W		27'	90		
	W. Grand Blvd	Dexter	E	266'	48			
		Dexter	N	130				
		↓	S	100'	23			
		↓	E	164	36			
		↓	W	158	47			
	TOTAL			1017'	401'	370'		

508.50
5ft.601.50
5ft.370 5ft. = 1480
5ft.



LOG SHEET

Date: 12/09/2020 Foreman: NATE
Job#: PW7018 Inspector: Dwight Harris WSP
Project Description: PAVEMENT MARKING

LOC	ROADWAY	LIMITS / INTERSECTION	LEG-LANE	18" STOP BAR	6" CROSSWALK	12" CROSSWALK	BTA	Other
	Forest	John C. Hoge	W	38				
			E	21	108		6	6
		Third	W	30				
		Second	W	40		140		
			E			140		
		CASS	W	38				
		Woodward		42				
	TOTAL			209'	108'	280'	6	6