



City of Detroit

Inspector's Daily Report

12/14/2020 11:04 AM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 12/9/2020	Day of Week Wednesday	Seq. No. 1	Import Date 12/15/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name DW Damian Welborne				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DW, Damian Welborne		Revised By		Revision Date	Revision No.
Temperatures Low: 36 ° F High: 43 ° F		Weather Overcast			



Inspector's Daily Report

12/14/2020 11:04 AM

FieldManager 5.3c

Comments

TWO SITES / ONE CONTRACTOR.

FIRST SITE / FIRST CONTRACTOR. Forest Avenue from Trumbull Street to John R Street.

PK Contracting (PKC), Operator Foreman Nate.

PK Contracting (PKC), Labor Foreman "Z".

0830 Hrs – 1700 Hrs.

On Forest Ave., PKC laid out new main line solids, skips, stop bars, cross walks, direction arrows and words, removed temporary skips, and applied mainline as follows:

- 4" white skips eastbound from Trumbull St. to the Lodge Fwy.;
- double 4" yellow solid westbound / eastbound divider from the Lodge Fwy. to 3rd St.;
- 4" white solids westbound from the Lodge Fwy. to 3rd St.;
- 4" white skips eastbound from the Lodge Fwy. to 3rd St.;
- 4" white skips eastbound from 3rd St. to 2nd St.;
- 4" white skips eastbound from 2nd St. to Cass Ave.;
- 4" white skips eastbound from Cass Ave. to Woodward Ave.;
- 4" white skips eastbound from Woodward Ave. to Joh R. St; and,
- 4" white solids eastbound from 150.0 Ft. west of John R. St. to John R St.

Note: The above was applied with "regular dry paint" as a substitution for the specified thermoplastic because of ambient and surface temperatures. Two coats are required; however, only one coat was applied this day.

Note: White skips along the right lane of Forrest Ave. were not applied 230 Ft. west of Cass Ave. due to DTE Energy maintenance or construction work.

Note: See IDR written by D. Harris for cross walks, stop bars, arrows and words.

Postings:

- None.

Visitors:

- None approached, or sought after by, the writer.

Traffic:

- No incidents today.

Attachments:

- PK Log Sheet – Forest Ave. & West Grand Blvd. (electronic copy).

SECOND SITE / FIRST CONTRACTOR. West Grand Boulevard from Grand River Avenue to Linwood Avenue.

PK Contracting (PKC), Operator Foreman Nate.

PK Contracting (PKC), Labor Foreman "Z".

0830 Hrs – 1700 Hrs.

On West Grand Blvd., PKC laid out new main line solids, skips, stop bars, cross walks, direction arrows and words, removed temporary skips, and applied mainline as follows:

- 4" white skips westbound and eastbound from Grand River Ave. to Linwood Ave.;
- 4" white solids, beginning and ending with dashes, parking lane westbound and eastbound from Dexter Ave. to Wildemere St.;

~~4" white solids, beginning and ending with dashes, parking lane westbound and eastbound from Wildemere St. to Dexter St.~~

Contract: _PW-7018

IDR: 12/9/2020, DW, 1

Page 2 of 4



Inspector's Daily Report

- 4" white solids parking lane westbound and eastbound from Wildemere St. to Lawton St.;
- 4" white solids, beginning and ending with dashes, parking lane westbound and eastbound from Lawton St. to Linwood Ave.;
- 4" white solid southbound / northbound on Dexter Ave. between the islands of eastbound and westbound West Grand Blvd.;
- 4" white solid southbound on Dexter Ave. between the islands of eastbound West Grand Blvd. and Grand River Ave.;
- double 4" yellow solid southbound / northbound divider on Dexter Ave. between the islands of eastbound and westbound West Grand Blvd.;
- double 4" yellow solid southbound / northbound divider on Wildemere St. between the islands of eastbound and westbound West Grand Blvd.;
- double 4" yellow solid westbound / eastbound divider from the Boulevard island to Linwood Ave.;

Note: The above was applied with "regular dry paint" as a substitution for the specified thermoplastic because of ambient and surface temperatures. Two coats are required; however, only one coat was applied this day.

Note: See IDR written by D. Harris for cross walks, stop bars, arrows and words.

Postings:

- None.

Visitors:

- None approached, or sought after by, the writer.

Traffic:

- No incidents today.

Attachments:

- PK Log Sheet – Forest Ave. & West Grand Blvd. (electronic copy).

Covid-19 check: 91.4°F



City of Detroit

Inspector's Daily Report

12/14/2020 11:04 AM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
P.K. Contracting, Inc.	Labor Foreman (Z)	1	8.00	Arrow Board (truck mounted)	3	24.00
	Laborer	9	67.50	Arrow Board (truck mounted)	3	26.50
	Operator	2	16.00	Compressor (truck mounted)	1	8.00
	Operator Foreman (Nate)	1	8.50	Compressor (truck mounted)	1	8.50
				Grinder Truck, Petebuilt	1	8.00
				Painting System, Endisys (tm)	1	8.50
				Painting System, Endisys (tm)	1	8.00
				Pick-up Truck, Ford	1	8.00
				Pick-up Truck, Ford	1	8.50
				Scarifier, BW-16	1	8.00
				Scarifier, BW-6	1	8.00
				Steak Truck, Ford	2	16.00
				Steak Truck, Ford	1	8.50
				Sweeper, Tennant 800	1	8.00

Reviewed By: Carly Taylor Carly Taylor
Jan 12 2021 6:21 PM
(Signature)

(Date)

1st Apr

290 x 2 = 4" 4" w

780

4" w

3841

Footrest

Gray
Throne

W. Grand

5493 - 4" w

200 - 4" y

1st App

$390 \times 2 = 4'' \text{ yell}$

780

Forrest

3841

- 4'' w

w. Grad

Spray Thermo

5493 - 4'' w

206 - 4'' y