



City of Detroit

Inspector's Daily Report

12/12/2020 2:57 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 12/10/2020	Day of Week Thursday	Seq. No. 1	Import Date 12/14/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name DH Dwight Harris				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DH, Dwight Harris		Revised By		Revision Date	Revision No.
Temperatures Low: 35 ° F High: 47 ° F		Weather Sunny			

Comments

PK Contracting began at 9:00 setting up cones and trucks with arrow boards to perform pavement marking at various intersections on W. Grand Blvd between Gr River and Linwood. Each intersections to be marked were scarified with a non milling grinder. Surfaces were re-cleaned with a sweeper with vac, and with compressed air removing oil drips, residue and all other debris before pavement marking were placed. Sprayable Themoplastic was applied for crosswalks, lane cross hatching and legends as indicated on City of Detroit plans. All excess paint was remove from pavement and site. Job site was in clean and safe condition at the end of the day.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
P.K. Contracting, Inc.	Foreman	1	9.00	Paint truck w/ arrow board	1	9.00
	Labors	2	9.00	Stake truck w/arrow board	2	9.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
Pavt Mrkg, Polyurea, 12 inch, Crosswalk	_811011C	0530	PW-7018	0000	90.000	Ft	Forest at Joh R. & W.Grand Blvd & Dexter		
Contractor: P.K. Contracting, Inc.									
Item Remarks: Final Field Measure									
Pavt Mrkg, Glass Beads							10.23 Lbs		
Material Remarks: Visually Inspected									
Pavt Mrkg, Polyurea, White							89.99 Gal		
Material Remarks: Visually Inspected									
Pavt Mrkg, Polyurea, 18 inch, Stop Bar	_811011C	0550	PW-7018	0000	197.000	Ft	Forest at Joh R. & W.Grand Blvd & Dexter		
Contractor: P.K. Contracting, Inc.									
Item Remarks: Final Field Measure									
Pavt Mrkg, Glass Beads							33.59 Lbs		
Material Remarks: Visually Inspected									
Pavt Mrkg, Polyurea, White							295.50 Gal		
Material Remarks: Visually Inspected									

Contract: _PW-7018

IDR: 12/10/2020, DH, 1

Page 1 of 3



Inspector's Daily Report

12/12/2020 2:57 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
Pavt Mrkg, Polyurea, 6 inch, Crosswalk	_811009	0480	PW-7018	0000	896.000	Ft	Forest at Joh R. & W.Grand Blvd & Dexter		
Contractor: P.K. Contracting, Inc.									
Item Remarks: Final Field Measure									
Pavt Mrkg, Glass Beads						50.90	Lbs		
Material Remarks: Visually Inspected									
Pavt Mrkg, Polyurea, White						447.90	Gal		
Material Remarks: Visually Inspected									
Pavt Mrkg, Polyurea, Lt Turn Arrow Sym	_811040	0620	PW-7018	0000	5.000	Ea	Forest at Joh R. & W.Grand Blvd & Dexter		
Contractor: P.K. Contracting, Inc.									
Item Remarks: Final Field Measure									
Pavt Mrkg, Glass Beads						12.50	Lbs		
Material Remarks: Visually Inspected									
Pavt Mrkg, Polyurea, Sym						5.00	Ea		
Material Remarks: Visually Inspected									
Pavt Mrkg, Polyurea, Only	_811041	0630	PW-7018	0000	6.000	Ea	Forest at Joh R. & W.Grand Blvd & Dexter		
Contractor: P.K. Contracting, Inc.									
Item Remarks: Final Field Measure									
Pavt Mrkg, Glass Beads						15.00	Lbs		
Material Remarks: Visually Inspected									
Pavt Mrkg, Polyurea, Sym						6.00	Ea		
Material Remarks: Visually Inspected									
Pavt Mrkg, Polyurea, Rt Turn Arrow Sym	_811041	0640	PW-7018	0000	2.000	Ea	Forest at Joh R. & W.Grand Blvd & Dexter		
Contractor: P.K. Contracting, Inc.									
Item Remarks: Final Field Measure									
Pavt Mrkg, Glass Beads						5.00	Lbs		
Material Remarks: Visually Inspected									
Pavt Mrkg, Polyurea, Sym						2.00	Ea		
Material Remarks: Visually Inspected									



City of Detroit

Inspector's Daily Report

12/12/2020 2:57 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
Pavt Mrkg, Polyurea, Thru & Rt Turn Arrow Sym	_8110417	0660	PW-7018	0000	2.000	Ea	Forest at Joh R. & W.Grand Blvd & Dexter		
Contractor: P.K. Contracting, Inc.									
Item Remarks: Final Field Measure									
Pavt Mrkg, Glass Beads						5.00	Lbs		
Material Remarks: Visually Inspected									
Pavt Mrkg, Polyurea, Sym						2.00	Ea		
Material Remarks: Viually Inspected									

Reviewed By: Carly Taylor Carly Taylor
Jan 12 2021 6:22 PM
(Signature)

(Date)

LOG SHEET

Page _____ of _____ Pages

Date: 12/10/2020 Foreman: Mike BROWN
Job#: PW7018 Inspector: DWIGHT HARRIS WSP
Project Description: PAVEMENT MARKING

[illegible]