



City of Detroit

Inspector's Daily Report

12/14/2020 11:04 AM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 12/10/2020	Day of Week Thursday	Seq. No. 1	Import Date 12/15/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name DW Damian Welborne				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DW, Damian Welborne		Revised By		Revision Date	Revision No.
Temperatures Low: 28 ° F High: 48 ° F		Weather Clear			



Inspector's Daily Report

Comments

TWO SITES / ONE CONTRACTOR.

FIRST SITE / FIRST CONTRACTOR. Forest Avenue from Trumbull Street to John R Street.

PK Contracting (PKC), Operator Foreman Nate.

PK Contracting (PKC), Labor Foreman "Z".

0900 Hrs – 1700 Hrs.

On Forest Ave., PKC applied pavement markings as follows:

- 16" stop bar at John R St.;
- Left turn arrow and "only" in left lane at John R St.;
- Left turn arrow and "only" in left center lane at John R St.;
- Through arrow and "only" in right center lane at John R St.; and,
- Right turn arrow and "only" in right lane at John R St.

Note: See IDR written by D. Harris for cross walks, stop bars, arrows and words.

Note: PKC was expected to return and apply a second coat of "regular dry paint" on the mainline markings; they did not.

Postings:

- None.

Visitors:

- None approached, or sought after by, the writer.

Traffic:

- No incidents today.

Attachments:

- None.

SECOND SITE / FIRST CONTRACTOR. West Grand Boulevard from Grand River Avenue to Linwood Avenue.

PK Contracting (PKC), Operator Foreman Nate.

PK Contracting (PKC), Labor Foreman "Z".

0900 Hrs – 1700 Hrs.

On West Grand Blvd., PKC applied pavement markings.

Note: See IDR written by D. Harris for cross walks, stop bars, arrows and words.

Note: PKC was expected to return and apply a second coat of "regular dry paint" on the mainline markings; they did not.

Postings:

- None.

Visitors:

- None approached, or sought after by, the writer.

Traffic:

- No incidents today.



City of Detroit

Inspector's Daily Report

12/14/2020 11:04 AM

FieldManager 5.3c

- No incidents today.

Attachments:

- None.

Covid-19 check: 96.6°F

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
P.K. Contracting, Inc.	Labor Foreman (Z)	1	8.50	Arrow Board (truck mounted)	5	42.50
	Laborer	5	42.50	Compressor (truck mounted)	1	8.50
				Painting System, Endisys (tm)	1	8.50
				Pick-up Truck, Ford	1	8.50
				Scarifier, BW-16	1	8.50
				Scarifier, BW-6	1	8.50
				Steak Truck, Ford	3	25.50
				Sweeper, Tennant 800	1	8.50

Reviewed By:

Carly Taylor

Carly Taylor
Jan 12 2021 6:24 PM

(Signature)

(Date)