



City of Detroit

Inspector's Daily Report

12/12/2020 2:58 PM

FieldManager 5.3c

Contract: _PW-7018, City of Detroit Resurfacing 2020

IDR Date 12/11/2020	Day of Week Friday	Seq. No. 1	Import Date 12/14/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name DH Dwight Harris				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DH, Dwight Harris		Revised By		Revision Date	Revision No.
Temperatures Low: 38 ° F High: 51 ° F		Weather Sunny			

Comments

PK Contracting began at 9:00 setting up cones and trucks with arrow boards to perform pavement marking at various intersections on W. Grand Blvd between Gr River and Linwood. Each intersections to be marked were scarified with a non milling grinder. Surfaces were recleaned with a sweeper with vac, and with compressed air removing oil drips, residue and all other debris before pavement marking were placed. Sprayable Themoplastic was applied for crosswalks, lane cross hatching and legends as indicated on City of detroit plans. All excess paint was remove from pavement and site. Job site was in clean and safe condition at the end of the day.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
P.K. Contracting, Inc.	Foreman	1	8.00	Dump truck	1	8.00
	Labors	5	8.00	Paint truck w/ arrow board	1	8.00
				Pick up Truck	1	8.00
				Recesser machine	2	8.00
				Stake truck w/arrow board	3	8.00
				Sweeper w/vac	1	8.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
Pavt Mrkg, Polyurea, 12 inch, Crosswalk	_811011C	0530	PW-7018	0000	970.000	Ft	W. Grand Blvd between Gr River & Linwood		
Contractor: P.K. Contracting, Inc.									
Item Remarks: Final Field Measure									
Pavt Mrkg, Glass Beads							110.30 Lbs		
Material Remarks: Viually Inspected									
Pavt Mrkg, Polyurea, White							969.90 Gal		
Material Remarks: Visually Inspected									



Inspector's Daily Report

12/12/2020 2:58 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
Pavt Mrkg, Polyurea, 18 inch, Stop Bar Contractor: P.K. Contracting, Inc. Item Remarks: Final Field Measure Pavt Mrkg, Glass Beads Material Remarks: Visually inspected Pavt Mrkg, Polyurea, White Material Remarks: Visually Inspected	_811011	0550	PW-7018	0000	231.000	Ft	W. Grand Blvd between Gr River & Linwood		
						39.40	Lbs		
						346.50	Gal		
Pavt Mrkg, Polyurea, 6 inch, Crosswalk Contractor: P.K. Contracting, Inc. Item Remarks: Final Field Measure Pavt Mrkg, Glass Beads Material Remarks: Visually inspected Pavt Mrkg, Polyurea, White Material Remarks: Visually Inspected	_811009	0480	PW-7018	0000	482.000	Ft	W. Grand Blvd between Gr River & Linwood		
						27.40	Lbs		
						204.90	Gal		
Pavt Mrkg, Polyurea, Lt Turn Arrow Sym Contractor: P.K. Contracting, Inc. Item Remarks: Final Field Measure Pavt Mrkg, Glass Beads Material Remarks: Visually inspected Pavt Mrkg, Polyurea, Sym Material Remarks: Visually Inspected	_811040	0620	PW-7018	0000	3.000	Ea	W. Grand Blvd between Gr River & Linwood		
						7.50	Lbs		
						3.00	Ea		
Pavt Mrkg, Polyurea, Only Contractor: P.K. Contracting, Inc. Item Remarks: Final Field Measure Pavt Mrkg, Glass Beads Material Remarks: Visually Inspected Pavt Mrkg, Polyurea, Sym Material Remarks: Visually Inspected	_811041	0630	PW-7018	0000	3.000	Ea	W. Grand Blvd between Gr River & Linwood		
						7.50	Lbs		
						3.00	Ea		
Recessing Pavt Mrkg, Transv Contractor: P.K. Contracting, Inc. Item Remarks: Final Field Measure	_811045	10680	PW-7018	0000	1,539.000	Sft	W. Grand Blvd between Gr River & Linwood		

Reviewed By: Carly Taylor Carly Taylor
(Signature) Jan 12 2021 6:25 PM

(Date)

PK
CONTRACTING

Job#: PW7018 Inspector: Dwight Harris WSP

Project Description: PAVEMENT MARKING

Project Description: PAVEMENT MARKING
8110451 PROCESSING PAVT. MARKING, TRANSV.

LOC	ROADWAY	LIMITS / INTERSECTION	LEG-LANE	18 Stop Bar	12" CROSSWALK	6" CROSSWALK
	C.R. Blvd	MEDIAN SB		56'		
		MEDIAN SB		31		
		Mainline E			200	133
		" "	W		190	122
		LAWTON	S	62	110	76
		MEDIAN	SB	36		
		LAWTON	N		100	69
		HIMWOOD	W	61	370	
	TOTAL S-			246	970	400 = 1616'

$$369 \text{ ft.} \quad 970 \text{ ft.} \quad 200 \text{ ft} = 15.395 \text{ ft.}$$