



City of Detroit

Inspector's Daily Report

12/15/2020 7:57 PM

FieldManager 5.3c

Contract: **_PW-7018, City of Detroit Resurfacing 2020**

IDR Date 12/15/2020	Day of Week Tuesday	Seq. No. 1	Import Date 12/17/2020	Project Engineer Jim Petronski - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name DH Dwight Harris				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DH, Dwight Harris		Revised By		Revision Date	Revision No.
Temperatures Low: 25 ° F High: 32 ° F		Weather Sunny			

Comments

PK Contracting began at 10 am painting pavement markings in mainline on Forest between Trumbull and John R. and upon completion relocated to W, Grand Blvd between Gr River and Linwood to also spray pavement markings in mainline. This is the second spray of regular dry paint that was approved by the City of Detroit due to cold weather conditions. Trucks with arrow boards and cones were used for traffic control during work operation. Job site was in clean and safe condition at the end of the day.

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
Pavt Mrkg, Sprayable Thermopl, 4 _8110153 0580 PW-7018 inch, White Contractor: P.K. Contracting, Inc.				0000	9,334.000	Ft	Forest between Trumbull & John R. W. Grand Blvd between Gr River & Linwood		
Item Remarks: Final Filed Measure									
Pavt Mrkg, Glass Beads						350.00	Lbs		
Material Remarks: Visually Inspected									
Pavt Mrkg, Spray Thermoplastic, White						3,080.00	Lbs		
Material Remarks: Visually inspected									
Pavt Mrkg, Sprayable Thermopl, 4 _8110154 0590 PW-7018 inch, Yellow Contractor: P.K. Contracting, Inc.				0000	980.000	Ft	Forest between Trumbull & John R. W. Grand Blvd between Gr River & Linwood		
Item Remarks: Final Filed Measure									
Pavt Mrkg, Glass Beads						37.00	Lbs		
Material Remarks: Visually inspected									
Pavt Mrkg, Spray Thermoplastic, Yellow						32.00	Lbs		
Material Remarks: Visually inspected									

Reviewed By: Carly Taylor Carly Taylor
Jan 12 2021 6:28 PM
(Signature)

(Date)

PK
CONSTRUCTION

Project Description: PAVEMENT MARKINGS

[illegible]