



City of Detroit

Inspector's Daily Report

4/27/2021 4:54 PM

FieldBook 5.3a

Contract: **PW-7018**, City of Detroit Resurfacing 2020

IDR Date 4/27/2021	Day of Week Tuesday	Seq. No. 1	Import Date N/A	Project Engineer Jim Petronski - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name LE Lenoris Elliott				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By LE		Revised By		Revision Date	Revision No.
Temperatures ✓ Low: 63 ° F High: 80 ° F		Weather ✓ Partly Sunny			



Inspector's Daily Report

4/27/2021 4:54 PM

FieldBook 5.3a

Comments

STREET LOCATION: SB JC LODGE SD Vassar to Wyoming

CONTRACTOR ONSITE:
Fort Wayne Contracting (FWC)

CONTRACTOR ACTIVITIES:
Fort Wayne Contracting: (Site Time 8:00AM to 4:00PM)

The contractor continued construction activities by saw cutting for drainage structure adjustments within the outside lane of Southbound JC Lodge Service Drive. A small walk behind saw machine was utilized to cut 11.0 inches into pavement with an average dimension of 5.0 feet by 5.0 feet. A total of 37 structures were saw cut from south side of Meyers to west side of Wyoming.

TRAFFIC CONTROL:
Traffic was maintained throughout the project during the time of construction in accordance with 2012 MDOT Standard Specification for Construction, Section 812, and Temporary Traffic Control for Construction Zone Operations and the City of Detroit Special Provision for Maintaining Traffic, which also includes the furnishing and installation of all traffic control devices and signing.

COVID 19 ONSITE TESTING:
Forehead temperature was performed on myself by using an infrared temperature gun. My reading measured at 96.8 Fahrenheit.

TEMPORARY STRIPING: N/A

POSTING ITEMS: N/A

ATTACHMENTS: N/A

MATERIAL TESTING: N/A

DBE CONTRACTORS: N/A

UTILITIES: N/A

SITE SAFETY: N/A

SOIL EROSION CONTROL: No issues witnessed or reported to me.

TRAFFIC CONTROL: No issues witnessed or reported to me.

PROJECT VISITORS: N/A

MATERIALS: N/A

EXTRA and OVERRUNS: N/A



City of Detroit

Inspector's Daily Report

4/27/2021 4:54 PM

FieldBook 5.3a

Contractors

Contractor's Name ✓	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Fort Wayne Contracting, Inc.	Operator	1	8.00	Ford F550 Utility Truck w/Trailer	1	8.00
				Saw Cutting Machine	1	8.00

Reviewed By: **Michael Teachout**
Digitally signed by Michael Teachout
DN: cn=Michael Teachout, c=US,
o=WSP Michigan Inc,
email=Mike.Teachout@WSP.com
Date: 2021.05.28 08:28:46 -04'00'
(Signature)

(Date)