



City of Detroit

Inspector's Daily Report

5/5/2021 9:39 AM

FieldBook 5.3c

Contract: **PW-7018**, City of Detroit Resurfacing 2020

IDR Date 5/4/2021	Day of Week Tuesday	Seq. No. 1	Import Date N/A	Project Engineer Jim Petronski - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name DH Dwight Harris				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DH		Revised By		Revision Date	Revision No.
Temperatures ✓ Low: 49 ° F High: 60 ° F		Weather ✓ Sunny			

Comments

Fort Wayne Contracting began at 7 am setting up arrowboards, construction signs and barricades to perform structure adjustments on SB John C. Lodge Service Drive between Ward and Wyoming. Contractor previously used a saw to cut full depth of existing HMA and concrete pavement, curb and gutter as necessary to adjust structures and covers in mainline right-a-way. Excavated concrete pavement and curb were removed from site. The existing frames and covers were carefully removed and the upper portion of the existing structures were repaired as necessary and raised or lowered as required. The new frames and covers were set firmly in place on a full bed of mortar so as to fit the required new pavement grade and cross section. All damaged and unacceptable structure covers were removed from site and replaced with new covers. Approved bricks, blocks and mortar were used to adjust structure to proper elevation. Contractor removed from site all debris from structures that resulted in this operation. Concrete was delivered from SRM Concrete Co.

Concrete testing was performed by Somat Engineering and Construction Consulting & Testing, Inc. personnel. The test results reading from the first truck showed that the air content was 10%, and 12% which was too high according to the specifications. This truck was rejected and no concrete was allowed to be placed. The second truck arrived in approx 45 minutes later and the test results met the approved standard at 7.5%. Contractor was allowed to place concrete around new structures covers to match existing grades or to the new pavement grade. Barricades were placed around all structures to protect from traffic.

Inspector Kobe Smith (WSP) and Inspector Lenois Elliott (Somat Engineering) on site.

Job site clean, safe and secure at the end of the day.

Contractors

Contractor's Name ✓	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Fort Wayne Contracting, Inc.	Foreman	1	10.00	Bobcat	3	10.00
	Labors	6	10.00	Dump truck w/trailors	3	10.00
	Operators	5	10.00	Loader	1	10.00
				Pick up truck	3	10.00
				Stake truck	4	10.00



City of Detroit

Inspector's Daily Report

5/5/2021 9:39 AM

FieldBook 5.3c

Item Postings

Project: PW-7018, City of Detroit Resurfacing 2020

Category: 0000, Overall Site

Item/Material Description	Item Code	Prop.Ln.	Location	Quantity	Unit	Brkdwn ID	Attn
_ Curb, Conc, Detail CD, Modified	_6037001	0360	SB John C. Lodge Service Drive between Ward and Wyoming	32.500	Ft		

Contractor: Fort Wayne Contracting / Ajax Paving Industries, a joint ven

Item Remarks: Visually inspected and measured

Concrete, Grade P1 1.20 Cyd

Material Remarks: SRM Concrete Co.

Curing Compound, White 0.33 Gal

Material Remarks: Fort Wayne Contracting

Must list source/
manufacturer of
materials

_ Curb, Rem, Modified	_2047002	0040	SB John C. Lodge Service Drive between Ward and Wyoming	32.500	Ft		
-----------------------	----------	------	---	--------	----	--	--

Contractor: Fort Wayne Contracting / Ajax Paving Industries, a joint ven

Item Remarks: Visually inspected

_ Dr Structure Cover, Adj, Case 1, Modified, Adj	4037050	0930	SB John C. Lodge Service Drive between Ward and Wyoming	61.000	Ea		
--	---------	------	---	--------	----	--	--

Contractor: Fort Wayne Contracting, Inc.

Item Remarks: Visually inspected

Block, Concrete 132.00 Ea

Material Remarks: Visually inspected

Brick, Concrete 814.00 Ea

Material Remarks: Visually inspected

Concrete, Type P-NC 27.00 Cyd

Material Remarks: SRM Concrete Co.

Curing Compound, Clear 12.20 Gal

Mortar, Standard 2.25 Cyd

Material Remarks: Fort Wayne Contracting

Must list source/
manufacturer of
materials

_ Dr Structure Cover, Type CB, Modified, Adj	4037050	0940	SB John C. Lodge Service Drive between Ward and Wyoming	27.000	Ea		
--	---------	------	---	--------	----	--	--

Contractor: Fort Wayne Contracting, Inc.

Item Remarks: Visually inspected

Structure Cover, Type CB 7.00 Ea

Material Remarks: Visually Inspected

Must list source/
manufacturer of
materials

_ Dr Structure Cover, Type PLD HH, Modified, Adj	4037050	0945	SB John C. Lodge Service Drive between Ward and Wyoming	1.000	Ea		
--	---------	------	---	-------	----	--	--

Contractor: Fort Wayne Contracting, Inc.

Item Remarks: Visually inspected

Structure Cover, HH, Type PLD 1.00 Ea

Material Remarks: Visually inspected

Must list source/
manufacturer of
materials



City of Detroit

Inspector's Daily Report

5/5/2021 9:39 AM

FieldBook 5.3c

Item Postings

Project: PW-7018, City of Detroit Resurfacing 2020

Category: 0000, Overall Site

Item/Material Description	Item Code	Prop.Ln.	Location	Quantity	Unit	Brkdwn ID	Attn
_ Dr Structure Cover, Type PLD MH, Modified, Adj	4037050	0950	SB John C. Lodge Service Drive between Ward and Wyoming	2.000	Ea		
Contractor: Fort Wayne Contracting, Inc. Item Remarks: Visually inspected							
Structure Cover, MH, Type PLD Material Remarks: Visually inspected				2.00	Ea		
Must list source/ manufacturer of materials							
_ Dr Structure Cover, Type Sewer MH, Modified, Adj	4037050	0960	SB John C. Lodge Service Drive between Ward and Wyoming	24.000	Ea		
Contractor: Fort Wayne Contracting, Inc. Item Remarks: Visually inspected							
Structure Cover, MH, Type Sewer Material Remarks: Visually inspected				24.00	Ea		
Must list source/ manufacturer of materials							
_ Dr Structure Cover, Type Water MH, Modified, Adj	4037050	0965	SB John C. Lodge Service Drive between Ward and Wyoming	7.000	Ea		
Contractor: Fort Wayne Contracting, Inc. Item Remarks: Visually inspected							
Structure Cover, MH, Type Water Material Remarks: Visually inspected				7.00	Ea		
Must list source/ manufacturer of materials							
_ Dr Structure Cover, Type Water Valve Box, Modified, Adj	4037050	0970	SB John C. Lodge Service Drive between Ward and Wyoming	1.000	Ea		
Contractor: Fort Wayne Contracting, Inc. Item Remarks: Visually inspected							
Structure Cover, Type Water Valve Box Material Remarks: Visually inspected				1.00	Ea		
Must list source/ manufacturer of materials							

Reviewed By: **Michael Teachout**
 Digitally signed by Michael Teachout
 DN: cn=Michael Teachout, c=US, o=WSP Michigan Inc, email=Mike.Teachout@WSP.com
 Date: 2021.06.02 11:42:12 -0400
 (Signature)

(Date)

**CONCRETE QA CORRELATION**

DATE: 5/4/2021

MDOT CONTROL SECTION: N/AMDOT JOB NUMBER: N/ASOMAT JOB NUMBER: 2020073E (PW-7018)PROJECT NAME: HMA Mill & Resurfacing 2020CITY: Detroit, MICLIENT: CoD/WSPPROJECT ENGINEER: Jason Lukasik, P.E.INSPECTOR: Dwight HarrisCONTRACTOR: Fort Wayne ContractingQC COMPANY: CCTQC TESTER: Romero**CONCRETE INFORMATION**

CONCRETE COMPANY:	SRM	TRUCK NUMBER:	824
MIX DESIGN #:	P-NCO	PLANT LOCATION (CITY):	Detroit
CONCRETE GRADE:	PNC	TOTAL QUANTITY (CYDS):	18
PWL/NON-PWL:	NON-PWL	QUANTITY AT SAMPLE (CYDS):	1

POUR LOCATION (STATION, STRUCTURE, ETC...)

Structure adjustments on SB side of The Lodge Fwy. Service Dr. & Ward St.

TEST RESULTS

	QC (CONTRACTOR)	QA (SOMAT)	TOLERANCE	MEETS TOLERANCE (Y/N)
SAMPLE TIME (Hrs/Min):	1:10 PM			
AIR CONTENT (%):	7.00	6.80	+/- 0.8 PERCENT	YES
CONCRETE TEMP. (°F):	74	74	+/- 2.0 DEGREES	YES
AIR TEMP. (°F):	64	64		

REMARKS:FIELD REPRESENTATIVE: Cody CervelliDATE: 5/4/2021PROJECT MANAGER(S): Steve Drummond, P.E.

DATE:

*All results noted in this report relate only to items inspected or tested by Somat Engineering, Inc. and/or Somat Engineering of Ohio, Inc. (Somat). This report shall not be reproduced, except in full, without the prior written approval of Somat.



Concrete Cylinder Test Report

PROJECT INFO - DRAFT ONLY

ASTM C31, ASTM C39, AASHTO T23, AASHTO T22, ASTM C172, AASHTO R60

Client	WSP	Date Of Placement	05/04/2021
Project Name	PW-7018 HMA Mill & Resurfacing 2020	Specimen Type	Concrete Cylinder
Project Number	2020073E	Contractor	Fort Wayne Contracting
Project Location	Detroit, MI	Concrete Supplier	SRM Concrete
MDOT Job Number		Field Tested By	Cody Cervelli
MDOT Control Section		Date Issued	05/05/2021

Results Recorded In	English Units
Supplier Mix Description	MDOT P-NC W/MR WO/NCA

DESIGN PARAMETER

Mix Design Number	0769 P-NC0M				
Design Compressive Strength (psi)	3500				
Air (% Max)	8.5	Slump (in Max)	6.00	Unit Weight (lbs/ft ³)	
Air (% Min)	5.5	Slump (in Min)	3.00		

TESTING DATA

Placed	18.00	+/- yds ³ /ft ³ of concrete at the following location:	Structure Adj. on SB side of The Lodge Service Dr. & Ward St. To Wyoming.
--------	-------	--	---

Time Tested	Truck Num	Slump ASTM C143 (in)	Air ASTM C231 or C173 (%)	Unit Weight ASTM C138 (lbs/ft ³)	Air Temp (°F)	Mix Temp ASTM C1064 (°F)	Concrete Cylinder Set	Water Added (gal)	Cumulative Concrete Placed At Test (yds ³ /ft ³)
1:10 PM	824	3.00	6.80	0.0	64	74	1	0	1

MATERIAL DATA

Concrete Cylinder Set	Concrete Cylinder Num	Diameter (in)	X-Sec Area (in ²)	Weight (lbs)	Fracture Type	Capping Process	Age Of Concrete Cylinder (Days)	Date Tested	Total Load At Failure (lbs)	Cumulative Strength (psi/mpa)
1	83221						28	06/01/2021		
1	83222						28	06/01/2021		

Average 28 Day Compressive Strength (psi): 0

*Cylinders tested with Unbonded Caps followed ASTM C1231, cylinders tested with Bonded Caps followed ASTM C617.

*All Air Content % tests were performed per C231 unless otherwise noted in the remarks.

*Inspector was notified of non-conformance items, if any.

*Average Compressive Strength results did not meet project specifications.

Remarks:	
Results Reported To:	
Report Approved By:	Cody Cervelli

INSPECTOR'S REPORT OF CONCRETE PLACED - Roadway

DISTRIBUTION: ORIGINAL – Construction Project Engineer Files COPY - CFS

CONTRACTOR Ajax Paving Industries		GENERAL NAME OF PROJECT City of Detroit Resurfacing 2020	
SUBCONTRACTOR Fort Wayne Contracting		CONTROL SECTION ID – JOB NUMBER PW-7018	
CONCRETE SUPPLIER SRM Concrete, Plant No.1 (JMF_P-NCOM)		ROUTE SB JC Lodge SD from Vassar to Wyoming	
MAXIMUM TIME 90 Minutes		STRUCTURE NUMBER N/A	
WEATHER Mostly Sunny 38 A.M. Mostly Sunny 59 P.M.		REPORT NUMBER	DATE 5/0/24021

MAX. WATER ADDED PER CYD N/A GALLONS	REASON:
BEAMS/CYLINDERS MADE (Sta, Time, #, etc.) N/A	
CURING COMPND. USED GALLONS 0.11	

Intended Air 5.5% to 8.5%			TEMPERATURES – AIR – SLUMP			Intended Slump 0.0" to 6.0"					
TIME	ATMOSPHERE	CONCRETE	*AIR CONTENT %	SLUMP	CYLINDERS/ BEAMS	TIME	ATMOSPHERE	CONCRETE	*AIR CONTENTS %	SLUMP	CYLINDERS/ BEAMS
12:00 PM	58	57	6.7	4.5	2/0 QA						
12:00 PM	57	68	5.7	4.5	4/0 QC						

LOT #	LOT SIZE	SUBLOT #	SUBLOT SIZE	RANDOM #	QA Cylinder ID		Discrepancy Cylinder	

COMMENTS

ITEM OR CODE NO.	STA. TO STA.	GRADE OF CONC.	LENGTH	WIDTH	DEPTH	MEASURED SQ. OR CU. YARDS	CYDS. PLAN	CYDS. USED	CYDS. WASTE	OVER UNDER %
4037050	SB Lodge Service Drive	PNC	Vary	Vary	Vary	N/A	N/A	26.0	0.0	N/A
6037001	Various	PNC	32.5	.5	1.66	32.5	N/A	0.99	0.0	N/A

REMARKS OR COMPUTATIONS Concrete field tests represent Structure Location No.1 to No.11.
(Use back if necessary)

Refer to attached Field Measurement Report for specific locations.

27.0 cyd delivered / 26.99cyd used

MIX OR STREET TECHNICIAN Dwight Harris (WSP)	DATE 5-04-2021
---	-------------------

_DR STRUCTURE COVER, MODIFIED, ADJ, ITEM CODE 4037050

DATE: Tuesday, May 04, 2021	OWNER: City of Detroit
JOB NUMBER: PW-7018	CONTRACTOR: Ajax Paving Industries
PROJECT NAME: PW-7018 City of Deroit Resurfacing 2020	PROJECT ENGINEER: Jim Petronski
LOCATION: Detroit, MI	SHEETS: 2 OF 2

SOUTHBOUND JC LODGE SERVICE DRIVE from VASSAR to WYOMING

TYPE		Total Units
1	Case 1, Ea.	61
2	Case 2, Ea.	0
3	Catch Basin (CB), Ea.	27
4	PLD Hand Hole (HH), Ea.	1
5	PLD Manhole (MH), Ea.	2
6	Sewer Manhole (MH), Ea.	24
7	Water Manhole (MH), Ea.	7
8	Water Value Box, Ea.	1
9	Water Shutoff	1
10	Type K, Ea.	0
11	Reconstructing Case 1	0
12	Reconstructing Case 2	0

TYPE	Total Units
Block Concrete, Ea.	132
Brick Concrete, Ea.	787
Concrete, Grade P1, Cyd.	0.00
Concrete, Grade S2, Cyd.	0.00
Concrete, Type P-NC, Cyd.	25.79
Curing Compound, Clear, Gals.	0.00
Mortar, Standard, Cyd.	0.00

FIELD INSPECTOR: Dwight D. Harris (WSP)

REVIEWED BY: _____

DATE: 5/4/2021

DATE: _____

_DR STRUCTURE COVER, MODIFIED, ADJ, ITEM CODE 4037050

DATE: Tuesday, May 04, 2021

OWNER: City of Detroit

JOB NUMBER: PW-7018

CONTRACTOR: Ajax Paving Industries

PROJECT NAME: PW-7018 City of Detroit Resurfacing 2020

PROJECT ENGINEER: Jim Petronski

LOCATION: Detroit, MI

SHEETS: 1 OF 5

Must show the math for this calculation

SOUTHBOUND JC LODGE SERVICE DRIVE from VASSAR to WYOMING

LOCATION	Adj, Case 1	Adj, Case 2	Type CB	Type PLD HH	Type PLD MH	Type Sewer MH	Type Water MH	Type Water Valve Box	Water Shut Off	Type K	Recon Case 1	Recon Case 2	Block Concr. EA.	Brick Concr. EA.	Concr. Grade P1 Cyd.	Concr. Grade S2 Cyd.	Concr. Type P-NC Cyd.	Curing Comp. Clear Gal. Ea.	Mortar Std. Cyd./Ea.
1 At Ward St.	1					1								20			0.416		
2 Southside of Ward	1		1											20			0.416		
3 Northside of Sorrento	1		1											22			0.416		
4 Southside of Sorrento	1		1											18			0.416		
5 100' North of McNicoles	1					1							7	20			0.416		
6 100' North of McNicoles	1		1											22			0.416		
7 At McNicoles	1				1									33			0.416		
8 At McNicoles	1					1								22			0.416		
9 Southside of McNicoles	1					1							7				0.416		
10 Southside of McNicoles								1	1								0.416		
11 Southside of McNicoles	1						1							22			0.416		
12 50' South of McNicoles	1		1											20			0.416		
13 At Steel Street	1					1							7	10			0.416		
14 At Steel Street	1					1							7				0.416		
15 At Steel Street	1					1											0.416		
Total Quantities	14	0	5	0	1	7	1	1	1	0	0	0	28	229	0.00	0.00	6.240	0.00	0.00

FIELD INSPECTOR: Dwight D. Harris (WSP)

DATE: 05/04/21

REVIEWED BY: _____

DATE: _____



DR STRUCTURE COVER, MODIFIED, ADJ, ITEM CODE 4037050

DATE: Tuesday, May 04, 2021

OWNER: City of Detroit

JOB NUMBER: PW-7018

CONTRACTOR: Ajax Paving Industries

PROJECT NAME: PW-7018 City of Detroit Resurfacing 2020

PROJECT ENGINEER: Jim Petronski

LOCATION: Detroit, MI

SHEETS: 2 OF 5

Must show the math
for this calculation

SOUTHBOUND JC LODGE SERVICE DRIVE from VASSAR to WYOMING

LOCATION	Adj, Case 1	Adj, Case 2	Type CB	Type PLD HH	Type PLD MH	Type Sewer MH	Type Water MH	Type Water Valve Box	Water Shut Off	Type K	Recon Case 1	Recon Case 2	Block Concr. EA.	Brick Concr. EA.	Concr. Grade P1 Cyd.	Concr. Grade S2 Cyd.	Concr. Type P-NC Cyd.	Curing Comp. Clear Gal. Ea.	Mortar Std. Cyd./Ea.
16 Southside of Steel	1		1										7				0.416		
17 Southside of Steel	1					1							7	20			0.416		
18 60' South of 16911	1					1								22			0.416		
19 60' South of 16912	1		1										7				0.416		
20 At Appoline	1						1										0.416		
21 Northside of Grove	1		1										7	16			0.416		
22 Northside of Grove	1					1							7				0.416		
23 Grove Street	1				1												0.416		
24 Southside of Meyers	1			1										20			0.416		
25 150' south of Meyers	1		1											18			0.416		
26 150' south of Meyers	1					1								22			0.416		
27 Northside of Florence	1		1										7				0.416		
28 Northside of Monte Vista	1		1											18			0.416		
29 Southside of Monte vista	1					1							7				0.416		
30 Southside of Monte vista	1		1										7				0.416		
Total Quantities	15	0	7	1	1	5	1	0	0	0	0	0	56	136	0.00	0.00	6.240	0.00	0.00

FIELD INSPECTOR: Dwight D. Harris (WSP)

DATE: 05/04/21

REVIEWED BY: _____

DATE: _____

_DR STRUCTURE COVER, MODIFIED, ADJ, ITEM CODE 4037050

DATE: Tuesday, May 04, 2021

JOB NUMBER: PW-7018

PROJECT NAME: PW-7018 City of Detroit Resurfacing 2020

LOCATION: Detroit, MI

OWNER: City of Detroit

CONTRACTOR: Ajax Paving Industries

PROJECT ENGINEER: Jim Petronski

SHEETS: 3 OF 5

Must show the math for this calculation

SOUTHBOUND JC LODGE SERVICE DRIVE from VASSAR to WYOMING

LOCATION	Adj, Case 1	Adj, Case 2	Type CB	Type PLD HH	Type PLD MH	Type Sewer MH	Type Water MH	Type Water Valve Box	Water Shut Off	Type K	Recon Case 1	Recon Case 2	Block Concr. EA.	Brick Concr. EA.	Concr. Grade P1 Cyd.	Concr. Grade S2 Cyd.	Concr. Type P-NC Cyd.	Curing Comp. Clear Gal. Ea.	Mortar Std. Cyd./Ea.
31 100' South of Monte Vista	1					1								20			0.416		
32 100' South of Monte Vista	1		1											18			0.416		
33 North of Pinehurst	1		1											20			0.416		
34 Southside of Pinehurst	1						1										0.416		
35 Southside of Pinehurst	1		1											18			0.416		
36 100' North of Puritan	1		1											20			0.416		
37 100' North of Puritan	1					1							7				0.416		
38 Southside of Puritan	1						1						7	20			0.416		
39 50' south of Puritan	1					1							7	10			0.416		
40 100' South of Puritan	1					1								26			0.416		
41 100' South of Puritan	1		1										7	20			0.416		
42 100' North of 15815	1					1							7				0.416		
43 100' North of 15816	1		1											20			0.416		
44 100' North of 15817	1					1											0.416		
45 Southside of Pilgrim	1													22			0.416		
Total Quantities	15	0	6	0	0	6	2	0	0	0	0	0	35	214	0.00	0.00	6.240	0.00	0.00

FIELD INSPECTOR: Dwight D. Harris (WSP)

REVIEWED BY:

DATE: 05/04/21

DATE:

_DR STRUCTURE COVER, MODIFIED, ADJ, ITEM CODE 4037050

DATE: Tuesday, May 04, 2021

OWNER: City of Detroit

JOB NUMBER: PW-7018

CONTRACTOR: Ajax Paving Industries

PROJECT NAME: PW-7018 City of Detroit Resurfacing 2020

PROJECT ENGINEER: Jim Petronski

LOCATION: Detroit, MI

SHEETS: 4 OF 5

Must show the math for this calculation

SOUTHBOUND JC LODGE SERVICE DRIVE from VASSAR to WYOMING

LOCATION	Adj, Case 1	Adj, Case 2	Type CB	Type PLD HH	Type PLD MH	Type Sewer MH	Type Water MH	Type Water Valve Box	Water Shut Off	Type K	Recon Case 1	Recon case 2	Block Concr. EA.	Brick Concr. EA.	Concr. Grade P1 Cyd.	Concr. Grade S2 Cyd.	Concr. Type P-NC Cyd.	Curing Comp. Clear Gal. Ea.	Mortar Std. Cyd./Ea.
46 100' south of Pilgrim	1					1								20			0.416		
47 100' south of Pilgrim	1		1														0.416		
48 Northside of Griggs	1		1										6				0.416		
49 Northside of Griggs	1					1								20			0.416		
50 Southside of Griggs	1					1							7	20			0.416		
51 Southside of Griggs	1		1											18			0.416		
52 Midland Street	1					1								22			0.416		
53 Southside Midland	1		1											22			0.416		
54 Off Ramp @ McNicoles	1		1														0.416		
55 Off Ramp @ McNicoles	1					1											0.416		
56 100' South of Ramp	1		1											20			0.416		
57 130' South of Ramp	1					1											0.416		
58 300' North of Wyoming	1						1							10			0.416		
59 At Keeler St.	1		1											18			0.416		
60 100' North of Wyoming	1		1				1							18			0.416		
Total Quantities	15	0	8	0	0	6	2	0	0	0	0	0	13	188	0.00	0.00	6.240	0.00	0.00

FIELD INSPECTOR: Dwight D. Harris (WSP)

DATE: 05/04/21

REVIEWED BY: _____

DATE: _____



_DR STRUCTURE COVER, MODIFIED, ADJ, ITEM CODE 4037050

DATE: Tuesday, May 04, 2021

OWNER: City of Detroit

JOB NUMBER: PW-7018

CONTRACTOR: Ajax Paving Industries

PROJECT NAME: PW-7018 City of Detroit Resurfacing 2020

PROJECT ENGINEER: Jim Petronski

LOCATION: Detroit, MI

SHEETS: 5 OF 5

Must show the math
for this calculation

SOUTHBOUND JC LODGE SERVICE DRIVE from VASSAR to WYOMING

LOCATION		Adj, Case 1	Adj, Case 2	Type CB	Type PLD HH	Type PLD MH	Type Sewer MH	Type Water MH	Type Water Valve Box	Water Shut Off	Type K	Recon Case 1	recon Case 2	Block Concr. EA.	Brick Concr. EA.	Concr. Grade P1 Cyd.	Concr. Grade S2 Cyd.	Concr. Type P-NC Cyd.	Curing Comp. Clear Gal. Ea.	Mortar Std. Cyd./Ea.
61	50' North of Wyoming	1		1														0.416		
62	20' North of Wyoming	1						1							20			0.416		
63																				
64																				
65																				
66																				
67																				
68																				
69																				
70																				
71																				
72																				
73																				
74																				
75																				
Total Quantities		2	0	1	0	0	0	1	0	0	0	0	0	0	20	0.00	0.00	0.832	0.00	0.00

FIELD INSPECTOR: Dwight D. Harris (WSP)

DATE: 05/04/21

REVIEWED BY: _____

DATE: _____