



City of Detroit

Inspector's Daily Report

5/13/2021 5:58 AM

FieldBook 5.3c

Contract: **PW-7018**, City of Detroit Resurfacing 2020

IDR Date 5/5/2021	Day of Week Wednesday	Seq. No. 1	Import Date N/A	Project Engineer Jim Petronski / Ian Duncan - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name DH Dwight Harris				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DH		Revised By		Revision Date	Revision No.
Temperatures ✓ Low: 40 ° F High: 55 ° F		Weather ✓ Sunny			

Comments

Fort Wayne Contracting begin at 6:30 am setting up arrowboards, construction signs, and barricades to place concrete curbs as needed on SB John C. Lodge Drive between Vassar and Wyoming. Contractor previously used a saw to cut full depth of existing HMA and concrete pavement, along existing curb, and removed existing curb as needed. All grades and forms were inspected before concrete was placed. Concrete was delivered from SRM Concrete Co. Concrete testing was performed by Somat Engineering and Construction Consulting Inc. personnel. All concrete met the approved standard. All concrete placed was sprayed with curing compound. Inspector Lenoris Elliott posted all quantities for the day. Inspector Kobe Smith also on site.

Job site safe and secure at the end of the day.

Contractors

Contractor's Name ✓	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Fort Wayne Contracting, Inc.	Foreman	1	9.50	Bobcat	3	9.50
	Labors	6	9.50	Dump truck w/trailors	3	9.50
	Operators	5	9.50	Loader	1	9.50
				Pick up truck	3	9.50
				Stake truck	4	9.50

Reviewed By: Michael Teachout
(Signature)

Digitally signed by Michael Teachout
DN: cn=Michael Teachout, c=US,
o=WSP Michigan Inc,
email=Mike.Teachout@WSP.com
Date: 2021.06.02 11:26:33 -04'00'

(Date)