



City of Detroit

## Inspector's Daily Report

5/13/2021 5:58 AM

FieldBook 5.3c

Contract: **PW-7018**, City of Detroit Resurfacing 2020

|                                                                                         |                                |                            |                           |                                                             |                                                                  |
|-----------------------------------------------------------------------------------------|--------------------------------|----------------------------|---------------------------|-------------------------------------------------------------|------------------------------------------------------------------|
| <b>IDR Date</b><br>5/6/2021                                                             | <b>Day of Week</b><br>Thursday | <b>Seq. No.</b><br>1       | <b>Import Date</b><br>N/A | <b>Project Engineer</b><br>Jim Petronski / Ian Duncan - WSP | <b>Construction Engineer</b><br>Steve Bannasch - City of Detroit |
| <b>Inspector's Initials-Name</b><br>DH Dwight Harris                                    |                                |                            |                           | <b>Federal Project Number</b>                               | <b>Elec. Attachments</b><br>None                                 |
| <b>Prime Contractor</b><br>Fort Wayne Contracting / Ajax Paving Industries, a joint ven |                                |                            |                           |                                                             |                                                                  |
| <b>Entered By</b><br>DH                                                                 |                                | <b>Revised By</b>          |                           | <b>Revision Date</b>                                        | <b>Revision No.</b>                                              |
| <b>Temperatures</b> ✓<br>Low: 40 ° F High: 55 ° F                                       |                                | <b>Weather</b><br>Cloudy ✓ |                           |                                                             |                                                                  |

## Comments

Fort Wayne Contracting begin at 6:30 am setting up arrowboards, construction signs, and barricades to perform structure adjustments on SB John C. Lodge Drive between Vassar and Wyoming. Contractor previously used a saw to cut full depth of existing HMA and concrete pavement, curb and gutter as necessary to adjust structures and covers in the mainline right-of-way. Excavated concrete pavement and curb were removed from site. The existing frames and covers were carefully removed and the upper portion of the existing structures were repaired as necessary and raised or lowered as required. The new frames and covers were set firmly in place on a full bed of mortar so as to fit the required new pavement grade and cross section. All damaged and unacceptable structures covers were removed from site and replaced with new covers. Approved bricks, blocks and mortar were used to adjust structure to proper elevation. Contractor removed from site all debris from structures that resulted in this operation. Concrete was delivered from SRM Concrete Co.

Concrete testing was performed by Somat Engineering and Construction Consulting & Testing Inc. personnel. Test results met the approved standard. Concrete was placed around all structures to match existing grades or to the new pavement grade. Barricades were placed around all structures to protect from traffic.

Job site clean and safe at the end of the day.

Pay items posted by Inspector Lenoris Elliott ( Somat Engineering)

## Contractors

| Contractor's Name ✓          | Personnel | No. | Hrs. | Equipment             | No. | Hrs. |
|------------------------------|-----------|-----|------|-----------------------|-----|------|
| Fort Wayne Contracting, Inc. | Foreman   | 1   | 9.50 | Bobcat                | 3   | 9.50 |
|                              | Labors    | 6   | 9.50 | Dump truck w/trailors | 3   | 9.50 |
|                              | Operators | 5   | 9.50 | Loader                | 1   | 9.50 |
|                              |           |     |      | Pick up truck         | 3   | 9.50 |
|                              |           |     |      | Stake truck           | 3   | 9.50 |

Reviewed By: **Michael Teachout**  
Digitally signed by Michael Teachout  
 DN: cn=Michael Teachout, c=US,  
 o=WSP Michigan Inc,  
 email=Mike.Teachout@WSP.com  
 Date: 2021.06.02 11:30:48 -0400  
 (Signature)

(Date)