



City of Detroit

Inspector's Daily Report

11/17/2021 10:12 AM

FieldBook 5.3c

Contract: PW-7018, City of Detroit Resurfacing 2020

IDR Date 11/2/2021	Day of Week Tuesday	Seq. No. 1	Import Date N/A	Project Engineer Jim Petronski / Ian Duncan - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name DH Dwight Harris				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DH		Revised By		Revision Date	Revision No.
Temperatures ✓ Low: 32 ° F High: 47 ° F		Weather ✓ Cloudy			

Comments

Westside Concrete Co. continued removing existing asphalt and concrete base on Scotten and Clark Ct. (Speed Table).

Traffic was maintained throughout the project during the time of construction in accordance with MDOT Standard Specifications for Construction, Section 812, and Temporary Traffic Control for Construction Zone Operations and The City of Detroit Special Provision for Maintaining Traffic, which also includes the furnishing and insulation of all traffic control devices and signing.

Job site clean and secure at the end of the day.

On Site:

Jim Petronski PE (WSP).
Ian Duncan PE (WSP)
Kobi Smith (WSP)

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
West Side Concrete Company	LABORS	1	9.00	Backhoe	1	9.00
	Operators	2	9.00	Bobcat	1	9.00
				Dump trucks	2	9.00
				Excavator CAT 305E	1	9.00

Reviewed By: Teachout, Michael (Teachout)
(Signature)

Digitally signed by Teachout, Michael (Teachout)
DN: cn=Teachout, Michael (Teachout), ou=Active, email=Mike.Teachout@wsp.com
Date: 2022.01.05 09:51:48 -05'00'

(Date)