



City of Detroit

Inspector's Daily Report

11/18/2021 9:26 AM

FieldBook 5.3c

Contract: PW-7018, City of Detroit Resurfacing 2020

IDR Date 11/12/2021	Day of Week Friday	Seq. No. 1	Import Date N/A	Project Engineer Jim Petronski / Ian Duncan - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name DH Dwight Harris				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DH		Revised By		Revision Date	Revision No.
Temperatures ✓ Low: 34 ° F High: 55 ° F		Weather ✓ Sunny			

Comments

Westside Concrete Co. begin at 7:30am began excavating existing sub base in roadway on Scotten at Clark Ct. (Speed Table). Backfill material (20AA) was placed in 6" lifts and tapped for compaction. Grade depth was continually checked and monitored thru out the day.

Certified technicians from Somat Engineering wqs onsite to perform density testing.

Traffic was maintained throughout the project during the time of construction in accordance with MDOT Standard Specifications for Construction, Section 812, and Temporary Traffic Control for Construction Zone Operations and The City of Detroit Special Provision for Maintaining Traffic, which also includes the furnishing and insulation of all traffic control devices and signing.

Job site clean and secure at the end of the day.

Site visitation by Jim Petronski PE (WSP).

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
West Side Concrete Company	LABORS	1	10.00	Backhoe	1	10.00
	Operators	2	10.00	Excavator CAT 305E	1	10.00

Reviewed By: _____

 Teachout,
Michael
(Teachout)

 Digitally signed by Teachout,
Michael (Teachout)
DN: cn=Teachout, Michael
(Teachout), ou=Active,
email=Mike.Teachout@wsp.com
Date: 2022.01.05 09:02:31 -05'00'

(Signature)

(Date)