



City of Detroit

Inspector's Daily Report

11/29/2021 10:44 AM

FieldBook 5.3c

Contract: PW-7018, City of Detroit Resurfacing 2020

IDR Date 11/15/2021	Day of Week Monday	Seq. No. 1	Import Date N/A	Project Engineer Jim Petronski / Ian Duncan - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name DH Dwight Harris				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DH		Revised By		Revision Date	Revision No.
Temperatures Low: 32 ° F High: 48 ° F		Weather Sunny			

Comments

Westside Concrete Co. continued final grading and compaction of sub base material in roadway on the westside of Scotten at Clark Ct. Grades were continually checked and verified thru out the morning. Certified technician from Somat Engineering was on site and verified that the soil met the compaction of 95% as required by the specifications. was placed.

Concrete Mix arrived on site approx 2:30 pm, was batched and delivered from SRM Concrete Co. (1441 SpringWells Ct.) Detroit, Michigan.

Concrete was placed on the westside of the roadway and continued until that section was completed. Concrete was placed in 8" depth as per plan and specifications.

All concrete placed was covered with insulated blankets, and securely barricaded with caution tape and construction barrels.

Certified Concrete technicians from Somat Engineering and Driesenga & Associates, Inc. were onsite to perform QC/QA. Somat obtained concrete cylinders designated from the AM & PM and were submitted o Somat laboratory for testing. The certified technicians informed the inspector that the Concrete field test results have met the JMF design in-place density requirements as specified in the project contract/plans and specification.

Traffic was maintained throughout the project during the time of construction in accordance with MDOT Standard Specifications for Construction, Section 812, and Temporary Traffic Control for Construction Zone Operations and The City of Detroit Special Provision for Maintaining Traffic, which also includes the furnishing and insulation of all traffic control devices and signing.

Job site clean and secure at the end of the day.

See Inspector's report by Inspector Kobi Smith for pay items and postings.

Site visitation by:
Jim Petronski PE (WSP)
Ian Duncan PE (WSP).

SRM Concrete Co. Detroit, Michigan, Plant #820

SpecChem "Pave Cure WW", Boomer Co., Detroit, Michigan



City of Detroit

Inspector's Daily Report

11/29/2021 10:44 AM

FieldBook 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
West Side Concrete Company	Finishers	4	10.00	Backhoe	1	10.00
	Foreman	1	10.00	Bobcat	1	10.00
	LABORS	6	10.00	Dump trucks	1	10.00
	Operators	3	10.00	Pickup trucks	4	10.00
				Stake Truck	1	10.00

Reviewed By: _____

Teachout,
Michael
(Teachout)

Digitally signed by Teachout,
Michael (Teachout)
DN: cn=Teachout, Michael
(Teachout), ou=Active,
email=Mike.Teachout@wsp.com
Date: 2022.01.05 08:59:06 -05'00'

(Signature)

(Date)