



City of Detroit

Inspector's Daily Report

12/2/2021 4:02 PM

FieldBook 5.3c

Contract: PW-7018, City of Detroit Resurfacing 2020

IDR Date 12/1/2021	Day of Week Wednesday	Seq. No. 1	Import Date N/A	Project Engineer Jim Petronski / Ian Duncan - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name DH Dwight Harris				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DH		Revised By		Revision Date	Revision No.
Temperatures ✓ Low: 31 ° F High: 42 ° F		Weather ✓ Cloudy			

Comments

Michigan Joint Sealing on site at 8:00 am to seal longitudinal and Transverse joints in new concrete pavement at three speed table locations, on Clark and Porter St., Scotten and Clark Ct., and at 1500 Scetten St.(in front of Western International High School).

Contractor re-sawed, cleaned and sealed longitudinal and transverse concrete pavement joints in accordance with subsection 602.03 of the MDOT Standard Specifications.

After saw cutting, Contractor used compress air that produced a continuous, high- volume, high-pressure- stream of clean, dry air to prepare joints. Contractor provided a melter applictor consisting of a boiling kettle equipped with pressure pump, hose and applicator wand. The equipment had a shutoff control on the applicator hose, a mechanical full-sweep agitator in the kettle to provide continous blending, thermometers to monitor the material and the heating oil. Temperature of sealant material was 425 degrees. Hot sealant material was applied to joints no greater than 1/8 inch below the surface pavement.

Traffic was maintained throughout the project during the time of construction in accordance with MDOT Standard Specifications for Construction, Section 812, and Temporary Traffic Control for Construction Zone Operations and The City of Detroit Special Provision for Maintaining Traffic, which also includes the furnishing and insulation of all traffic control devices and signing.

Job site clean and secure at the end of the day.

Site visitation by Ian Duncan PE (WSP).

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Fort Wayne Contracting / Ajax Paving Industries, a joint ven ✓	Foreman	1	8.00	Cargo Truck	1	8.00
	Labors	6	8.00	Pickup Truck	1	8.00
				Stake Truck	1	8.00
				Truck w/ Boiler kettle	1	8.00
				Truck w/ Water Tank	1	8.00



City of Detroit

Inspector's Daily Report

12/2/2021 4:02 PM

FieldBook 5.3c

Item Postings

Project: PW-7018, City of Detroit Resurfacing 2020

Category: 0000, Overall Site

Item/Material Description	Item Code	Prop.Ln.	Location	Quantity	Unit	Brkdwn ID	Attn
Sawing and Sealing Longit Pavt Joints (Speed Table)	6030095	1135	Scotten/ Clark Ct. 1500 Scotten Clark/ Porter St.	766.000	Ft		
Contractor: West Side Concrete Company							
Item Remarks: Final field inspected and measured							
Sawing and Sealing Trans Pavt Joints (Speed Table)	6030096	1140	Scotten/ Clark Ct. 1500 Scotten Clark/ Porter St.	1,227.000	Ft		
Contractor: West Side Concrete Company							
Item Remarks: Final field inspected and measured							

Reviewed By: _____

Teachout,
Michael
(Teachout)
Digitally signed by Teachout,
Michael (Teachout)
DN: cn=Teachout, Michael
(Teachout), ou=Active,
email=Mike.Teachout@wsp.com
Date: 2022.01.04 15:34:55 -05'00'

(Signature)

(Date)