



City of Detroit

Inspector's Daily Report

1/13/2022 5:37 PM

FieldManager 5.3c

Contract: PW-7018, City of Detroit Resurfacing 2020

IDR Date 1/12/2022	Day of Week Wednesday	Seq. No. 1	Import Date 1/13/2022	Project Engineer Jim Petronski / Ian Duncan - WSP	Construction Engineer Steve Bannasch - City of Detroit
Inspector's Initials-Name DH Dwight Harris				Federal Project Number	Elec. Attachments None
Prime Contractor Fort Wayne Contracting / Ajax Paving Industries, a joint ven					
Entered By DH, Dwight Harris		Revised By		Revision Date	Revision No.
Temperatures Low: 28 ° F High: 41 ° F		Weather Sunny			

Comments

National Industrial Maintenance began at 8 am cleaning catch basins on the southbound John C. Lodge Service Drive at Vassar and continued south to Ardmore St.

All basins were cleaned with a vac truck equipped with high velocity hydro pressure for jetting sewer lines. Each basin were restored to at least 90% of the pipe's carrying capacity as specified in the specifications. All debris from the structures were removed from the site and deposited of at an approved location. All basins were re-bolted down upon completion. Truck with arrow board and work site was used for traffic control. Job site was clean and secure at the end of the day.

basins was removed from site and deposited of at an approved location. All basins were re-bolted down upon

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
National Industrial Maintenance - Michigan, Inc.	Labor	1	8.00	Stake Truck w/Arrow	1	8.00
	Operator	1	8.00	#9		
				Vac truck JC-392	1	8.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Dr Structure Cleaning, Modified, Adj	4037050	0925	PW-7018	0000	11.000	Ea	SB John C. Lodge Service Drive between Vassar and Ardmore.		
Contractor: National Industrial Maintenance - Michigan, Inc.									
Item Remarks: Visually inspected									
_ Dr Structure Lead, Cleaning, Modified	_4037001	0100	PW-7018	0000	110.000	Ft	SB John Lodge service Drive between Vassar and Ardmore.		
Contractor: National Industrial Maintenance - Michigan, Inc.									
Item Remarks: Vissually inspected									

Reviewed By: _____
(Signature)

(Date)