



Michigan Department of Transportation

Inspector's Daily Report

5/14/2021 12:20 PM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 5/12/2021	Day of Week Wednesday	Seq. No. 1	Import Date 5/14/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name JVA Justin Van Acker				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By JVA, Justin Van Acker		Revised By		Revision Date	Revision No.
Temperatures Low: 41 ° F High: 63 ° F		Weather sunny			

Comments

CONTRACTOR ON SITE:

Gibraltar Paving and Excavating

CONTRACTOR ACTIVITIES:

Gibraltar arrived on site at 7:00AM to begin milling in preparation for speed hump installations. Contractor began the day on Charleston between Colton and Alameda. The rest of the locations the contractor milled at for the day are as follows:

1. Charleston between Colton and Alameda
 2. Charleston between Remington and Winchester
 - 3&4. Derby between Remington and State Fair st
 - 5&6. Derby between Winchester and Remington
 - 7&8. Derby between Winchester and 8 Mile
 - 9&10. Coventry between Winchester and 8 Mile
 - 11&12. Cardoni between E Nevada and Grixdale
 13. Cardoni between Grixdale and E Robinwood
 - 14&15. Cameron between 7 Mile and Emery
 - 16&17. Cameron between Emery and E Lantz
- Contractor finished for the day at 5:45pm on Cameron st.

TESTING:

none

TRAFFIC CONTROL:

Cones were placed on all four corners of the milled areas to prevent people from parking there before it can be paved.

EROSION CONTROL:

none

SPECIAL NOTES:

none

SITE VISITORS:

Matt Richter

Mohammed Karimi

ATTACHMENTS:

none



Michigan Department of Transportation

Inspector's Daily Report

5/14/2021 12:20 PM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Gibraltar Construction Company	Foreman	1	11.00	Milling machine	1	11.00
	Laborers	3	11.00	Ram pickup truck	4	11.00
	Operator	1	11.00	Truck with trailer	1	11.00
	Truck driver	1	11.00			

Reviewed By: Theresa Schuster Theresa Schuster
Mar 11 2022 3:41 PM
(Signature)

(Date)