



Michigan Department of Transportation

Inspector's Daily Report

5/14/2021 12:51 PM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 5/13/2021	Day of Week Thursday	Seq. No. 1	Import Date 5/14/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name JVA Justin Van Acker				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By JVA, Justin Van Acker		Revised By		Revision Date	Revision No.
Temperatures Low: 42 ° F High: 66 ° F		Weather partly cloudy			

Comments

CONTRACTOR ON SITE:

Gibraltar Paving and Excavating

CONTRACTOR ACTIVITIES:

Contractor arrived on site at 7:00am to begin spraying tac down at all of the locations that were milled yesterday in preparation for speed hump installations. Due to delays at the yard, the asphalt truck didn't get to the site until around 9:30am. After the truck arrived the crew began installing speed bumps at the following locations:

1. Charleston between Colton and Alameda
2. Charleston between Remington and Winchester
- 3&4. Derby between Remington and State Fair
- 5&6. Derby between Winchester and Remington
- 7&8. Derby between Winchester and 8 Mile
- 9&10. Coventry between Winchester and 8 Mile
- 11&12. Cameron between 7 Mile and Emery
- 13&14. Cameron between Emery and E Lantz
- 15&16. Cameron between E Lantz and State Fair

The contractor finished their last speed hump for the day at 6:00pm before packing up and heading home.

TESTING:

none

TRAFFIC CONTROL:

Contractor placed 4 cones in front of all new speed humps that were installed and placed signs on the ends of the street saying closed to thru traffic.

EROSION CONTROL:

none

SPECIAL NOTES:

none

SITE VISITORS:

Matt Richter - HRC

ATTACHMENTS:

HMA tickets



Inspector's Daily Report

5/14/2021 12:51 PM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Gibraltar Construction Company	Foreman	1	11.00	Ram pickup truck	2	11.00
	Laborers	4	11.00	Takeuchi TL10V2	1	11.00
	Operator	2	11.00	dozer		
	Truck driver	1	11.00	Truck with trailer	1	11.00
				Wacker Neusen RD12 roller	1	11.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Speed Hump, HMA, Modified Contractor: Gibraltar Construction Company	5017001	0001	PW-7035A	0001	427.700	Ft	Various locations. See contractor's activities for details.		

Reviewed By: Theresa Schuster Theresa Schuster
Mar 11 2022 3:43 PM
(Signature)

(Date)