



Michigan Department of Transportation

Inspector's Daily Report

5/25/2021 12:49 PM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 5/13/2021	Day of Week Thursday	Seq. No. 1	Import Date N/A	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name MR Matthew Richter				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By MR, Matthew Richter		Revised By		Revision Date	Revision No.
Temperatures Low: 45 ° F High: 66 ° F		Weather Sunny			



Inspector's Daily Report

5/25/2021 12:49 PM

FieldManager 5.3c

Comments

Contractors On-site:
Gibraltar Company

Contractor Activities: Gibraltar Company

Gibraltar is on site to perform milling of locations previously marked by HRC personnel, per the Special Provision and Detail found in the PW7305A Proposal. Mike Gatz, HRC Inspector, is on site to perform observation and inspection duties. See his IDR for details.

Gibraltar is on site to perform installation of HMA Speed Humps at locations previously milled, per the Special Provision and Detail found in the PW7305A Proposal. Justin VanAcker, HRC Inspector, is on site to perform observation and inspection duties. See his IDR for details.

HRC Activities:

Mohammad Karimi, HRC Graduate Engineer, is on site to mark out approved locations for HMA Speed Hump installation. He is also distributing fliers to the residences around each marked location. See his IDR for details. Also on site with Mohammad Karimi is Mike Cruciano, OEI Inspector, to assist with flier distribution.

DBE Contractors:
None

Utilities and Conflicts:
None

Testing:
None

Special Notes:
None

Extras and Overruns:
None

SESC:
N/A

Traffic Control:
Traffic Control is on site and includes, but is not limited to, grabber cones and Type III Barricades.

Site Visitors:
None

Attachments:
None

Reviewed By: Theresa Schuster Theresa Schuster
Mar 11 2022 3:58 PM
(Signature)

(Date)