



Michigan Department of Transportation

Inspector's Daily Report

5/18/2021 7:13 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 5/14/2021	Day of Week Friday	Seq. No. 1	Import Date 5/19/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name JVA Justin Van Acker				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By JVA, Justin Van Acker		Revised By		Revision Date	Revision No.
Temperatures Low: 46 ° F High: 70 ° F		Weather sunny			

Comments

CONTRACTOR ON SITE:

Gibraltar Paving and Excavating

CONTRACTOR ACTIVITIES:

Contractor arrived on site at 7:00am to begin spraying tac down at all of the locations that were milled yesterday in preparation for speed hump installations. Due to delays at the yard, the asphalt truck didn't get to the site until around 9:30am. After the truck arrived the crew began installing speed humps at the following locations:

- 1&2. Cardoni between Nevada and Grixdale
3. Cardoni between Grixdale and Robinwood
4. Winchester between Russell and Hanna
- 5&6. Russell between Winchester and Remington
7. Hull between 8 Mile and Winchester
- 8&9. Hull between Winchester and Remington
- 10&11. Hull between State Fair and E Lantz
- 12&13. Hanna between Emery and E Lantz
- 14&15. Greeley between 7 Mile and Emery
- 16&17. Greeley between Emery and E Lantz

The crew finished up for the day at 6:00PM.

TESTING:

none

TRAFFIC CONTROL:

Contractor placed 4 cones in front of all new speed humps that were installed and placed signs on the ends of the street saying closed to thru traffic.

EROSION CONTROL:

none

SPECIAL NOTES:

2 city trucks placing speed hump signs came at the end of the day around 5:55pm and ran over the speed humps that were not yet cured on Greeley from 7 Mile to E Lantz. (4 total speed humps were run over by city workers) Pictures were taken of the damage done by the trucks as well as the trucks themselves at the site.

SITE VISITORS:

none

ATTACHMENTS:

HMA tickets



Inspector's Daily Report

5/18/2021 7:13 AM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Gibraltar Construction Company	Foreman	1	11.00	Ram pickup truck	2	11.00
	Laborers	4	11.00	Takeuchi TL10V2	1	11.00
	Operator	2	11.00	dozer		
	Truck driver	1	11.00	Truck with trailer	1	11.00
				Wacker Neusen RD12 roller	1	11.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Speed Hump, HMA, Modified Contractor: Gibraltar Construction Company	5017001	0001	PW-7035A	0001	441.200	Ft	Various locations. See contractor's activities for details.		

Reviewed By: Theresa Schuster Theresa Schuster
Mar 11 2022 3:58 PM
(Signature)

(Date)